

m/s R.B. Construction

Ketwar
mmsyl (G)

machhar Gaudan purvi talq toloso

Schedule XLV Form No.-134
BIHAR P.W.D.

A. E R W D works

DIVISION.

Kothas

SUB-DIVISION

m. B. N. 5479.

MEASUREMENT BOOK

5479

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road from machine					
to Govt. purvi talga					
to Govt. under m/s (S)					
Agency: m/s R.B. Construction					
At - Shankar sagiya					
P.S. - Turkhalga					
DIST - East Champaran					

Agreement - 16 SBD 3020-21

Agreement amount - 7068747=00

Work start Agreement - 11.06.2020

Completion & Date - 10.3.2021

Bill No. - 1st on A/C Bill

① providing and fixing masonry sign board and post for masonry project

masonry sign board = 2

② masonry intermediary sign = 1

4 Nos. directly

③ Const. of Benchmark &

Reference pillars as per

specification - 0-90cm

Continuation

Sch. XLV-Form No.134

BF 2655692=00

15

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs 2655692=00
Add 12% GST					Rs 318683=00
Add 1% Labour cost					Rs 26557=00
					Rs 3000932=00
Less 0.06% Below Agreement					(-) 1801=00
Net Amount					Rs 2999131=00
Previous payment					(-) 570183=00
					2428948=00

K. S. S. S.
15.12.2022
S.B.

M. S. S. S.
15/12/20
P.C.

W. S. S. S.
15/12/22

Continuation