

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, नवादा।

पत्रांक :- 1922

/नवादा, दिनांक :- 18.12.2020

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, नवादा।

सेवा में,

नोडल पदाधिकारी (MR-3054),
ग्रामीण कार्य विभाग,
बिहार पटना।

विषय: New Maintenance Policy-2018 योजना अंतर्गत आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय से संबंधित विहित प्रपत्र में वांछित सूचना उपलब्ध कराते हुए अनुरोध है कि आवंटन उपलब्ध कराने की कृपा की जाय।
अनु०- यथोक्त।

विश्वासभाजन,

[Signature]
18.12.2020

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, नवादा।

[Signature]
18.12.20

FORM GFR -19A

(See Government of India's Decision (I) below Rule-150)

Name of PIU: Rural Works Department, Works Division, Nawada

Head: New Maintenance

Policy-2018 (MR-3054)

Form of Utilization Certificate for the month of Dec-2020

SL. No.	Name of Scheme	Sanctioned No. & Date	Amount (Rs.)	Particulars
1	Construction of Rural Roads under New Maintenance Policy-2018 (MR-3054)	86 WE 11.12.2020	Rs. <u>36,04,88,214/-</u>	Certified that out of <u>Rs.36,04,88,214/-</u> Of grants upto the year 2020-21 in favour of RWD (W) Division, Nawada (bihar) a sum of Rs. 36,04,88,214/- has been utilized for the purpose Schemes as given in margin for which it was given in which it was sanctioned and that the balance <u>Rs Nil/-</u> remaining unutilized at the end of the period under report.

2. certified that I have satisfied myself that the conditions on which the grants in aid was sanctioned have been duly fulfilled / are being fulfilled and that I have exercised the following checks to see that money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised:

- (i) Works have been supervised by Executive Engineer/ Superintending Engineer
- (ii) Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer
- (iii) Construction materials have been tested
- (iv) Measurements have been recorded in MBs and test check conducted by the Assistant Engineer/ Executive Engineer
- (v) All other codal formalities have been observed

3 Physical Progress achieved

- (i) Construction of Road works
- (ii) Construction of CD works

[Signature]
18.12.2020

[Signature]
18.12.2020
Executive Engineer
RWD(W) Division, Nawada
[Signature]
18.12.20

Requisition format for Scheme Head :- MR (3054) under Bihar Rural Road Maintenance Policy - 2018
(Initial Rectification and Surface Renewal)

Name of Works Division : RWD (W) Division, Nawada

Sl.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Length (in Km)	Amount of (in Lakh)	Agreement Amount		Agreement No. & Date	Date of Completion as per Agreement	Actual date of Completion	Value of RI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
							Initial Rectification with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/NA/N AW/ 19/0010	Construction of Road from Nardiganj College to Sahajpura	10502701017	3612/ 26.08.2019	1.50	48.3975	29.853	15.5252	07/MR- 3054/MBD/2020- 21 22.04.2020	21.01.2021	07.12.20	2836.5	25	5.013	28.48583	28.20532	1.14959	Comp.
2	RM/NA/N AW/ 19/0010	DHANIYAVA N - PES	10502702008	3612/ 26.08.2019	1.58	50.7312	31.01	16.4955	07/MR- 3054/MBD/2020- 21 22.04.2020	21.01.2021	07.12.20	2787.9	25	5.011	29.68243	29.41634	1.32857	Comp.
3	RM/NA/N AW/ 19/0010	MIYABIGHA - JANPURA	10502702013	3612/ 26.08.2019	1.290	45.1051	28.312	13.9248	07/MR- 3054/MBD/2020- 21 22.04.2020	21.01.2021	09.12.20	2626.69	25	5.012	24.35688	22.27373	3.47848	Comp.
4	RM/NA/N AW/ 19/0010	Pasai - Baguli	10502602113	3612/ 26.08.2019	0.7	22.8047	14.128	7.23768	07/MR- 3054/MBD/2020-21 22.04.2020	21.01.2021	07.12.20	2870.42	25	5.014	13.66729	13.21324	0.46071	Comp.

Sl.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount		Agreement No. & Date	Date of Completion as per Agreement	Actual date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
5	RM/N/A/N AW/ 19/0012	Kurma - Sahelchak	10502602079	3612/ 26.08.2019	0.6	15.7150	12.171	6.19967	15/MR- 3054/MBD/2020-21 02.06.2020	01.03.2021	-	2648.20	25	5.012	0	0	11.99658	Surface Complete
6	RM/N/A/N AW/ 19/0011	PWD ROAD - SIDESHARPU R	10502602129	3612/ 26.08.2019	1.3	34.0480	25.937	13.6375	14/MR- 3054/MBD/2020-21 29.05.2020	28.02.2021	-	2866.75	25	5.01	0	0	24.98264	Surface Complete
												Total		43.39657				

1. Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.

2. Up-to-date Physical Progress has been uploaded in MIS

Executed
Executive Engineer
RWD (W) Division
Nawada

Name of Road - Construction of Road From Nardiganj College to Sahajpura

Name of Contractor - Saroj Kumar

Batch Name - MR-N/19-20/Nawada/10

Date	Time	Section	Length	Bumps	Speed	OR	IR In	CATEGORY	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
7/10/20	7:49:48	10	0.1	160	0	1600	1742	G	24.919053	85.420605	Curve
7/10/20	7:51:0	10	0.1	350	10.1	3500	3365	G	24.9199	85.42042	Normal
7/10/20	7:52:9	10	0.1	270	10.1	2700	2682	G	24.920775	85.420202	Normal
7/10/20	7:53:20	10	0.1	230	10.1	2300	2340	G	24.921675	85.420235	Normal
7/10/20	7:54:31	10	0.1	280	10.1	2800	2767	G	24.922568	85.420387	Normal
7/10/20	7:55:6	10	0.1	350	10.1	3500	3365	G	24.923455	85.420453	Normal
7/10/20	7:56:16	10	0.1	360	10.1	3600	3450	G	24.924305	85.420757	Normal
7/10/20	7:57:0	10	0.1	370	10.1	3700	3536	G	24.925153	85.421077	Normal
7/10/20	7:58:2	10	0.1	200	10.1	2000	2084	G	24.92603	85.420958	Normal
7/10/20	7:59:0	10	0.1	290	10.1	2900	2853	G	24.926908	85.421077	Normal
7/10/20	7:59:48	10	0.1	350	10.1	3500	3365	G	24.927797	85.421143	Normal
7/10/20	8:0:23	10	0.1	280	10.1	2800	2767	G	24.928678	85.421278	Normal
7/10/20	8:1:0	10	0.1	260	10.1	2600	2596	G	24.92955	85.421463	Normal
7/10/20	8:2:0	10	0.1	250	10.1	2500	2511	G	24.930425	85.42148	Normal
7/10/20	8:2:44	10	0.1	360	10.1	3600	3450	G	24.930805	85.420638	Normal
7/10/20	8:2:44	10	0.004	10	90.9	2500	2511	G	24.930825	85.420605	Normal
						Total	45384				
						Average	2836.50				

$$Y = 0 * X^2 + 0.854 * X + 376.5$$

$$X = 2500$$

$$Y = 2511$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

Saraj
07/10/2020
JE


AE
07/10/2020

11.10.2020
EB

File : E:\Bump Indicator\07100803.Xls.

Section No. : 10, Eqn : $Y = 0 * X^2 + 0.854 * X + 376.5$

Name of Customer : Saroj Kumar, Name of Work Road : Construction of Road From Nardiganj College to Sahajpura.



Sund
07/10/2020
JE

AB
07/10/2020
AB

AB
15.10.2020
ET

FORM GFR -19A

(See Government of India's Decision (I) below Rule-150)

Name of PIU: Rural Works Department, Works Division, Nawada

Head: New Maintenance

Form of Utilization Certificate for the month of Dec-2020

Policy-2018 (MR-3054)

SL. No.	Name of Scheme	Sanctioned No. & Date	Amount (Rs.)	Particulars
1	Construction of Rural Roads under New Maintenance Policy-2018 (MR-3054)	86 WE 11.12.2020	<u>Rs.</u> <u>36,04,88,214/-</u>	Certified that out of <u>Rs.36,04,88,214/-</u> Of grants upto the year 2020-21 in favour of RWD (W) Division, Nawada (bihar) a sum of Rs. 36,04,88,214/- has been utilized for the purpose Schemes as given in margin for which it was given in which it was sanctioned and that the balance <u>Rs Nil/-</u> remaining unutilized at the end of the period under report.

2. certified that I have satisfied myself that the conditions on which the grants in aid was sanctioned have been duly fulfilled / are being fulfilled and that I have exercised the following checks to see that money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised:

- (i) Works have been supervised by Executive Engineer/ Superintending Engineer
- (ii) Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer
- (iii) Construction materials have been tested
- (iv) Measurements have been recorded in MBs and test check conducted by the Assistant Engineer/ Executive Engineer
- (v) All other codal formalities have been observed

3 Physical Progress achieved

- (i) Construction of Road works
- (ii) Construction of CD works

[Signature]
18.12.2020

Executive Engineer
RWD(W) Division, Nawada

[Signature]
18.12.20