



Rural Works Department
MMGSY (SC) Allotment Requisition Format

Name of Division: Executive Engineer RWD Works Division, Danapur

Name of circle: RWD Circle, Patna

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment received (In Lacs)	Total Expenditure In Lacs	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length (In KM)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2017-18	Punpun suraksha bandh to mahuabagh	RANJEET KUMAR	0.850	56.9690	48.96333	1.70307	13.54091	9.82064	30.48881	16.94790	In Progress


 Divisional Accountant
 Rural Works Department, Works Division,
 Danapur


 Executive Engineer
 Rural Works Department, Works Division,
 Danapur

FORM GFR 19-A

(See Government of India's Decision (1) below Rule-150)
Form of utilisation Certificate up to the month of December- 2020

PIU: RWD Works Division, Danapur

Sl No.	Name of Scheme	Sanction No. & Date with Amount	Amount Received (In Rs.)	Particulars
1	Construction of Rural roads under MMGSY(SC) Programme Fund	1. Current Allotment Vide Letter No-190 WE. Dt 07.12.2020	20,92,88,238.00	Certified that out of Rs 20,92,88,238.00 received during the years 2020-21 in favour of Ex. Engineer, RWD, Works Div. Danapur Bihar a sum of Rs 208656641.00 has been utilized for the purpose of MMGSY(SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 259570.00 remaining unutilized at the end to the period under
Total			20,92,88,238.00	

2. Certified that I have satisfied myself that the conditions of which the grants-in-aid was Sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following Checks to see that the money was actually utilized for the purpose for which it was sanctioned
- Kind of Checks exercised
- Works have been supervised by Executive Engineer/Superintending Engineer
 - Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
 - Construction material have been tested
 - Measurements have been recorded in the MBs and test check conducted by the Assistant
 - All other codal formalities have been observed
3. Physical Progress achieved:
- Construction of Road works.
 - Construction of CD work.

Arind
21.12.2020

S.D.A.O
Rural works Deptt.
Works Division, Danapur

9


[Signature]
21/12/20

Executive Engineer
Rural works Deptt.
Works Division, Danapur

[Signature]
21.12.20

Certified that this M.B. Contains
100 (One hundred) Nos. of
Page & Issued to Sri. **ANTANI**
KUMAR A.E. P.
Sub Division **PHULNARIF**

15/11/18
Executive Engineer
Rural Works Department
Sub Division, Campur



Sch. XLV-Form No. 134

EXECUTIVE ENGINEER
DANAPUR DIVISION

PHULNARIF SUB-DIVISION

Measurement Book

No. **1300**

Name of Officer _____

Date of first entry _____
Date of last entry _____

Record Book

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work -	Const. of Five years				
	maintenance of Road from				
	Purpur Surakhia Bazar to				
	Mahulbagh.				
Agency -	Ranjit Kumar,				
	Village - Mahuli.				
	Post - Smitha Purpur,				
	P.S. - Porsa Bazar,				
	Pt. A.				

No. and Date of Agreement -
 22/SBD/2018-2019
 (19/12/18)

Date of Entry - 05/01/19
 ① Providing cleaning and
 Grabbing of Road Band
 — do — do —
 — all complete Job.

Measurement taken in P.A.S.V. side.

$2 \times 10 \times 30.00 \times 3.50 = 2100.00 \text{ m}^2$
$2 \times 5 \times 30.00 \times 3.00 = 900.00 \text{ m}^2$
$2 \times 5 \times 30.00 \times 3.00 = 540.00 \text{ m}^2$
$2 \times 10 \times 30.00 \times 3.50 = 2100.00 \text{ m}^2$
$2 \times 1 \times 10.00 \times 3.50 = 70.00 \text{ m}^2$
Total Area = 5710.00 m²
Area = 0.521 Hect

Continuation
 05/01/19
 J. E.

2nd on A/C Bill.

Sch. XLV-Form No. 134

16

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of five years maintenance of Road from Pumpun Surokha Benda to Mahabesh.					
Agency - Project Bureau, Village - Mahuli,					
Post - Sutha Pumpun,					
P.S. - Langa Bazar, Pctm.					
No. and Date of Agreement - 22/S B/1038 - 2019 (14/12/18)					
Date of measurement - 12/07/20					

① Up to Date measurement of G.S.B. → Measurement taken from M.G.S.V Road to Pumpun Surokha Benda via Mushkhar →					
$1 \times 10.50 \times \frac{2.10 + 5.70 + 3.85}{3} \times 0.10 = 6.192 m^3$					
$1 \times 30.00 \times \frac{3.85 + 3.88}{2} \times 0.10 = 11.475 m^3$					
$1 \times 30.00 \times \frac{3.80 + 3.80}{2} \times 0.10 = 11.400 m^3$					
$1 \times 30.00 \times \frac{3.70 + 3.75}{2} \times 0.10 = 11.325 m^3$					
$1 \times 30.00 \times \frac{3.75 + 3.80}{2} \times 0.10 = 11.325 m^3$					
$1 \times 30.00 \times \frac{3.80 + 3.70}{2} \times 0.10 = 11.250 m^3$					
$1 \times 30.00 \times \frac{3.70 + 3.85}{2} \times 0.10 = 11.325 m^3$					
$1 \times 30.00 \times \frac{3.85 + 4.00}{2} \times 0.10 = 11.775 m^3$					
$1 \times 30.00 \times \frac{4.00 + 3.75}{2} \times 0.10 = 11.625 m^3$					

Continuation

Form No. 134 20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost.</u>					
(2) Providing clearing and grubbing of Road Land					
----- do -----					
----- all complete Tol.					
V.T.M.B.P.					(2)
Qty.					0.571 Hec.
@ Rs. 48744.09/Hec.					Rs. 27833=00
(3) Providing Const. of Embankment with material obtained from borrows -					
----- pits with a lift up to 1.5m and Lead up to 500m					
----- do -----					
----- all complete Tol.					
V.T.M.B.P.					(3)
Qty.					609.200 m ³
@ Rs. 154.43/m ³					Rs. 94103=00
(4) Const. of granular sub-base by providing coarse graded material.					
----- do -----					
----- all complete Tol.					
V.T.M.B.P.					(4)
Qty.					219.189 m ³
@ Rs. 2144.72/m ³					Rs. 470292=00
C/V.					Rs. 592035=00

Continuation

Continuation

B/P. - Rs. - 592035=00/-

Sch. XLV-Form No. 134

21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) Providing, laying, spreading and compacting Stone					
approximate of Specific					
Size as to W.B.M. Class II					
material		do	do		
all complete job					
V.T.M.B.P.	(18)				
Qty.					164.389 m ³
Rs. 3060.89/m ³					Rs. 503117=00/-
(17) Providing Const. of					
unreinforced P.C.C.					
M.20 Pavement material					
do		do	do		
all complete job					
V.T.M.B.P.	(19)				
Qty.					350.703 m ³
Rs. 6491.98/m ³					Rs. 2276757=00/-
(18) Providing and fixing					
of type cl. M.M.G.S.V					
informatory Sign board					
with 'Logo'		do	do		
all complete job					
V.T.M.B.P.	(20)				
Qty.					02 Nos
Rs. 7838.61/Each					Rs. 156772=00/-
Total Rs.					3387646=00/-
Less 10% Balance					338764=00/-
Agreement (1)					338764=00/-
Total Rs.					3048882=00/-
Less Provision for					982064=00/-
Amount (1)					
Net Payable Amount					(2066817=00/-)

Continuation

157/20
4-12-15

Continuation