

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, गया।

पत्रांक 1905 अउ गया/दिनांक 17/12/2020

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, गया।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण, पटना।

विषय:- मुख्यमंत्री ग्राम सम्पर्क योजना MMGSY(SC) अन्तर्गत आवंटित राशि का उपयोगिता प्रमाण पत्र तथा आवंटन अध्याचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि इस प्रमण्डल में मुख्यमंत्री ग्राम सम्पर्क योजना MMGSY(SC) अन्तर्गत पथों में चल रहे कार्यों के भुगतान हेतु आवंटित राशि का उपयोगिता प्रमाण पत्र विहित प्रपत्रों में संलग्न कर भेजा जा रहा है।

विदित हो कि योजनाओं में नीचे दिए गए सूचि के अनुसार संवेदकों के द्वारा एकरारनामा किया गया है, जिनका नाम प्राधिकार पत्र में शामिल किया जाना है।

क्र० सं०	संवेदक का नाम	योजना का नाम	एकरारनामा संख्या	अभियुक्ति
1	Vinay Singh Yadav	Makhdumpur Road to Jiyan Bigha	15/SBD/MMGSY/SC/2019-20 dt 03.07.2019	
2	Vikash Kumar	Amethi to Basua	12/SBD/MMGSY/2019-20	

अतः आग्रह है कि उपरोक्त संवेदकों का नाम प्राधिकार पत्र में शामिल करते हुए मॉग पत्र के अनुसार रुपये 16.56424 लाख (सौलह लाख छप्पन हजार चार सौ चौबीस रुपये) मात्र का आवंटन उपलब्ध कराने की कृपा की जाय ताकि किए गये कार्यों का भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन

17/12/2020

17/12/2020
कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, गया।
17/12/2020

Rural Works Department
M.M.G.S.Y Allotment Requisition
Programme Fund.

Name of Circle: Gaya
Name of Division : Gaya
Scheme Head: MMGSY (SC)

Sl. No.	Year	Name of Road	Name of Contractor(In English)	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (In Lakhs)	Current Demand (In Lacs)	Remarks
				Length (Road in Km)	Amount (in Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2018-19	Amethi to Basua	Vikash Kumar	0.319	26.01700	23.25718	0.78280	6.57453	6.57453	19.06119	12.48666	Work in progress
2	2018-19	Makhdumpur Road to Jiyan Bigha	Vinay Singh Yadav	1.007	55.360	45.86631	3.78093	27.34401	27.34401	31.42159	4.07758	Work in progress
			Total =	1.326	81.37700	69.12349	4.56373	33.91854	33.91854	50.48278	16.56424	

Amount in Words - Sixteen Lakh Fifty Six Thousand Four Hundred Twenty Four Only. Only.

[Signature]
D.A.O

RWD, Works Division, Gaya

[Signature]
Executive Engineer

RWD, Works Division, Gaya

[Signature]
17/12/2020

FORM GFR 19-A

(See Government of India's Decision (1) below Rule 150)
Form of Utilization Certificate up to the Month of -30 -Nov-2020

S.No	Name of Scheme	Sanction No. & Date with Amount (In Rs.lacs)	Amount Received (in Rs.Lacs)	Particulars
1	MMGSY (SC)	Lt. No-26/WE Dated 07.02.20	93.75756	Certified that out of Rs. 411.31329 Lacs received till the Financial Year 19-20 in favour of Executive Engineer, RWD, Gaya, Bihar a sum of Rs.368.35563 Lacs has been utilized for the purpose of MMGSY (SC) Scheme as given in the margin for which it was sanctioned and that the balance of Rs. 42.95766 Lacs remaining unutilized at the end of the period has been surrendered to Government (vide No, dated)/ will be adjusted towards the grants-in-aid payable during the next year.....
2		Lt. No-08/WE Dated 13.01.20	11.55866	
3		Lt. No-20/WE Dated 28.01.20	37.36908	
4		Lt. No-42/WE Dated 28.02.20	85.37045	
5		Lt. No-78/WE Dated 13.05.20	59.52743	
6		Lt. No-92/WE Dated 03.06.20	43.71649	
7		Lt. No-132/WE Dated 27.08.20	22.49964	
8		Lt. No-147/WE Dated 09.09.20	18.27572	
9		Lt. No-154/WE Dated 18.09.20	39.23826	
			411.31329	

Kind of Checks exercised :-

- (i) Works have been supervised by Executive Engineers/Superintending Engineer.
- (ii) Periodic inspection has been conducted by Executive Engineer/Superintending Engineer.
- (iii) Construction materials have been tested.
- (iv) Measurement have been recorded in the MBs and test check conducted by the Assistant.
- (v) All other codal formalities have been observed.

Physical Progress achieved :-

- (i) Construction of Road Works.
- (ii) Construction of CD Works.

[Signature]
Divisional Accounts Officer
Rural Works Department
Works Division, Gaya (Bihar)

[Signature]
Executive Engineer
Rural Works Department
Works Division, Gaya (Bihar)

[Signature]
17/12/2020