

Bhitala

25/ PMGSY Road to Balukhi Anzari tola
Sabir Hussain. (PMGSY SC)

Measurement Book

Schedule XLV-Form No. 134

Agreement No: 28 SBD 2020-21

DIVISION

Bhitala.

SUB-DIVISION

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Const of road from					
PM Gny road to Baluki Area to 1/1					
Agency: Sahin Hussain, Bagmati					
Agreement No: 28 SDD of 20-21					
Agreed Amount: Rs. 13119480=					
Date of start: 06/06/2020					
Date of completion: 05/06/2021					
Revised measurement					
Nil					
Altered					
17/1/20					
Jr					
ALtered of work					
1/ Const of working on side TMD					
by w. 11 = 1.440 km @ Rs.					
12220 = 71/1 km					Rs. 17602=
2/ Const of R. pillar side TMD					
by w. 11 = 1.440 km @ Rs.					
13957 = 74/1 km					Rs. 20099=
3/ Clearing and grading soil					
TMD per 11 = 0.431 km @ Rs.					
51133 = 26/1 km					Rs. 21989=
4/ Const of embankment and					
1000 m side TMD by w. 11 =					
375-84 m' @ Rs. 202 = 52/1 m' Rs.					76115=
5/ Const of subgrade and					
embankment side TMD by					
w. 11 = 2297.86 m' @ Rs.					
224 = 16/1 m'					Rs. 469131=

Sch. XLV-Form No. 194

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6 Const. of embankment vide TMS pg 11					
112 876.56 m ² @ Rs 167.11/m ²					156317.50
7 Excavation for road cutting vide TMS pg 11					
112 44.25 m ² @ Rs 74.16/m ²					3157.10
8 Const. of G.B. vide TMS pg 12					
12 401.25 m ² @ Rs 974.25/m ²					
4013 = 29/m ²					3903348.75
9 Prov. long, sandy vide TMS pg 12					
12 396.4 m ²					
@ Rs 4903 = 67/m ²					1944229.00
10 Plv & fix up main G.B. vide TMS pg 12					
12 2 m ²					
@ Rs 11832 = 21/Rm					23664.00
11 Plv & fix up maintenance vide TMS pg 12					
12 2 m ² @					
Rs 11832 = 21/Rm					23664.00
12 Earth work vide TMS pg 12					
12 31.64 m ² @ Rs 267 = 32/m ²					8521.28
13 Sand filling vide TMS pg 12					
12 2.78 m ² @ Rs 400 = 59/m ²					1114.00
14 Prov. RCC M.S. vide TMS pg 12					
12 1.80 m ² @ Rs 7224 = 78/A					13005.20
15 Prov. RCC M.S. vide TMS pg 12					
12 29.28 m ² @ Rs 825.70/m ²					25934.10
16 Green field vide TMS pg 12					
12 14.40 m ² @ Rs 3846 = 94/m ²					55396.00

Total Rs 6993981.00
Continuation

C/L

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17 44 Ph weep hole vide TMD pg					
ho. m = 20 m ² @ Rs. 83 = 11/Each				Rs	1662 = 0
18 45 Supplying, fitting & placing Hydrol vide TMD pg 132					
2.16 m ² @ Rs 465/7 = 52/m ²				Rs	100478 = 0
				Total Rs.	7096051 = 0
				Add 12% GST	Rs 851526 = 0
				Add 1% cess	Rs 70961 = 0
				Add signature fee	Rs 79068 = 0
				Total	8097606 = 0
				less 0.63% as per agreement	Rs 51015 = 0
				Total Rs	8046591 = 0

less paid Amount Rs 2887090 = 0

Payable Amount Rs 5159501 = 0

Revised
18/11/20
JY