

Laxminya Shaw Tola to Kiri Kundur
Agreement No. 09 SBD/20-21 RCD Road
Date of Commencement: - 04/06/2020

Measurement Book

Schedule XLV-Form No. 134

Date of Completion: - 03.06.2021

RWD Laxhi Sarda DIVISION

RWD Chanan SUB-DIVISION

Sect. Maryu Dew M.B. No 578

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

ABSTRACT OF CAST

1 Construction of Reference
 & working Bench MARK
 pillars
 VTMBS

01 NY @ 3672.52 each NY 3673.00

2 Construction of Reference

pillars (Bench)

VTMBS (2)

06 NY @ 1670.93 each NY 10026.00

3 clearing and grubbing
 of road land

VTMBS (2)

0.2796 Hect @ 51101.17/Hect NY 14288.00

4 Construction of Embankment
 with materials

obtained from borrow

pit Lead 1000 m

VTMBS (4)

181.30 m³ @ 174.94/m³ NY 31717.00

