

1st on A/C Bill

1

ime of Work -
uation of work -
ency by which work is executed -
ate of measurement -
and date of agreement -
hese four lines should be repeated at the commencement
the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1/10 - Const of road from Mahaveer Mandir to school					
Agency - Vikash Kumar Pandey					
Est. No - 31/2020-21					
Est. Amount - 17472109.00					
- A. Amount - (Vid. letter No - 1239 dated 4.11.19)					
(const + maint) - 162.79 lac					
T.S. Amount -					
(const + maint) - 177.79 lac					
Date of Commence - 30.04.2020					
Date of comp - 20.04.2021					
Date of Entry - 09.07.2020					
1) Const. of reference & working Benchmarks - ch - all					
Qty - 2.535m					
2) Const. of reference pillars - ch - all comp					
Qty - 2.535m					
3) Clearing & grubbing road land - ch - all					
Continuation					
2x84x30m x 1.50m = 7560m ²					
2x1x15m x 1.50m = 45m ²					
Limit = 0.76 Hect					

4th on A/c BVI

23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w const. of road from mahar road to school Agony village Kuman permdy Agg No - 31/2020-21 Date of completion - 30.4.2020 Date of comp - 29.04.2021 Date of entry - 12.12.2020					
1/10) Plr laying spreading & compacting WBM G-3 do all comp $46 \times 30 \text{m} \times 3.75 \text{m} \times 0.075 \text{m} = 388.13 \text{m}^3$					
$1 \times 20 \text{m} \times 3.75 \text{m} \times 0.075 \text{m} = 5.63 \text{m}^3$					
					393.76m ³
2/9) const. of GSB grading I do all $2 \times 11 \times 30 \text{m} \times 0.525 \text{m} \times 0.100 \text{m} = 34.65 \text{m}^3$					
1/12/12/2020 AG					

Continuation

Abstract of cost

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) const. of reference pillar & working bench mark					
do do all comp					
QVTMBP(9) = 2.535 Km					
@ Rs 10265.84/Km					Rs 26027.00
2) const. of reference pillar					
do do all comp					
QVTMBP(9) = 2.535 Km					
@ Rs 10459.77/Km					Rs 26516.00
3) clearing & grubbing road					
land do all					
QVTMBP(9) = 0.76 Hect					
@ Rs 51133.76/Hect					Rs 38862.00
4) const. of Embankment					
1000m lead do all					
QVTMBP(9) = 720 m ³					
@ Rs 174.94/m ³					Rs 125957.00
5) const. of Embankment					
1000m lead do all					
QVTMBP(9) = 1680 m ³					
@ Rs 58.70/m ³					Rs 98616.00
6) const. of subgrade					
& f shoulder do all					
QVTMBP(9) = 289.80 m ³					
@ Rs 176.58/m ³					Rs 51173.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7) const. of road way					
cutting do all					
QVTMBP (20) = 233.815m ³					
@ RS 74.11/m ³					RS 17340.00
8)					
9) const. of RSB grade					
do all comp					
QVTMBP (20) = 985.28m ³					
QVTMBP (20) = 34.65m ³					
					1019.93m ³
@ RS 2854.02/m ³					RS 291090.00
9)					
31) f/w in excavation					
in found do all					
QVTMBP (20) = 47.46m ³					
@ RS 269.32/m ³					RS 12782.00
10)					
32) sand filling in found					
do all comp					
QVTMBP (20) = 4.17m ³					
@ RS 400.59/m ³					RS 1670.00
11)					
34) p/v 4 cc m28 grade in					
found do all					
QVTMBP (20) = 2.70m ³					
@ RS 5868.87/m ³					RS 15846.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2) C/A/P 14ys D bar					
Fe - 4.15 - ch				all	
QVTMP P (2) = 3.0347 m ³					
@ RS 45902.23/m ³					RS 139299.00
3) P/v RLL masonry grade in structure				ch	all
QVTMP P (2) = 43.92 m ³					
@ RS 7360.82/m ³					RS 323287.00
4) Back filling behind abut				ch	all
QVTMP P (2) = 21.60 m ³					
@ RS 2725.99/m ³					RS 58881.00
5) P/v weep holes in concrete				ch	all
QVTMP P (2) = 30 NW					
@ RS 83.11/each					RS 2493.00
6) P/v & finishing masonry					
Board				ch	all
QVTMP P (2) = 2 Nos					
@ RS 11439.36/each					RS 22879.00
7) P/v laying, spreading					

Continuation