

ਮਾਪਦਾਨ - ਮੀਟਰਿੰਗ ਸਮਾਨ
Kanshal Kumar

MMGSY (S.C) ਮੀਟਰਿੰਗ- ਪਾਰਸ਼ਾਨੀ ਪੁਰਬੀ ਚਾਨਕ 40
ਪਾਰਸ਼ਾਨੀ (ਧਾਨਮਾਟ ਗਾਇਤ)

Schedule XLV-Form No. 134

ਮਾਪਦਾਨ DIVISION

ਮਾਪਦਾਨ SUB-DIVISION

M.B.No. $\frac{82}{19-20}$

Measurement Book

પ્રમાણિત વિભાગના છે. બિડલ
માપીપટ્ટ પાત્ર નો નંબર ૫૫૫
શ્રેણી-૧૦૦ (૨૦૧૦) પૃષ્ઠ ૬૦
સહાનુભૂત અભિલાષી બાળક અવલોકન
સુધારા નો નામ નો નિર્ધારિત છે.

15.6.19
Executive Engineer
Rural Works Department
Works Division Phulparas
15.6.19

સી.એલ.એ. નો રામ જી.મી.ટ
Sch. XLV-Form No. 134

ગુમલા DIVISION

સુ. રા. SUB-DIVISION

15.6.19
Executive Engineer
Rural Works Department
Works Division Phulparas

Measurement Book

No. 82
19-20

Name of Officer Executive Engineer
Rural Works Department
Works Division Phulparas

Date of first entry

Date of last entry

MMGSY (S.C.) નો નંબર ૧૦૦ (૨૦૧૦) પૃષ્ઠ ૬૦
સહાનુભૂત અભિલાષી બાળક અવલોકન
સુધારા નો નામ નો નિર્ધારિત છે.

Name of work--
 Situation of work--
 Agency by which work is executed--
 Date of measurement--
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/C Hill					
Name of work: Const. of the road & CD works Parsahi					
Purbi Chowk to Parsahi					
(Dhamraj Ghat) under mmusy -sc					
Agency: Kanchhal Kumar					
Add: Situaaha Saharsa					
Agreement No. - 575BR/2019-20					

Date of Commencement: 12.6.2019

Date of Completion: 11.6.2020

Date of Measurement: 15.10.19

1. Providing and fixing of typical mmusy information sign board - 1 No.

Providing and fixing logo of mmusy

Project - 01 No.

Citizen information board - 01 No.

02 Nos.

2. Setting out pillars - 10 Nos.

0.940 km x 8 Nos. = 8 Nos.

0.320 km x 8 Nos. = 3 Nos.

Continuation / 10 Nos.
 Limit - 10 Nos.

Actual measurement	Content
--------------------	---------

—

uation *30.10.2020* *30.10.2020* *30.10.2020*

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of work					
1. Providing and fixing of typical messy information sign board -					
05 Nos. vide TMB P-38					
@ 10326.22/No. — R.					51631.200
2. Setting out pillars —					
10 Nos. vide TMB P-38					
@ 2554.03/No. — R.					25540.200
3. Clearing and grubbing of road land —					
0.4470 H vide TMB P-38					
@ 49174.85/H — R.					21981.200
4. Dismantling of existing structure —					
68.00 m ³ vide TMB P-2838					
@ 227.35/m ³ — R.					15460.200
5. Dismantling of existing structure —					
3.24 m ³ vide TMB P-38					
@ 395.63/m ³ — R.					1282.200
6. Removing all types of house pipe —					
20.00 m vide TMB P-38					
@ 227.19/M — R.					4544.200

Continuation

48
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
242.33 m ³ vide TMB P-41					
@ 4010.18/m ³ ———				P. 981787200	
19. WBM Grading — Material					
——— for C.C.P. Portion					
121.01 m ³ vide TMB P-41					
@ 4010.18/m ³ ———				P. 485272200	
20. Cement concrete pavement					
M30 grade ———					
258.14 m ³ vide TMB P-41					
@ 8191.54/m ³ ———				P. 2115339200	
22. Primer coat ———					
3219.38 m ² vide TMB P-41					
@ 48.83/m ² ———				P. 157363200	
22. Tack Coat ———					
3219.38 m ² vide TMB P-41					
@ 16.34/m ² ———				P. 52605200	
23. Mix Seal Surfacing ———					
3219.38 m ² vide TMB P-41					
@ 224.99/m ² ———				P. 724328200	
24. Supplying and providing NP2					
300 mm dia ———					
30.0 m vide TMB P-41					
@ 606.99/m ———				P. 18210200	
25. Road marking ———					
172.00 m ² vide TMB P-41					
@ 850.92/m ² ———				P. 146358200	
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26. Road marking etc					
85.20 m ² vide TMB P-42					
@ 953.80/m ² ————					81264 ru
27. Hand shouldering etc					
382.46 m ² vide TMB P-42					
@ 499.15/m ² ————					190905 ru
28. Construction of Subgrade and earthen shoulder etc					
1148.53 m ³ vide TMB P-42					
@ 181.09/m ³ ————					207987 ru
29. Kilometer Stone etc					
i) Km Stone					
02 Nos. vide TMB P-42					
@ 2552.14/No. ————					5104 ru
ii) 200m Stone					
05 Nos. vide TMB P-42					
@ 692.86/No. ————					3464 ru
30. Retro-reflectors					
Traffic sign etc					
i) 600 mm equilateral triangle					
8 Nos. vide TMB P-42					
@ 4123.05/No. ————					32984 ru
ii) 600 mm x 450 mm rectangular					
05 Nos. vide TMB P-42					
@ 5472.18/No. ————					27361 ru
31. Painting two coats					

Continuation

50 Executive Engineer
47 Rural Works Department
Malkajgiri Division, Hyderabad

Continuation
Executive Engineer
Rural Works Department
Works Division Phulparas

By 18/12/2020 Works D
Pre 08/12/2020