

3rd^{on} A/C Bill

20

Schedule XLV-FORM No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/A:- Construction of Road from Keshi bazar Khamri madhya school pmbsy road se perkhaira Red Road tak in Kanti Block under pmbsy					
Name of Agency:- Smt. Neetu Kumari At mohauliya Road 10021 mohammadpur mu2					
Agreement No:- 208-SBD/2020-21					
Date of work order:- 26-02-2020					
Date of completion:- 25-02-2021					
Actual date of completion:- work in progress					
Measurement of item					
- Nil -					

ABSTRACT OF COST

(1/3) clearing and grubbing road land including up rooting wild vegetation					
- - do - - do comp					
vide TMB page NO - 15					
0.320 Hect @ 51133.76 = 18319.00					
(2/4) Construction of Embankment with approved materials - - do - do comp					
Lead up to 100m - (A)					
1529.65 m ³ @ 175.22 = 268025.00					
(3/5) Construction of Embankment with approved material obtained from borrow pits					
- - do - - do comp					
Lead up to 100m					
vide TMB page NO - 16					
382.41 m ³ @ 138.44 = 52941.00					
Total = 292238.00					
339885.00					

