

ਮਾਮਲਾ ਨੰਬਰ (50)

ਮ.ਬ.ਨੰ-3160

Schedule XLV Form No. 134

ਪਰਚਾ ਵੰਡਿਆ ਗਿਆ ਹੈ ਇਸਦੀ ਤੁਰੰਤ ਅੰਦਾਜ਼ਾ

ਮਿ.ਬ.ਨੰ-3160/2019-20

ਅ. ਡਿਵੀਜ਼ਨ

ਸੰਬੰਧਿਤ ਮਾਮਲੇ ਵਿਚਲੀਆਂ ਸਾਰੀਆਂ

SUB-DIVISION

ਸੀ. ਡਿਵੀਜ਼ਨ ਦੀਆਂ

ਦਸਤਖਤ

MEASUREMENT BOOK

ਮ.ਬ.ਨੰ-3160

5th on RA/c bill

36

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of the road - Parsa Dhanawati Path se Devariya Utkarmit vidyalaya tak. Name Agency - m/s. Hirdesh Kumar Singh Agreement/Ho - 02 SBD / 2019-2020 Date of start of work - 12/02/19 Date of completion - 11/02/2020					
<u>Measurement</u>					
Gaining <u>18/12/2020 N I L L</u> JE Ekma					
RPSm <u>M</u> 18-12-2020 AE Ekma'					
<u>Abstract of cant</u>					
1. const. of unreinforced plain cement concrete pavement — — — do — Qnt. vide MB page-31 item-(①) = 373.048 m^3 @ Rs 8055.90/m ³ = Rs 300523/-					
2. Box cutting (excavation) for roadway in soil — — — do — Qnt. 152.25 m ³ @Rs 75.43 Page - 31 item-(②) = Rs 11484=-					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3. const. y embankment with material — do —					
(A) For 100 m lead					
ant. 1902.0 m ³ Page-(31)					
item - (3A) @ Rs 130.88					
					Rs 248934=
(B) For 1000 m lead					
ant. 1380 m ³					
@ Rs 155.23/m ³ - Rs 214217=					
(4) const. y granular subbase — do —					
ant. 561.99 m ² Page-(32)					
item - (4) @ Rs 2909.112					
					Rs 1634891=
(5) WBM gs-III					
ant. 421.875 m ³					
Page-(32) item-(5)					
@ Rs 4341.20/m ³ = Rs 1831444=					
(6) Earth work in excavation for found. — do —					
ant. 119.192 m ³					
Page-(32) item-(6)					
@ Rs 264.02/m ³ = Rs 31469=					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) Providing M-15 PCC for plain concrete in open found - Qnt - 11.848 m ³ Page - (32) item - (7) @ Rs 5639.61/m ³					Rs 66818=
(8) Brick masonry work in cm (1:4) in head wall - do - Qnt. 122.428 m ³ Page - (33) item - (8) @ Rs 6003.12/m ³					Rs 734950=
(9) Providing & laying RCC pipe NP-3 --- do --- Qnt - 30m page - 33 item (9) @ Rs 4093.11					Rs 1227932
(10) Plastering with cement mortar on brick masonry - do - Qnt - 267.404 m ² Page - (33) item - (10) @ Rs 167.38/m ²					Rs 44758=

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) setting out pillars ant. vide TMB page - (33) item - (11)					
(12) Benchmark pillar ant. 2 No. @ Rs 3993.88 = Rs 7988=-					
(13) Reference pillar ant. = 7 No. Page - (34) item - (11) @ Rs 1830.95/No. = Rs 12817=-					
(12) clearing & grubbing road land - do					
ant. 1.55 1.155 Hectare @ Rs 50148.62/Hectare = Rs 57922=-					
(13) const. of subgrade and earthen shoulder do					
ant. 605 m ³ @ Rs 195.94 page - (34) item - (13) = Rs 118544=-					
Total Rs					8144266=-
Less 0.11% as per agreement. (-) Rs					8959=-
Total Rs					8135307=-
Less previous bill amount					
(i) (-) Rs					4346924=-
(ii) (-) Rs					653076=-
(iii) (-) Rs					564355=-
Total Rs					2570952=-

A blank sheet of white graph paper featuring a black grid. The grid consists of 10 vertical columns and 18 horizontal rows. The lines are evenly spaced and extend across the entire page, creating a series of small squares suitable for drawing or writing.

Scanned with CamScanner