

4th & Final bill -

38

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work					comp. of road
					from Subhilla pmsy
					road to Bansi Jala in
					Kochadheran block.
Agency					Revishankar Kumar,
Assess.					10/MMGsy/SB30/2019-20.
Date of start					13.07.2019.
Date of completion					12.04.2020.
Actual date of completion					-
					30.07.2020.
Further measurement					-
					- Nil.

17.12.20
JE

Abstract of cost

- ① Cons. of Bench mark - - -
1.00 No. (vide TMBP-29)
@Rs. 4604.70/each = Rs. 4605.00/-
- ② Cons. of Reference pillars - - -
2.00 nos. (vide TMBP-29)
@Rs. 2116.98/each = Rs. 4234.00/-
- ③ clearing & grubbing of road
land - - - - -
0.90 Hec (vide TMBP-29)

Continuation

@Rs. 49739.47/Hec. = Rs. 19896.00/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	