

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of
 the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Const. of Road &					
C.D work for Sisauni					
to Nahas Kinase under					
MMGSy (Sc).					
Agency:- Sri Arun Kumar					
Agr. No. 23 SBD/2020-2021					
D.O.S. 14.01.2020					
D.O.C. 13.01.2021					
Record Entry.					

① Clearing & grubbing Road
 Land by manual means. —
 — all Comp job. — SDE/R

$$19 \times 100 \times \frac{3.0 + 4.0}{2} = 6650.00 \text{ m}^2$$

$$1 \times 65.0 \times 3.50 = 227.50 \text{ m}^2$$

$$6877.50 \text{ m}^2$$

or, 0.687 Hect

② Dismantalling of existing
 damaged culvert — all
 Comp job — SDE/R.
 brick masonry

$$6 \times 2 \times 6.20 \times \frac{1.25 + 0.40}{2} \times 3.0 = 184.17 \text{ m}^3$$

③ Dismantalling of Reinfor
 cement concrete — all
 Comp job — SDE/R.

Continuation

$$6 \times 1 \times 3.50 \times 1.54 \times 0.15 = 4.85 \text{ m}^3$$

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Cleaning & grading Road					
QUTMB P-1		0.687		Hect	
② Rs 49739.47					34171.00
② Dismantalling of Brick masonry					
QUTMB P-1		184.14		M ³	
③ Rs 238.40					43899.00
③ Dismantalling Rec					
QUTMB P-1		4.85		M ³	
④ Rs 398.64					1933.00
④ Removing of damaged H.P					
QUTMB P-2		30		M	
⑤ Rs 229.83					6895.00
⑤ PIF working bench mark Pits					
QUTMB P-2		16		NOs	
⑥ Rs 2496.74					39948.00
⑥ Const. of embankment from borrow Pits					
(i) Lead 100 M					
QUTMB P-2		1206.00		M ³	
⑦ Rs 142.67					172060.00
(ii) Lead 1000 M					
301.50 M ³					
⑧ Rs 187.51					56534.00
⑦ PIF Logo board of HMCsy					
QUTMB P-2		2		NOs	
⑨ Rs 10287.24					20574.00
⑧ E/W excavation in found					
QUTMB P-2					
Continuation					
78.79 M ³					
⑩ Rs 261.90					46825.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9) P/L Pec MIS levelling course					
QUTMB P-2		27.56 M ³			
@ Rs 6272.98					172883.00
(10) P/L Pec M20 in H/W (substr)					
QUTMB P-3		202.45 M ³			
@ Rs 7219.53					1461594.00
(11) P/L H.P NP3 1000 mm dia					
QUTMB P-3		45.10 M			
@ Rs 3953.40					177903.00
					2235219.00
Less 5.89% Below (-)					131654.00
					<u>Rs 2103565.00</u>
					Upto 378642.00

Matl. Statement

- ① E/W - 1507.50 M³
 ② S/M - 207.10 M³
 ③ K/sand - 103.50 M³

Inspected

15/09/2020
J.E.

Clerk

m/n

18/12/20

22/09/2020
AB

Memo of payment

6

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SD.	30291	0			
WSS.	3786	0			
SWSS.	3786	0			
11	3786	0			
Revaling	11359	0			
Spec.	7573	0			
Labouring	3786	0			
By CMS.	314275	0			
	378642	0			

Period for Rs 378642 (Three lakhs
seventy eight thousand six hundred
four only)

Ref No

20201220058887

Dt. 20-12-20

Executive Engineer
Rural Works Department
Works Division, Benipatt

18.12.20

18/12

Continuation