

Ind on A/C Bill

Sch. XLV-Form No. 134

13

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - PMGSY road					
to muslim talu					
Agency - M/s Vinay Construction					
Agreement No - 11/SB/D/NCD/2019-20					
Agreement Amount - 603.584 lacs					
Date of start - 01/01/20					
Date of Completion - 31/12/20					
Date of measurement - 18/8/20					
1. Fill in excavation in					
Foundation trenches for					
base cutting -					

$$5 \times 30 \times 2 \times 0.375 \times 0.10 = 11.25$$

$$1 \times 10 \times 2 \times 0.375 \times 0.10 = 0.75$$

$$12.00 \text{ m}^3$$

2. Construction of road

embankment with

approved materials

$$5 \times 30 \times \frac{(7.0 + 5.0)}{2} - \frac{(5.5 + 4.05)}{2} \times 0.30 = 55.125$$

$$1 \times 10 \times \frac{(7.0 + 5.0)}{2} - \frac{(5.5 + 4.05)}{2} \times 0.30 = 3.625$$

$$58.8$$

(a) with initial lead 100m

$$\text{Qty} = 25\% \text{ of } 58.8 = 14.7 \text{ m}^3$$

(b) with initial lead 100m

$$\text{Qty} = 25\% \text{ of } 58.8 = 14.7$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF Cost</u>					
<u>Setting out of benchmark</u>					
<u>Pillar — + —</u>					
Vide item No (1) PN-8					
Qty = 1 NOS					
@ 3256 = 46/NOS & 3256 = 46					
<u>Providing and setting</u>					
<u>Reference Pillars — 1</u>					
Vide item No (2) PN-8					
Qty = 3 NOS					
@ 1728 = 49/NOS & 5335 = 49					
<u>Clearing and grubbing</u>					
<u>The weed land —</u>					
Vide item No (3) PN-8					
Qty = 0.231 Hq					
@ 4912 = 86/Hq & 11359 = 39					
<u>Excavation for drainage</u>					
<u>in soil with hydraulic</u>					
<u>excavator — + —</u>					
Vide item No (4) PN-8					
Qty = 30.25 m ³					
Vide item No (1) PN-13					
Qty 12 cu					
42.25 m ²					
@ 76 = 19/m ³ & 3257 = 12					
23808 = 44					

Continuation

Continuation