

Continuation

~~R3 17501 - 000~~

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
obtained from borrow pits lead 100m					
do —————					
1038.15 m ³ wide T.M. B Page 4					
@ 199.57 / m ³					207,184.00
(156) P/V of B.M. Co. III (with stroke marking)					
material type 'B' (11.2 mm) as per T.S.					
clause 405 —————					
47.44 m ³ wide T.M. B Page 2					
@ 4524.23 / m ³					2,14,629.00
(158) P/V of applying Primer coat with					
emulsion SS, @ 0.85 kg / m ² as per					
T.S. clause 502 —————					
632.60 m ² wide T.M. B Page 3.					
@ 48.16 / m ²					30,466.00
(159) P/V of applying Tack coat with					
emulsion AS, @ 0.275 kg / m ² as per					
T.S. clause 503 —————					
638.90 m ² wide T.M. B Page 3.					
5771.25 m ² wide T.M. B Page 4.					
6410.15 m ² @ 16.35 / m ²					1,04,806.00
(160) P/V mix sand surfacing 20mm thick					
composed of 13mm to 0.09mm (type 'B') with					
bitumen @ 19 kg / m ² as per T.S. clause					
509 —————					
638.90 m ² wide T.M. B Page 3					
@ 232.15 / m ²					1,48,321.00

Continuation

7,22,907.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(161) P/V 30 BC 25 mm thick with HMT & Parer binder using crushed stone aggregates & bitumen @ 5% of mix 30 T.S. date 508 do. 2/2					
144.28 m side T.M.B Page 2.					
C 11745.81/03					16,94,688.00
(163) P/V & fixing ordinary K.O. stone do do 2/2					
3 Nos side T.M.B Page 4.					
C 2368.02/H0					7,086.00
(164) P/V & fixing 200 mm stone do do 2/2					
6 Nos side T.M.B Page 5.					
C 671.54/H0					4,029.00
(166) P/V & fixing of 600 mm equilateral triangle do 2/2					
6 Nos side T.M.B Page 5.					
C 3847.46/H0					2,3085.00
(167) P/V & fixing 600 mm x 450 mm rectangular do 2/2					
2 Nos side T.M.B Page 5.					
C 5046.99/H0					10,094.00
(168) P/V & fixing 600 mm circular dots 1 Nos side T.M.B Page 5.					
C 5183.76/H0					5,184.00
(169) P/V & fixing 900 mm octagon					

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
do			E/S		
2 Nos wide T.M.B Page 5					
@ 9276.84/Ms					18,554.00
(170) P/V of lagging for applied					
thermoplastic compound 2.5mm thick					
do			E/S		
313.96m ² wide T.M.B Page 5					
@ 830.54/m ²					2,60,756.00
(171) P/V of Sizing of typical information					
sign board, citizen information board					
& maintenance board - do - E/S					
2 Nos wide T.M.B Page 1					
@ 10,14.91/Ms					20,230.00
(173) P/V of Sizing of food stand					
100 X 100mm dia cast moulded from					
ASA - do - E/S					
48 Nos wide T.M.B Page 5					
@ 246.34/Ms					11,824.00
(174) B/W in C.I. (1:3) in parapet depth					
12.38m wide T.M.B Page 5					
@ 8177.25/m ³					1,01,234.00
(175) Plastering with C.I. (1:4) on					
B/W - do - E/S					
87.04m ² wide T.M.B Page 6					
@ 237.48/m ²					20,670.00
				Cu - B	29,00,338.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Levelling below of Rs			B.P.	Rs 29	00,328.00
agreement			⊖		2,90,034.00
			Rs	26,10	304.00

M. J. S. S. S.

07-11-20

R. K. S. S. S.

A. S. S. S.

10-11-20

R. E.

C.P.
 11/11/20

Material statement

(i) Stone chips	226.53 m ³	$\times 150 = 33980$
(ii) coarse sand	6.40 m ³	$\times 75 = 480$
(iii) earth	1038.15 m ³	$\times 33 = 34289$
(iv) bricks	6190 Nos	$\div 1000 \times 45 = 279$
(v) stone metal Gr-III	57.40 m ³	$\times 150 = 8610$
(vi) stone screening 2.5" 1/2"	11.38 m ³	$\times 150 = 1707$
(vii) Emulsion SS ₁	0.538 MT	$\times 145 = 79345$
(viii) Emulsion RS ₁	1.763 MT	
(ix) bitumen	17.864 MT	
details of bitumen		

1st on A/C Bill

Bill value — 2610304 =

12

Sch. XLV-Form No. 134

Micro & Precision

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
I. Tax	21.	→			26103 =
S. G. S. T	21.	→			26103 =
C. G. S. T	21.	→			26103 =
S. D 5%		→			130515 =
Road tax		→			79345 =
S. fee	101.	→			17428 =
L. cess 21.		→			26103 =
				Total	331700 =
B2 charge	22.	→			78604 =
				Total	2610304 =

Passed for Rs — 2610304 =

Twenty six ~~one~~ ^{hundred} ~~and~~ ^{only} Lacs

Ten thousand three hundred
for only

12/12/20

EXECUTIVE ENGINEER

Road Works Div. S.A.S. Nagar

12/12/20

12/12/20