

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work -	Construction of Road				
	From Gkhna PWD Road				
	to Sattar Panchayat				
	Sims (sc) under Sattar Katar				
	Block.				
Name of Agency -	Rajbeer Yadav				
	Baghar Mahishi Salarsa				
Agreement No -	59 SBD/MY Sdy				
	/20-21				

Agreement value -	Rs-57,20,429.00
	Rs-6,61,215.00 (Mahr)
Total Rs-	63,81,644.00
Agreement Rate -	13 % Below
Date of commencement -	09.09.20
Time for completion -	08.09.21
Actual date of completion -	work in progress.
① setting out pillars	
— do — do —	
② Benchmark pillars.	
Qty — 01 Nos	

Continuation

③ Reference pillar
 Qty - 3 Nos

Net Qy — $33.740 \text{ m} \Delta$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20) providing & fixing logo of project					
— do —			40		
NP (12) idr (23) = 02 Nos					
@ 93.78 = 65/ea				Rs	18757.20
(21) provide ad laying of reinforced cement					
— do —					
NP (19) Hk (24) = 30.50 m					
@ 935 = 40/m				Rs	28530.00
(22) Const. of embankment with Material obtained lead up to 100m lead					
— do —					
NP (14) Hk (25) = 1766.625 m					
@ 140 = 5/m				Rs	247771.00
Less 55% 12% + L.C.I.F.				Rs	44,49,495.7600
Seigniorage				Rs	578445.00
13.10% Below				Rs	22838.00
				Rs	510685.9000
				Rs	582894.0000
				Rs	668213.0000
				Rs	98,66,682.0000
				Rs	44,32,646.0000

Continuation

Done by
7/12/2020
D/E
Satterkani

cap
20/11/20