

M. M. G. S. Y (S.C)

Haribhatta To Dubba Toli

Schedule XLV-Form No. 134

R. W. D. W. D Kishanganj-2 DIVISION

Dighal bank SUB-DIVISION

Measurement Book

ଅମର ଶର୍ମା

MB NO-1024

प्रमाणित किया जाता है कि इस माप पुस्तक में
(एक सौ) मुद्रित दोहरे पृष्ठ हैं। श्री जितेंद्र कुमार
सहायक अभियंता, ग्रा०का०वि० कार्य अवर प्रमण्डल, दिग्धाल बैंक
के नाम से निर्गत किया जाता है।

12/3/20

कार्यपालक अभियंता
ग्रा०का०वि० कार्य अवर
किसानां

08/12/19

This MB No-1024. Reissued to
Sri Rama Nand Yadav. Junior Engg.
Dighal Bank.

Sumit
08/12/20
A.E.
Dighal Bank

Sch. XLV—Form No. 134

R.V.D. Kishanganj-2

DIVISION

R.V.D. Dighalbank

SUB-DIVISION

Measurement Book

No. 1024

Name of Officer Sri Jitendra Kumar,

A.E. R.E.D. Dighalbank

Date of first entry _____

Date of last entry _____

3rd on A/c Bill

17

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Const. of B.M. — C. job					
vide T.M.B. Page 11 item (1)					
= 1.66 km @ 4131.02 / km =					6857 =
(2) Const. of Ref. Pillar — C job					
vide T.M.B. Page 11 item (2)					
= 1.66 km @ 1900.71 / — =					3155 =
(3) clearing and grubbing of road land — C. job.					
vide T.M.B. Page 11 item (3)					
= 0.37 Ha @ 51133.76 / — =					18919 =
(4) Const. of Embankment — 1000 m lead — C job					
vide T.M.B. Page 11 item (4)					
= 272.42 m ³ @ 175.43 / m ³ =					47791 =
(5) Const. of Embank — 1000 m L					
vide T.M.B. Page 11 item (5)					
= 969.97 m ³ @ 141.56 / m ³ =					137309 =
(6) Const. of Subgrade & earthwork Shoulder — do — all C. job.					
vide T.M.B. Page 12 item 6 =					3332.25 m ³
" " 16 " 11 =					777.60 m ³
					4109.85 m ³
⊕ 177.07 / m ³					= 727731 =

Continuation

No. 9,41,762 =

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					9,41,762 =
7) P/ Granular Sub base					
GSB G.S. - do - all c. job.					
Vide T.M.B. Page 12 item 7 =					1142.10 m ³
" " 15 " (2) =					24.30 m ³
					1166.40 m ³
					② 2976.98 / m ³ = 3472349 =
(8) P/W.B.M. G.I.D. - do - c. job					
Vide T.M.B. Page 13 item 16 =					396.56 m ³
" " 15 " (3) =					8.44 m ³
					405.00 m ³
					③ 4562.99 / m ³ = 1848011 =
9) P/Pave Coat SS-1 - do - c. job					
Vide T.M.B. Page 15 item 4 =					5400.00 m ²
					④ 45.83 / m ² = 247482 =
10) P/Tack Coat RS-1 - do - c. job					
Vide T.M.B. Page 15 item (5)					
= 5400.00 m ² @ 15.57 / m ² =					84078 =
11) P/20mm th. M.P. Seal					
Surface G.I. - do - c. job					
Vide T.M.B. Page 15 item (6)					
= 5400.00 m ² @ 230.23 / m ² =					12,43,242 =
					1

Continuation

98,36,924 = 00.

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			12/1	12/1	7836924 =
(12) P/G.S.B. Gr I - do - c.sob					
Vide T.M.B. Page 12 item (8)					
= 85.280 m ³ @ 2976.98/m ³ = 253877 =					
(13) P/W.B.M. Gr II - c.sob					
Vide T.M.B. Page 13 item (9)					
= 63.290 m ³ @ 4562.89/m ³ = 288792 =					
(14) Cont. of CC Pavement H.30					
do do c.sob					
Vide T.M.B. Page 12 item 9 = 126.00 m ³					
" " " 15 " (1) = 9.00 m ³					
					135.00 m ³
					@ 7441.57/m ³ = 1004612 =
Read first time vide T.M.B. 15 item 3					
(15) KM Stone = 3 m. @ 2371.64/m = 71152 m					
(16) 200 M Stone = 6 m. @ 622.49/m = 3735 =					
(17) 900 mm A = 4 m. @ 5497.84/m = 21991 =					
(18) 600 mm Circular = 2 m. @ 5000.11/m = 10000 =					
(19) 600 x 450 mm Rectangular slab prep					
= 4 m. @ 4569.47/m = 18278 =					
20/900 mm Side Octagon = 4 m.					
@ 8895.99/m = 35584 =					
21/ P/ Applying & laying thermoplastic compound - c.sob					
Vide T.M.B. Page 16 item 7 viii					
= 288.00 m ² @ 735.44/m ² = 211807 =					

Continuation

96,92,715 =

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					13/1-42. 96,92,715=00
22) P/ typical H.M.C.S.Y. substation					
Sign board with logo - c.s.b					
Vide T.M.B Page 13 item (11)					
3 wry @		9372.56			Ap. 28118=00
23) Excavation for structure in					
Box - all c.s.b					
Vide T.M.B Page 13 item 12 = 29.800 m ³					
@		269.32/m ³			Ap. 8026=00
24) P/PCC M15 in P.A.P. c.s.b					
Vide T.M.B. Page 13 item 13					
2.960 m ³ @		6018.23/m ³			Ap. 17814=00
25) P/PCC H.M.C.S.Y. P.A.P. c.s.b.					
Vide T.M.B. Page 13 item 14					
= 30.61 m ³ @		6704.00/m ³			Ap. 205209=00
26) P/ laying Rec N.B.H.P. 100 mm					
Vide T.M.B Page 13 item 15					
= 7.50 m @		4107.24/m			Ap. 30804=00
27)					1,00,33,732=
Add up (6) + 1%					1,00,33,7=
Add up (2) GST					12,04,048=
					1

Continuation

Ap. 1,13,38,117=00.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		26/11/20			1,13,38,117 =
Reduct 0.130%		As			
Agreemented			(-) 8		14740 =
					1,13,23,378 =
Reduct previous paid					
Bill TMB Rate 10			(-) 88		41934 =
					24,81,444 =
24/11/20					
J.E.					