

ABSTRACT

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road from 2026 to Chikwa Beldari To 19.					
Name of Contractor - Aditya Kr. Singh.					
Agreement No - 160/SBP/2020-2021					
Agreement value - Rs. 1,11,60,480/-					
Date of Agreement - 03/06/2020					
Date of completion - 02/06/2021					
(1) providing & fixing of working benchmark. Reference pillar of 100 do do					
(i) Benchmark pillars of Nos/km					
TWB, P-7 = 2.00 Nos					
@ 4554.65/No = Rs. 9109 = 00					
(ii) Reference pillars of Nos per km					
TWB, P-7 = 5.00 Nos					
@ 2092.241/No = Rs. 10462 = 00					
(2) clearing & grubbing Road land including uprooting do do.					
TWB, P-2 = 0.875 Hq.					
@ 49496.70/Hq = Rs. 43309 = 00					
(3) Box cutting					
TWB, P-8 = 57.00 m ³					
@ 74.10/m ³ = Rs. 4224 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4/5 Const. of Embankment with Material obtained from borrow pit					
do - do - lead up to 100 m do					
TM B, P-16 =		203.245 m ³			
Limit to		63.970 m ³			
@ 175.210/m ³ = RS					28713 20
5/6 Const. of Embankment with Material obtained from borrow pit					
do - do - lead up to 100 m do					
TM B, P-16 =		1400.90 m ³			
Limit to		1130.15 m ³			
@ 144.120/m ³ = RS					163442 20
6/7 Construction of Subgrade & earthen shoulder do - do					
TM B, P-9 =		1588.73 m ³			
TM B, P-15 =		865.29 m ³			
		= 2454.02 m ³			
@ 176.96/m ³ = RS					434263 20
7/8 Granular sub-base with well graded Material do - do					
TM B, P-8 =		583.70 m ³			
TM B, P-12 =		196.43 m ³			
		= 779.13 m ³			
@ 3121.97/m ³ Continuation = RS					2433981 20
					C/O = 3127503 20

Sch. XLV-Form No. 134 BF=31,27,503-20

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
8/9 WBM Grading-3					
TWB, P-8 =					219.375 m ²
TWB, P-13 =					128.53 m ²
					= 347.905 m ²
@ 4223.05/m ³ =					RS. 1469220-20
9/10 prime coat					
TWB, P-13 =					4245.10 m ²
@ 42.35/m ² =					RS. 179776-20
10/11 prime Tack Coat					
TWB, P-13 =					4245.10 m ²
@ 14.53/m ² =					RS. 61680-20
11/12 Mix seal surface					
TWB, P-13 =					4245.10 m ²
@ 201.43/m ² =					RS. 855070-20
12/13 Cement concrete pavement M ₃₀					
TWB, P-13 =					123.528 m ³
Limit to 121.20 m ³					
@ 7943.23/m ³ =					RS. 962719-20
13/29 E/W in excavation of foundation of structure do - d -					
TWB, P-9 =					88.765 m ³
@ 285.17/m ³ Continuation					RS. 25313-20

21
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14/30 providing M.S. PCC (1:2.5:15) as levelling course. done					
TWB, P-2 = 13.79 m ³					
@ 2851.7/m ³ = RS. 3932.00					
15/31 plain/Reinforced cement concrete (M-20) in substructure done					
TWB, P-9 = 101.236 m ³					
Unit to 7492 101.22 m ³					
@ 7170.29/m ³ = RS. 5325,77.00					
16/32 providing RCC pipe NP3 for culvert done					
TWB, P-9 = 22.50 m					
@ 3834.83/m = RS. 86284.00					
					74,97,274.00
Add GST @ 12.00% =					8,99,673.00
Add L.C @ 2.00% =					74,97,300.00
					84,71,920.00
Below as per Agreement =					7,25,42.00
(0.03%)					84,69,378.00
TWB, P-10 deduct previous payment =					47,73,845.00
					36,95,533.00
Cumulative 66/10/2020					
JTB					
Continuation					CP P
					10-10-20