

Schedule XLV From N.134.

P.W.D.

Harinkol pehariga tola via Jhanger

P.W.D. Kalyan

DIVISION

Pis Paimiti

SUB DIVISION

MEASUREMENT BOOK

391

Certified that this M.B
Contains 100 (one hundred)
Pages Machine and issued
to A.E Pirpanti.

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल कहलगाँव
03/09/20

Schedule XLV Form No. 134

Kahalgau DIVISION
Pirpanti SUB-DIVISION

MEASUREMENT BOOK - 391

Name of Office... R.W.D. Kahalgau

Date of first entry.....

Date of last entry.....

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

Name of Work: Restoration of Road from NH86 to Harinkol pahariya tola via Jhama - Under FDR 2020-2021

Agency :- Departmental

Length of Road - 3.00 Km

Damage length 0.00 to 3000m = 270m

Measurement Date - 5-10-2020

Measurement

(1) providing Brick bats including spreading laying hand packing and Compacting - - do - -

Ch - 0.00 to 3000m

$$1 \times 3.70 \times 2.40 \times 0.10 = 0.89 \text{ m}^3$$

$$1 \times 9.00 \times 3.70 \times 0.30 = 9.99 \text{ m}^3$$

$$1 \times 4.70 \times 3.70 \times 0.30 = 5.22 \text{ m}^3$$

$$1 \times \frac{8.00 \times 3.75 + 3.00 \times 0.50}{2} = 13.52 \text{ m}^3$$

$$1 \times 5.00 \times 3.00 \times 0.50 = 7.50 \text{ m}^3$$

$$1 \times \frac{60.00 \times 3.50 + 2.50}{2} \times 0.30 = 54.00 \text{ m}^3$$

$$1 \times 3.00 \times 2.50 \times 0.20 = 1.50 \text{ m}^3$$

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
1 x 4.00 x 3.75 x 0.30 =					4.50 m ³
1 x 30.00 x $\frac{4.00 + 2.50}{2}$ x 0.20 =					19.50 m ³
1 x 60.00 x $\frac{3.00 + 2.50}{2}$ x 0.30 =					49.50 m ³
1 x 45.00 x $\frac{2.00 + 3.00}{2}$ x 0.20 =					22.50 m ³
1 x 30.00 x $\frac{3.75 + 0.50}{2}$ x 0.20 =					12.78 m ³
1 x 3.00 x $\frac{2.50 + 3.00}{2}$ x 0.30 =					2.48 m ³
Total =					203.88 m ³
Sal	5-10-2020	Qm	05/10/2020		

Abstract of Cost

① providing Brick bats including spreading laying hand packing and Compacting - - -

Qty vide this MB page-2

203.88 m³ (a) Rs 1718 = 47/m³ = 350362 =

Total Rs 350362 =

Add GST (a) 12% — Rs 42043 =

L.C (a) 1% — Rs 3504 =

S.F (vide p-3) — Rs 21672 =

Total Rs 417581 =

Sal
5-10-2020
J.CQm
05/10/2020
WE

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

Material Statement

Brick Bat = $203.88 \times 1063.0 \times 10\% = 216722$

sd
5-10-2020
JE

(Continuation)