

Schedule XLV From N.134.

FDR (part - A).

P.W.D.

Sanhoola to Natturack.

R.W.D. Kholgaon.

DIVISION

Sanhoola

SUB DIVISION

MEASUREMENT BOOK

382

Certified that this M.B
Contains 100 (one hundred)
Pages Machine and issued
to A.E Sanhola.

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कीर्ति प्रमंडल कहलगाँव
31/12/22
03/09/23

Schedule XLV Form No. 134

Kahalgaon DIVISION
Sanhola SUB-DIVISION

MEASUREMENT BOOK - 392

392

Name of Office R.W.D. Kahalgaon

Date of first entry.....

Date of last entry.....

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of work:- Restoration of road from LO27 Sarhauila to Nathuchak under FDR 2020-21					
Length of Road:- 6.2501 Km					
Damage length - 65m					
Agency:- Departmental work					
Date of measurement - 05/10/2020.					

Measurement

(Record entry).

- ① providing and fixing bamboo pile as per specification.

Ch. 0.0 to 0.0100 (in two place)

$$70 \times 3.0 \text{ m} = 210 \text{ m}$$

$$90 \times 6.0 \text{ m} = 540 \text{ m}$$

Total 750 m.

- ② providing and fixing bamboo runner as per tech spec

$$20 \times 60 = 1200 \text{ m}$$

$$10 \times 60 = 600 \text{ m}$$

Total 1800 m

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
③ providing and laying sand bags including all complete jobs.					
	1x29	$\frac{4.50 + 5.0 + 4.0}{3}$		$\frac{3+2}{2}$	
					$= 326.25 m^3$
	1x28	$\frac{1.5 + 2 + 1.5}{3}$		$\frac{2.5 + 2}{2}$	
					$= 105.21 m^3$
					Total $431.46 m^3$
	② $29.41 m^3 = 12689.23 \text{ Bags}$				
	$= 12690 \text{ Bags (Say)}$				

④ providing bricks bats including
Compaction as per spec.
ch- 0. to 0.400 m (cutting).

$$1 \times 29 \times \frac{5 + 4 + 2}{3} \times \frac{3 + 2}{2}$$

$$= 266.08 m^3$$

$$1 \times 28 \times \frac{5 + 3 + 1.50}{3} \times \frac{3 + 2}{2}$$

$$= 221.90 m^3$$

Ch. 2.0 to 3.0 km (potholes).

$$1 \times 5 \times \frac{4 + 3}{2} \times 0.50 = 8.75 m^3$$

$$\text{Total } 496.73 m^3$$

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

ABSTRACT

① providing bamboo ~~pile~~ piling as per tech spec.

750 m wide TMB p-1

② 46.35/m ————— Rs 34763 = ∞

② providing and fixing bamboo runner as per tech spec.

1800 m wide TMB p-1

② 24.78/m ————— Rs 44604 = ∞

③ providing and laying sand bags as per tech spec.

12690 Bags wide TMB p-2

② 31.22/bags ————— Rs 396182 = ∞

④ providing bricks bats as per tech spec.

496.73 m³ wide TMB p-2

② 1718.47/m³ ————— Rs 853616 = ∞

Q&P 11/22/12/2023 Total 1329165 = ∞

Add GST @ 12% = 159499 = 80

~~Rs 53499 = ∞~~

L.C @ 1% = 13292 = ∞

S.F (wide p-4) = 58919 = ∞

Total Rs 1560876 = ∞

(Continuation)

10/5/10/20
J. A

On 5/10/2020
Dr

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

Material Statement

Qty

Rate

Sand Bags = 12690 X 4.82 @ 10%.

with sand

= 6117 = ∞

Bricks Bats = 496.73 X 1063 @ 10%.

= 52802 = ∞

Total (S.F) = ₹ 58919 = ∞

53/10/20
J.E

(Continuation)