

Name of Work: Hilsa Beri Bone Bigha Road to

Beckabigha via Akanspur M Karai Pura

M/BN/1386

13

Schedule XLV-Form No. 134

M/s Kumar Construction

Per Per

HILSA

DIVISION

KARAI PARSV RAI

SUB-DIVISION

BRIGS

MEASUREMENT BOOK

Page - 2112

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23) Prov & pcc m.s.O					
(23)					
@ byas for rmp (22)					
60.66m ³					
@ 6938 = 81/m ³					420908-00
(24) Prov & sand layer h.c.c					
(24)					
N.P.3					
@ byas for rmp (22)					
30M					
@ 1203 = 15/m					36904-00
					10694186-00
less 0.03%				(-)	3208-00
					10690978-00
less prev bill (-)					7834442-00
					2856536-00
14.12.20 J. El RWD Korai Am. En					14/12/20 AE

THE OFFICE OF EXECUTIVE ENGINEER

RURAL WORK DEPARTMENT, WORKS DIVISION, THIRU

COMPARATIVE STATEMENT

Name of Road - H/Sg Keri Bani 6, 6, 6 Road to Bedu big 9 via Ponnabur.
Head:- MM 89 NDB 3344
Agreement No. -

Name of Contractor:- Kumar Const
Agreement Value:-

Construction Amount:-
:- Maintenance Amount-

Sl No	Item	Unit	As per Agreement			Work be Done			Difference		
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount
1	E/W 100m lead	M ³	2711.21	118=47	321197.40	2912	118=47	344985=0	200=79	118=47	23788=0
	E/W 1000m lead	M ³	677.80	161=68	109587.00	728	161=68	117703=0	50.20	161=68	8116=00
2	Sub Grade	M ³	-	-	-						
	GSB Gr-I	M ³	1182.69	263675	31,18,458=0	1299.18	263675	3425613=00	116=49	263675	307155=00
3	W.B.M Gr-III	M ³	478.69	3208=27	1535767=00	525.209 3208=27	1685212=00	1514095=00 46.519	3208=27	149246=00	
4	Prime Coat	M ²	4590	46=23	212196=0	5023775	46=23	232249=00	433.75	46=23	20052=00
5	Tack Coat	M ²	4590	15=31	70273=00	5023775	15=31	76913=00	433.75	15=31	6641=00
6	Mix Seal Surface	M ²	4590	157=61	723430=00	5023775	157=61	791777=00	433.75	157=61	68563=00
7	Providing unreinforced plain Cement Concrete Pavement	M ³	306.00	6264=74	1917010=00	335.413	6264=74	2101275=00	29.413	6264=74	184265=00
Total											0.00

[Signature]
14/12/20

[Signature]
14/12/20

A.E