

3rd of A/c B/H of Mahabook

Sch. XLV—Form No. 134

15

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction of					
road from Baderu					
(Parda-Makem) M/H 19					
P.M.S. Sadak to Murahi					
Thala under M/H 19 (S)					
Name of Agency: -					
M/s Roadadar K. Raj					
At - Bhalwaha, Parda					
Dist - Saran, Bihar					
Agreement No. & Dated					
21 S.B.D/ 2019-20/ 16.01.2020					
Agreement amount of					
M and work					
Rs 48,61,993/-					

Agreement amount of material

Rs 5,62,441/-

Agreement Rate

10 % below

Date of work start

16/01/2020

Date of work completion

15/01/2021

Measurement

Nil

Continuation

17

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(B) 14 P 20X10m long 14m long & 20m wide					
Rolling of W.B.M. 150-200					
C.C. Pavement 1000/1000					
X-T.M.B.P-12					
Qty - 59.96m ³					
P.R. 4326.71/m ³ R2, 59,430=					
(B) 15 C.C. Pavement 1000/1000					
Rolling of W.B.M. 150-200					
C.C. Pavement 1000/1000					
X-T.M.B.P-12					
Qty - 127.91m ³					
P.R. 8069.71/m ³ R2, 10,32,197=					
Total R2, 27,91,541=					
Less 10% L.C. 100 as per agreement					
R2, 2,79,154=					
R2, 25,12,387=					
Less previous payment R2, 14,96,656=					
Net Bill Amount $\Rightarrow$ R2, 10,15,731=					
Date 24/12/2020					
J.E. Maker					
24.12.20					
AB					

P.T.O