

(Hatched)

असम का प्रशासन विभाग
DIVISION

2281

Scanned by CamScanner

Sch. XLV-Form No. 134

ब्रह्मीण कार्य विभाग कार्य प्रमंडल पूर्ण
कार्य अवर प्रमंडल नानपुर DIVISION
SUB-DIVISION

Measurement Book

No. 2281

Name of officer श्री रामकुमार सल्यारी
सहायक अभियंता कार्य अवर प्रमंडल नानपुर

Date of first entry _____

Date of last entry _____

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W :- Construction of road					
2 CD works with maintenance for Brahman to Amolher talu undermush					
N/Agency :- Shree Awaadh mittels Construction Pvt Ltd					
barru raj, motipur, muzafferpur.					
Agreement no - 06 SBO of 2020-21					
Date of Commence :- 06-05-20					
Date of Completion :- 5-02-21					
<u>RECORD MEASUREMENT</u>					
(1/1) P/v & Fixing of working bench mark					
(a) working bench mark pillar					
Q44 = 1 Km					
(b) Reference pillar					
Q44 = 1 Km					
(2/2) clearing & grubbing Road land etc.					

Continuation

4th on A/c Bill

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: - Constn. of Road 2.					
ed works with maintenance					
for Bonthaul to Amidher					
to be under mmsy.					
N/Agency: - Shree Awadh					
Mithila Constn. Pvt Ltd					
Motipur, Muzaffarpur					
Agreement no: - 06 (SBD) of 20-21					
Date of start: - 06-05-20					
Date of Completion: - 5-02-21					

Block Done			
15m	$\times$ 3.3m	$\times$ 0.075m	= 4.39m ³
30m	$\times$ 3.75m	$\times$ 0.075m	= 8.44m ³
2	$\times$ 30m	$\times \frac{(3.75 + 3.85)}{2}$	$\times 0.075m = 17.1m^3$
3	$\times$ 30m	$\times \frac{(3.75 + 3.85)}{2}$	$\times 0.075m = 25.65m^3$
3	$\times$ 30m	$\times \frac{(3.75 + 3.85)}{2}$	$\times 0.075m = 25.65m^3$
3	$\times$ 30m	$\times \frac{(3.75 + 3.85)}{2}$	$\times 0.075m = 25.65m^3$
30m	$\times \frac{(3.75 + 3.85)}{2}$	$\times 0.075m$	= 8.49m ³
30m	$\times \frac{(3.75 + 3.85)}{2}$	$\times 0.075m$	= 8.55m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
30m x 3.05m x 0.075m					= 0.66m ³
15 x (3.75 + 3.05) x 0.075m					= 4.27m ³
	2				
10m x (3.0m) x 0.075m					= 2.05m ³
10m x 3.05m x 0.075m					= 2.08m ³
					QTY = 142.50 m ³
28-02-20 JE (RH) 10/11 22-12-20 AD					

ABSTRACT OF COST

(1/1) P/v & fixing of working benchmark pillar				
(a) Working benchmark				
QTY (Prev) vide TMB P-16				
QTY = 1 Km				
@ ₹ 4371 = 02/Km				₹ 4371 = 00
(b) Reference pillar				
QTY (Prev) vide TMB P-16				
QTY = 1 Km				
@ ₹ 2017 = 09/Km				₹ 2018 = 00
(2/2) clearing & grubbing Road Land etc.				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q4 (Prev) vide TMB P-17					
Q4 = 0.7 Hq					
@ ₹ 49733 = 47/Hq					₹ 34818 =
(3/3) Constn. of embankment					
with material obtained					
from borrow pit etc.					
(2) Lead 1000 m					
Q4 (Prev) vide TMB P-12					
Q4 = 568.8 m ³					
@ ₹ 187 = 51/m ³					₹ 106656 =
(6) Lead 100 m					

Q4 (Prev) vide TMB P-17					
Q4 = 81.35 m ³					
@ ₹ 142 = 62/m ³					₹ 115715 = 00
(4/4) Constn. of Subgrade &					
earthen shoulder etc.					
Q4 (Prev) vide TMB P-17					
Q4 = 1237.5 m ³					
@ ₹ 189 = 32/m ³					₹ 234370 = 00
(5/5+10) Constn. of granular					
sub base by providing					
well graded material etc.					
Q4 (Prev) vide TMB P-18					
Q4 = 603.05 m ³					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹ 2614 = 86/m ³ —					₹ 1578097=0
(6/6+11) P/v, laying, spreading					
2 Compacting of WBM-III etc.					
142.63 m ³ Q4 (prev) vide TMB P-18					
142.50 m ³ Q4 vide TMB P-21					
205.21 m ³ @ ₹ 3167 = 17/m ³ —					3090132=0 ₹ 454586=0
(7/12) Constn. of un-reinforced					
plain cement concrete					
Pavement etc.					
Q4 (prev) vide TMB P-18					
Q4 = 303.34 m ³					
@ ₹ 7358 = 72/m ³ —					₹ 2414198=0
(8) P/v 2 Fixing of typical					
mmbsy informative sign					
board etc.					
Q4 (prev) vide TMB P-18					
Q4 = 4 NO.					
@ ₹ 11800 = 66/NO. —					₹ 472032=0
Total =					₹ 5446453=0
(i) Less 0.00% below as					₹ 0.00
Per agreement					
(ii) Less Previous Payment					₹ 4564330=
vide TMB P-19					
Net =					₹ 802123=0

For
29.12.20
JE

Continuation

COP

29.12.20