

1st in 4k bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work -	Construction of Road				
from PWD Road Khadihar					
Middle school to Sharnar tal					
(sc) under Sutar Kataria & Maw					
Tender ID -	894	72			
Bid ID -	894	047			
Name of Agency -	Anil Kumar				
Koshi Colony, W.M. - B. Scharse.					
Agreement No -	07 SBD / MWSX / 20-21				
Agreement value -					
	Rs-	96,33,700	= 00	(Const)	
	Rs-	9,32,553	= 00	(Maint)	
Total	Rs-	1,05,67,253	= 00		
Agreement Rate -	0.11% Below				
on BOD rates with all taxes					
Date of commencement -	08.06.20				
Time for completion -	07.06.21				

Continuation

Actual Date of completion - work in progress.

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② Cleaning and Grubbing					
Road Land - do - do -					
V.P ② Item ② = 0.87 m ²					
@ 51133 = 76 / m ² Rs - 44486 = 00					
③ Earth Work in excavation for fender do - do					
V.P ③ Item ③ = 29.798 m ²					
V.P ④ Item ④ = 29.798 m ²					
V.P ⑤ Item ⑤ = 29.798 m ²					
Nett Q.M. — 89.394 m ²					
@ 269 = 32 / m ² Rs - 24076 = 00					
④ Providing concrete for 24 Alarm / Reinforced concrete in fender					
PCC W.S. — do — do —					
V.P ③ Item ③ = 4.59 m ²					
V.P ④ Item ④ = 4.59 m ²					
V.P ⑤ Item ⑤ = 4.59 m ²					
13.77 m ²					
@ 5264.47 / m ² Rs - 72492 = 00					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Plain/Reinforced cement concrete					
in 8/5 — do — do					
W20 Grade					
vp ⑤ item ⑤ =		33.743 m			
vp ⑦ item ⑨ =		33.743 m			
vp ⑤ item ⑬ =		33.743 m			
		101.229 m			
@ 59.83 = 81/mt				Rs	605735 = a
⑥ Box cutting					
do — do — do					
vp ⑥ item ⑮ =		61.48 m			
@ 74.16/mt				Rs	4539 = 00
⑦ Const. of timber work					
with Meterial					
obtained from Roadway					
cutting — do — do					
vp ⑥ item ⑯ =		36.73 m			
@ 26 = 11/mt				Rs	959 = 00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧ Const of embankment					
Lead up to 100 y					
do do					
VP ⑧ Item 17 (A) = 1080.600 m					
@ 14000 / m				Rs 151554.00	
⑨ Const of embankment					
Lead up to 100 y					
do do					
VP ⑧ Item 17 (B) = 570.800 m					
@ 18500 / m				Rs 105991.00	
					105991.00
⑩ Const of sub-grade					
+ and earthen shoulders					
do do					
VP ⑨ Item 18 = 1484.004 m					
@ 18700 / m				Rs 27805.500	
⑪ Granular sub-base					
very well graded					
Material do do					
VP ⑪ Item 19 = 675.658 m					
@ 26900 / m				Rs 181806.00	
				Rs 3122389.00	

Sch. XLV-Form No. 194					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/P		r 31	22389 ⁰⁰
Gst 12 y.				r 374686	²⁰
Lc 1 y.				r 31223	²⁰
Seigniorage				r 46642	²⁰⁰
		r		35,74,940	²⁰⁰
Ley D+L y/o below				r 3932	⁰⁰ 95
				3932	
				35,78,872	²⁰⁰
Sundaram 4/12/2020 JE Santosh Kumar			N/A 22/12/2020 AE	CyD Chinnappa	