

MMGISY ନିର୍ଦ୍ଦେଶନା PMGISY Pautn RaJPur (MNP Ekma
Pnukani Pautn) (ନିର୍ଦ୍ଦେଶନା)

Schedule XLV-Form No. 134

ସମ୍ବଲପୁର

DIVISION

ସମ୍ବଲପୁର

SUB-DIVISION

Measurement Book

M.G.No-193
19-20

ਪ੍ਰਮਾਣਿਤ ਕਰਮਚਾਰੀ ਦੇ ਨਾਂ 'ਤੇ ਕਰਮਚਾਰੀ ਪੁਸਤਕ
ਪ੍ਰਮਾਣਿਤ ਕਰਮਚਾਰੀ ਦਾ ਪਿੰਨ ਨੰਬਰ-100 ਅਤੇ 2020
ਦੇ ਨਾਂ 'ਤੇ ਮੁਹਿੰਮਕਾਰ ਅਧਿਕਾਰੀ, ਰਾਜਪੁਰ (ਮਨੇ ਏਕਮ ਪ੍ਰਮੁੱਖਕਾਰੀ)
ਦੁਆਰਾ ਕੀਤਾ ਜਾਣਾ ਚਾਹੀਦਾ ਹੈ।

2020
Executive Engineer
Rural Works Department
Works Division Phulparas
23.5.2020

Sch. XLV - Form No. 134

ਪ੍ਰਮੁੱਖਕਾਰੀ DIVISION
ਦੁਆਰਾ SUB-DIVISION

Measurement Book

No. 193.
19-20

Name of officer Executive Engineer
Rural Works Department
Works Division Phulparas
23.5.2020

Date of first entry

Date of last entry

MMGSY ਮੀ.ਪ੍ਰਮੁੱਖਕਾਰੀ ਪ੍ਰਮੁੱਖਕਾਰੀ
Rural Works Division Phulparas
Rajpura (MNE Ekma Pradhikar)

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st On A/c bill</u>					
Name of work: const. & maint. of road					
and CD work for mmsy path					
Rajpur (MNP Ekama phulkahi					
path) under mmsy - Gen					
Agency: Abbas Akhtar					
Agreement NO: 53 SBD/2020-20					
Date of Commencement - 28.01.2020					
Date of completion - 27.10.2020					

Date of Measurement: 21.7.2020					
1. Providing and fixing logo					
of Mmsy project.					
Providing and fixing logo of mmsy					
project - 01 No.					
Citizen information board - 01 No.					
Total - 02 Nos.					
2. Setting out pillar's					
Main road - 8 nos. x 0.282 km = 2 Nos.					
Link Road No. (1) - 8 nos. x 0.098 km = 1 No.					
Link Road No. (2) 8 nos. x 0.078 km = 1 No.					
Link Road No. (3) 8 nos. x 0.0530 km = 0 No.					
Link Road No. (4) 8 nos. x 0.146 km = 01 No.					
Continuation Total = 5 Nos.					

1st on ARC Bill

Memo of Payment

₹ 955408 =

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SD@9%			85987		
IT@1%			9554		
L-len@1%			9554		
Royalty			62835		
S.Fee			17116		
Sust			9554		
Cust			9554		
Total Deduction			204154		
By e-payment			751254		
Bill Value			955408		

Passed for ₹ 955408 = (Nine Lakh Fifty Five Thousand Four Hundred Eight) only.

Executive Engineer
Rural Works Department
Works Division Phulparas

Prepared
28/10/2020

28/10/2020

Continuation

Abstract of cost	
1. Providing and fixing logs of	
MMUg project	
02 Nos. vide TMB P-7	
03 Nos. vide TMB P-16	
05 Nos. @ 10314.42/No. — R. 51572=00	
2. Setting out pillars	
05 Nos vide TMB P-7	
@ 2513.22/No. — R. 12578=00	
3. Clearing and grubbing of	
road level	
0.2110 H vide TMB P-7	
@ 49739.47/H — R. 10495=00	
4. Box cutting - Excavation for	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
roadway in soil - etc					
45.23 m ³ vide TMB P-11					
@ 82.01/m ³					Rs. 3709 200
5. Construction of embankment with approved material - etc					
45.24 m ³ vide TMB P-7					
@ 31.42/m ³					Rs. 1421200
6. Construction of embankment with material obtained from borrow pit - etc					
for 1000 m lead					
354.78 m ³ vide TMB P-8					
18.30 m ³ vide TMB P-17					
412.08 m ³ @ 142.67/m ³					Rs. 58934 200
for 1000 m lead					
98.70 m ³ vide TMB P-8					
4.57 m ³ vide TMB P-17					
103.27 m ³ @ 187.51/m ³					Rs. 19364 200
7. Granular Sub-base with well graded material - etc					
63.13 m ³ vide TMB P-11					
@ 3239.11/m ³					Rs. 204485 200
8. WBM Gr. 3 Material - etc					
168.94 m ³ vide TMB P-13					
@ 4028.46/m ³					Rs. 680568 200

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9. Cement concrete pavement					
M30 grade					
360.29 m ³ vide TMB P-15					
@ 8118.02/m ³ — R.					2924841200
10. Construction of subgrade					
earthen shoulder					
185.29 m ³ vide TMB P-15					
@ 189.39/m ³ — R.					31304200
11. Kilometer stone					
i) Km stone					
2 Nos. vide TMB P-16					
@ 2540.35/No. — R.					5081200
ii) 200 M stone					
02 Nos. vide TMB P-16					
@ 692.78/No. — R.					1386200
12. Retro-reflectized					
Traffic sign					
i) 600 mm equilateral triangle					
6 Nos. vide TMB P-16					
@ 4116.48/No. — R.					24699200
ii) 600 mm x 450 mm rectangular					
06 Nos. vide TMB P-16					
@ 5465.61/No. — R.					32794200
					R ₁ 4063229200

Continuation

Continuation