

ગામડેવ યાગ પિરમી એ જેલેટ યાગ પિરમી

Schedule XLV-Form No. 134

મમગડી (ગામ)

ગામડેવ યાગ પિરમી યાગ યાગડા DIVISION

ગામડેવ યાગ પિરમી યાગ યાગડા SUB-DIVISION

Measurement Book

NC 2282

ग्रामीण कार्य विभाग कार्य DIVISION
प्रमंडल पुपूर

कार्य अवर प्रमंडल मानपुर SUB-DIVISION

Measurement Book

No. 2282

Name of officer श्री रामकुमार सहाय

सहायक कमिश्नर ग्रामीण कार्य अवर प्रमंडल मानपुर

Date of first entry _____

Date of last entry _____

Jat on A/c Bill

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/10: - Construction of Road					
2 co along with maintenance					
for Ramdev Ray Shree to Lahari talu					
Under m. n. s. y.					
N/Agency: - Shree Awardh M. P. H. G.					
Construction put J. d. l. M. H. P. U.					
M. Z. after put					
Agreement no - 05, 200 of 2020-21					

Date of Commence = 06-05-20

Date of Completion = 05-05-21

RECORD MEASUREMENT

(1/1) Providing & Fixing of
 working benchmark pillar

(a) Working benchmark

Qty = 2 Km

(b) Reference pillar

Qty = 2 Km

(1/2) Clearing & grubbing
 Road land etc.

Continuation

2nd on A/c Bill

10
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w:- Constn. of Road & 2D works with maintenance for Ramdev Rai Sirsi to Lehari tola under mnsy.					
N/Agency:- Shree Awadh mithula Constn. Pvt. Ltd. Mithi Pur Muzaffarpur					
Agreement no:- DS SBD of 2020-21					
Date of start:- 06-05-20					
Date of Completion:- 05-05-21					

Measurement				
(1/6+11) Constn. of kharola n sub-base by providing well graded material etc.				
2x30m	x	0.375	x	0.1m = 2.25m ³
2x12m	x	1.13m	x	0.1m = 2.08m ³
2x30m	x	0.375	x	0.1m = 2.25m ³
2x8m	x	0.625	x	0.1m = 1m ³
2x30m	x	0.375	x	0.1m = 2.25m ³
2x9m	x	0.63m	x	0.1m = 1.24m ³
2x30m	x	0.375	x	0.1m = 2.25m ³
2x15m	x	0.47m	x	0.1m = 1.41m ³
2x30m	x	0.375	x	0.1m = 2.25m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		2 x 12m	1.15m	0.1m	2.76m ³
		2 x 36m	0.375m	0.1m	2.25m ³
		2 x 15m	0.73m	0.1m	2.13m ³
		2 x 36m	0.375m	0.1m	2.25m ³
		2 x 12m	0.62m	0.1m	1.48m ³
		2 x 30m	0.375m	0.1m	2.25m ³
		2 x 10m	0.45m	0.1m	0.9m ³
		2 x 30m	0.375m	0.1m	2.25m ³
		2 x 13m	0.73m	0.1m	1.89m ³
		2 x 5 x 30m	0.375m	0.1m	11.25m ³
		2 x 5 x 30m	0.375m	0.1m	11.25m ³
		2 x 2m	0.375m	0.1m	0.15m ³
in BT		3 x 30m	$\frac{4.05+4.1}{2}$	0.2	2×73.35 m ³
		3 x 30m	4.1m	0.2m	73.8m ³
		3 x 30m	$\frac{4.05+4.1}{2}$	0.2	2×73.35 m ³
		30m	4.05m	0.2m	24.3m ³
in pcc full width		3 x 30m	3.8	0.1m	34.2m ³
		2 x 30m	$\frac{(3.75+3.85)}{2}$	0.1m	22.8m ³
		25m	$\frac{(3.75+3.85)}{2}$	0.1m	9.5m ³
					369.92
(2/7+12) P/v, laying spreading					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2 Compacting stone aggregate of specific size of WBM-III					
In PCC					
At curve 12m x (8.25 + 3.35 + 3.05)					
				3	
					$\times 0.075 = 4.04m^3$
8m x (3.0 + 5.4 + 4 + 3.0)					
				4	
					$\times 0.075m = 2.25m^3$
9m x (3.0 + 5.5 + 3.05)					
				3	
					$\times 0.075m = 2.95m^3$
15m x (3.05 + 4 + 4.3 + 3.05)					
				4	
					$\times 0.075m = 4.5m^3$
12m x (3.0 + 4.1 + 4.2 + 3.05)					
				4	
					$\times 0.075m = 3.50m^3$
15m x (4.25 + 5.6 + 4.2 + 3.0)					
				4	
					$\times 0.075m = 5.02m^3$
12m x (3.0 + 4.6 + 4.0 + 3.0)					
				4	
					$\times 0.075m = 3.00m^3$
10m x (3.0 + 4.1 + 3.0)					
				3	
					$\times 0.075m = 2.92m^3$
13m x (3.0 + 4.0 + 5.5 + 3.0)					
				4	
					$\times 0.075m = 4.36m^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Plain cement concrete					
Pavement etc.					
At curve 12m x (3.85 + 3.85 + 3.85)					
				3	$\times 0.16m = 10.34m^3$
8m x (3.8 + 5.4 + 4 + 3.8)					
				4	$\times 0.16m = 5.44m^3$
9 x (3.8 + 5.5 + 3.85)					
				3	$\times 0.16m = 2.35$ $= 6.31m^3$
15m x (3.85 + 4 + 4.3 + 3.85)					
				4	$\times 0.16m = 9.6m^3$
12m x (3.8 + 4.1 + 4.2 + 3.8)					
				4	$\times 0.16m = 7.65m^3$
15m x (4.25 + 5.6 + 4.2 + 3.8)					
				4	$\times 0.16m = 10.71m^3$
12m x (3.8 + 4.6 + 4.8 + 3.8)					
				4	$\times 0.16m = 8.16m^3$
10m x (3.8 + 4.1 + 3.8)					
				3	$\times 0.16m = 6.24m^3$
13m x (3.8 + 4.0 + 5.5 + 3.8)					
				4	$\times 0.16m = 9.3m^3$
6 x 30m x (3.75 + 3.85)					
					$\times 0.16m = 109.44m^3$
6 x 30m x (3.75 + 3.85)					
					$\times 0.16m = 109.44m^3$

Continuation

Scanned by CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1/1) (P & I) Fixing of working benchmark pillar					
① Working benchmark pillar					
Qty (prev) vide TMB P-6					
Qty = 2 km					
@ ₹ 4371 = 02/km — ₹ 8742 = 00					
② Reference pillar					
Qty (prev) vide TMB P-6					
Qty = 2 km					
@ ₹ 2017 = 99/km — ₹ 4036 = 00					
(2/2) Clearing & grubbing Road Land etc.					
Qty (prev) vide TMB P-6					
Qty = 1.44 Hq					
@ ₹ 49733 = 47/Hq — ₹ 69635 = 00					
(3/3) Excavation for Roadway in soil using Manual means etc.					
Qty (prev) vide TMB P-6					
Qty = 114.30 m ³					
@ ₹ 81 = 20/m ³ — ₹ 9288 = 00					
(4/4) Consn. of embankment					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
with material obtained from borrow pit etc.					
(a) 1000 m Lead					
Qty (Prev) vide TMB P-7					
Qty = 2265 m ³					
@ ₹ 187 = 51/m ³					₹ 424710 = 00
(b) 100 m Lead					
Qty (Prev) vide TMB P-7					
Qty = 201.15 m ³					
@ ₹ 142 = 62/m ³					₹ 28600 = 00
(S/S) Constr. of sub-grade					
earth shoulder with approved material etc.					
Qty (Prev) vide TMB P-7					
Qty = 585 m ³					
@ ₹ 189 = 33/m ³					₹ 110993 = 60
(G/6+1) Constr. of granular sub-base by providing well graded material etc.					
109.55 m ³ Qty (Prev) vide TMB P-7					
369.92 m ³ Qty vide TMB P-11					
479.47 Limit to 477.21 m ³					
@ ₹ 2626 = 36/m ³					₹ 1253564 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/7+12) P/v, laying, spreading 2 compacting of WBM-III					
241.20 m ³ QH (Prev) vide TMB P-8					
332.29 m ³ QH vide TMB P-13					
573.57 m ³ @ ₹ 3187.17/m ³ — ₹ 1828065=0					
(8/13) Constn. of un-reinforced Plain cement concrete pavement etc.					
514.6 m ³ QH (Prev) vide TMB P-8					
527.1 m ³ QH vide TMB P-15					
1041.7 m ³ Limit to 1040.4 m ³					
@ ₹ 7958 = 72/m ³ — ₹ 8280251=0					
9/ P/v 2 fixing of typical masonry Informatory sign board with logo etc.					
QH (Prev) vide TMB P-8					
QH = 4 NO.					
@ ₹ 11800 = 66/NO. — ₹ 47203200					
Total = 12064975=0					
(i) Less 8% as per agreement = 0.00					
(ii) Less Previous payment					
vide TMB P-8/9 = ₹ 5380866=					
Net = 6684109=0					

Continuation

Pay
Previous
15.10.20
JE

15.10.20
AB

15.10.20