

Red Orange Bill

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/O:- Construction of Road from					
Bedegahi Solani mukhyamantri					
Sachin, via. Pradyoti market, Solani					
K. S. Road, S. 200m, Bedegahi					
Pipal tree, via. P. S. Road					
70x via. Bedegahi Solani					
P. S. Road, 200m, Pipal tree					
P. S. Road, 200m, Pipal tree					
Name of Agency:- M/s. S. C. Construction					
at Sachin, via. Pradyoti					
Sachin, via. Pradyoti					
Agreement No:- 20.05.20/2020-21					
Date of work order:- 25-02-2021					
Date of completion:- 25-02-2021					
Actual date of completion:- work in progress					
measurement of item					
① construction of granular					
sub base (G.S.B) base by					
providing curb graded					
material (Grade-I) - do					
- - do comp					
G.S.B. RT Road provision 200mm thick (Ember)					
$5 \times 30 \times 4.050 \times 0.200 = 121.50$					
$1 \times 10 \times 4.050 \times 0.200 = 8.10$					
Continuation, total = 129.60 m ³					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
				B.F = 3896296	
(12/18) providing and laying 80mm forced cement concrete pipe up-4 for culverts on first class -- do -- do comp					
vide TMB page NO - 25					
80.00m @ 743.790 = 82314.					
				Total Rs = 3918610.00	
Add 1% Labour Cost - Rs				(+) 39186.00	
Add 12% GST - Rs				(+) 470233.00	
				Hence Total Rs = 4428029.00	
Less 10% Retention as per Agreement				- Rs = (-) 442803.00	
				Total Rs = 3985226.00	
Less provision payment					
vide TMB page NO - 16823					
				2668429 + 200000.00 = (-) 2868429.00	
				Hence To be pay Rs = 1116797.00	
				Boi 28/12/2020 AE	
				ckd 28-12-2020 JE	
				ckd 31/12/20	

Continuation