

AGREEMENT NO:-07MMGISY(WD)/MBD/2020-21

Schedule XLV-Form No. 134

CH OF WORK:- PHUTARI CHOWK TO ADIVASI TOLA
IN THAKURGANGJ

RWD(WD) KISHANGANGJ-2 DIVISION

THAKURGANGJ SUB-DIVISION

II

MB NO:-1163

MEASUREMENT BOOK

NAME OF AGENCY:- BOLBUM CONSTRUCTION

प्रमाणित किया जाता है कि इस माप पुस्त में कुल १०
(एक सौ) मुद्रित दोहरे पृष्ठ हैं। जो श्री... श्री... श्री...
सहायक अभियंता, ग्रा०का०वि० कार्य अवर प्रमण्डल, हाकुर्गंज
के नाम से निर्गत किया जाता है।

कार्यपालक अभि
ग्रा०का०वि० कार्य
किल्लागंज-२

13/9/20

17/9/20

Sch. XLV - Form No. 134

RWD(WD)KISHANIGANJ-2 DIVISION
THAKURGANJ SUB-DIVISION

Measurement Book

No. 1163

Name of officer श्री मजीब कुमार दास

सदर अभि सचिव विभाजन हाकुर्गंज

Date of first entry

Date of last entry

1st on A/c Bill

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/A -	const. of Road from				
	Futari Chowk To				
	Adivasi Tola at Thakurga				
	Balke under MMWSY (WB)				
Agency-	M/S B2 B4M Const.				
Agreement-	07/MMWSY (WB)/MND/20-21				
Date of start-	17-09-20				
D.O.P completion-	16-09-21				

second Entry

(1) clearing and grubbing

Road land all up.

$$2 \times 10 \times 30.0 \times 7.0 = 4200.0$$

$$2 \times 10 \times 30.0 \times 6.0 = 3600.0$$

$$2 \times 10 \times 30.0 \times 3.50 = 2100.0$$

$$2 \times 10 \times 30.0 \times 4.50 = 2700.0$$

$$2 \times 2 \times 10 \times 30.0 \times 4.0 = 2400.0$$

$$2 \times 2 \times 10 \times 30.0 \times 2.50 = 1500.0$$

$$2 \times 3 \times 10 \times 30.0 \times 2.50 = 4500.0$$

$$2 \times 2 \times 10 \times 30.0 \times 3.0 = 3600.0$$

$$2 \times 1 \times 30.0 \times 3.0 = 180.0$$

$$2 \times 1 \times 10.0 \times 3.00 = 60.0$$

$$= 28200.0$$

$$\text{Grand Total} = 8865.00$$

Continuation

10 = 0.890 Ha.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2) providing & fixing of working Berchmore pillar					
01 No. per km					
all comp					
1x 3.94 km =					3.94 km
(3) providing and fixing of working Refruse pillar all comp					
1x 3.94 km =					3.94 km
(4) dismantling of existing Brick masonry Armer culverts all comp					
HP 2x4.20x0.85x2.50 =					
Boxc 2x5.0x0.85x3.00 =					25.50
HP 2x8.0x0.85x5.00 =					
					2x 25.50 = 51.00
					143
(5) Removing all type of House pipe all comp					

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Reord [mm]			
		(Hume pipe)			
(1)	E/M Excavation				
	for foundation				
	of structure				
	all cep				
HW	2x 6'45" x 1'45" x 1'50"				28'05
Below pipe	1x 4'90" x 1'60" x 0'40"				23'14
					= 31'19
					M ³

(2)	providing 4-15				
	laying M-15				
	(PCC) levelling				
	course in found.				
	all cep				
HW	2x 6'45" x 1'40" x 0'50"				= 2'709
Below pipe	1x 4'95" x 1'55" x 0'25"				= 1'92
					= 4'629
	Less pipe —				
	0'25" x 0'39" x 0'12" x 5.00"				= 1'304
					= 3'325 M ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3) prov. and legis for plan/section concrete in open bound. all up (pcc. M-20)					
172 2 x 6.15 x 0.85 x 2.60 = 27.18					
propet 2 x 6.15 x 0.40 x 1.20 = 5.90					
less pipe (5) 33.08					
0.25 x 0.29 x 5.00 = 1.086					
				2	31.994
					MB
(4) providing and laying all pipe NP3 for culverts all up					
3 x 2.50 x 2.50 = 7.50 m					
(5) pro. fixing typical masonry Logo, Band etc all up					
1 x 3.0 = 3.0 m					

(Bundled)
21/9/20
J.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Record Entry			
		Box Culverts			
		(2.0 x 2.0 m) - 1			
(1)		Earth Work			
		Excavation for			
		Structure all exp			
Box Culvert	1	3.50	6.0	0.65	13.65
Cut-off	2	3.50	1.30	1.80	16.38
Ret.	4	2.90	3.90	1.80	81.43
					111.46
					43

(2)	prov. 2 laying				
	PCC M15 in				
	levelling course				
	below open				
	found ⁿ of head				
	wall all exp				
Box Culvert	1 x 2.50 x 6.0 x 0.10				1.50 m ³
Ret.	4 x 2.90 x 2.90 x 0.20				6.33
					= 8.23 m ³

(3)	supply in and pitting				
	and placing HYSD				
	Box reinforcement				
	in substructure				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Base	10mm ϕ	—			
	2x30	x 8.35	x 0.62	=	310.62
12mm ϕ	2x43	x 3.50	x 0.88	=	264.88
Cut off	10mm ϕ	2x12	x 2.60	x 0.62	= 54.81
	2x10	x 1.60	x 0.62	=	19.84
Wall	10mm ϕ	1x40	x 7.40	x 0.62	= 123.60
12mm ϕ	1x12	x 3.50	x 0.88	=	52.36
10mm Vert.	2x20	x 3.00	x 0.88	=	105.56
10mm	1x12	x 3.00	x 0.62	=	52.95
				2	1034.66
				1034	1.034
				1034	0.1034

(4) pro and long
p/ain/RCC H-20
in substructure
all c/c

Bottom slab - $1 \times 2.52 \times 6.0 \times 0.25 = 3.25 \text{ m}$

5' wide - $246.0 \times 2.0 \times 0.25 = 6.0$

Ref.	4x 2.50x 1.01 X 1.20	13.93
------	----------------------	-------

27-22

42

① Bunny
12/10/20
J.E

Continuation

[illegible]

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ providing filter media all up					
		2x4.26x0.60x1.20			8.69
		2x1.90x0.60x2.07			9.16
					= 12.85
					143
⑤ providing and laying plain/Rein-20 in substrate for coping all up					
		4x2.50x0.025x2			0.25
					143
⑥ supplying and fitting, placing 147SD Box Reinforced in superstrata all up					
12mmφ -		2x30x8.35x0.88			440.88
10mmφ -		2x43x2.60x0.62			137.02
8mmφ		2x40x1.15x0.40			36.0
					= 613.88
					143
					1e = 0.613
					147

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ providing & laying R.C.C in superstructure					
allies					
Box cul - 1x2.50x6.0x0.15 =					3.25
Chug Sub 4x.6.0x0.011 =					0.22
14x0.6 2x2.50x0.15x0.30 =					0.38
					4.40
					MO
⑧ Const. of R.C.C					
Railing at M-25					
Grade cut up					
⑨ Prov. Drainage Spat					
allies					
1x4 =					4.0-
⑩ Prov. and laying					
concrete concrete					
wearing concrete					
M-30 full cap					
1x2.50x5.50x0.025 =					13.75M ²

Continuation

1st ON AC/Bill
ABSTRACT OF COST

21

Sch. XLV-Form No. 134

Particulars	Detail's of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/60)	clearing and grubbing Road kerel all up				
	vide TMB p.N- 01				
	qtem- ① @ RS = 44052				06
	877 = 10 He.				60
					B2 440522
(2/58)	providing and fixing bench mark pillar all up				
	vide TMB p.N- ②				
	qte- ② @ RS = 3.94 km				
	@ RS = 3889.25/km RS =				153262
(3/59)	providing and fixing Reference pillar all up				
	vide TMB p.N- ②				
	qte ③ = 3.94 km				
	@ RS = 1783.50/km RS = 70272				
(4/61)	Dist. of ex. Brick masonry all up				
	vide TMB p.N- ②				
	qtem ④ = 51.04				
	qint - 49.50 m ³				
	@ RS = 228.20/m ³ RS =				113212
(5/62)	Dist. of cement concrete all up				
	vide TMB p.N- ③				

Continuation
qte ⑤ = 27.30 m³

34582

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6/63)	Excavation for roadway in 300' (Box Cetting) cell				
	vide TMB PN- (3)				
	Qty (6) = 42.40 m ³				
	limt = 39.35 m ³				
	@ RS = 76.83/m ³ RS = 3054 =				
(7/89)	E/W Excavation for foundry of structure cell cap				
31.99	vide TMB PN- 4				

					B = 7764 =
(8/90)	prov. & laying M15 p.c.c as leveling course in foundry cell cap				
	vide TMB PN- (4)				
	Qty (2) = 3.328 m ³				
	limt = 2.96 m ³				
	@ RS = 6631.70/m ³ RS = 16670 =				

(9/91)	prov. & laying plain reinforcement concrete in open foundry cell cap				
	vide TMB PN- 5				
	Qty (3) = 31.99 m ³				

Continuation
 limt = 30.66 m³
 @ RS = 6347.10/m³ RS = 194346 =

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(10/92)	prov. and laying			
	RCC pipe MP3 for			
	Culverts all cap			
	vide TMB P.N. - (5)			
	qtr no - (4) = 7.50M			
	QRS = $4/32.50/M$ B = 31001 =			
(11/94)	E/W Excavation			
	for structure all			
	cap			
111.48 M ³	vide TMB P.N. - (6)			
	qtr (1)			
111.46 M ³	vide TMB P.N. - (11)			
	$\approx 222.92 M$ Limit = 224.88 M			
	QRS = $260.55/M$ B = 87811 =			
(12/95)	Prov. & laying M15			
	PCC Below open			
	foundn. all cap			
	vide TMB P.N. - (6)			
8.23 M ³	qtr (2)			
8.23 M ³	vide TMB P.N. - 11			
	qtr (2)			
≈ 16.46	Limit = 16.34 M ³			
	QRS = $5631.50/M$ B = 92019 =			
(13/99)	Sup. fitting, and			
	placing HYSD Box			
	in substation all			
	cap			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.		B.	D.	
0.103 1.034	vide TMB p.N- (6)	qtr (3)			
0.1034 1.034	vide TMB p.N- 12	qtr (4)			
2.068 MT	limt = 1.92 MT				
	@ RS = 53	251.75/MT			
(14/97)	providing & laying plain/rein cement concrete in sub structure cell cap		B =	104906 =	
27.72	vide TMB p.N- 7	qtr 4			
27.72	vide TMB p.N- (13)	qtr (5)			
= 55.44	@ RS =	6560.50/m ³			
			B =	363714 =	
(15/96)	prov. and laying pcc M-20 concrete for plain/rein concrt in open found ⁿ . cell - cap				
= 36.33	vide TMB p.N- (8)	qtr (1)			
= 36.25	vide TMB p.N- 1/2				
Continuation					
272.584	qtr (3)				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		= 72.58	43		
		limt = 72.50	43		
		@ RS. 6349.00/43			RS = 460308
					RS = 460303
(16/98)		providing and			
		fixing weep			
		hole all comp			
30.0		Vide THB P.N. - ⑧			
		qt - ②			
32.0		Vide THB P.N. - 13			
		qt - ⑥			
= 62.0		@ RS = 110.00/4058 = 7040			

(17/100)		Back Filling			
		behind Abt. Reh			
		wing wall etc.			
		all comp			
= 25.14		Vide THB P.N. - 8			
		qt - ③			
= 25.14		Vide THB P.N. - 13			
		qt - ⑨			
= 50.28		@ B 690.10/43			B = 34698 =
43					

(18/101)		prov. and laying			
		filler media			
		all comp.			
17.85		Vide THB P.N. - ⑨			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Bf. 17'85					
12'85 vide TMB P.N-13					
9 items - (7)					
= 35.70 M ³ @ R.R. = 450/- 40/-					
(19/102) prov. and laying					B = 160807-
P/RCC M-20 03					
Copping and exp					
0.75 M ³ vide TMB P.N-9					
9 items (5)					
0.75 vide TMB P.N. 13/14					
= 1.80 M ³ 9 items (3)					
B = 6560.50 / 45 = 9841-					
(20/104) prov. & supplying					
fittings and placing					
HQS D Box/Reinf.					
in super Structure					
and exp					
0.613 vide TMB P.N (14)					
9 items (10)					
0.613 vide TMB P.N-9					
9 items (6)					
= 1.226 MT limit = 1.00 MT					
@ B. 40576.89/MT					
B = 40577-					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(21/103)	prov and laying				
	reinforcement c/c				
	In Superstructure				
	all up				
4.40	vide THB P.N- (10)				
	qt (7)				
4.40	vide THB P.N- 15				
	qt (11)				
28.80 M ³	Q.N 76	13.50/M ³	B=66923=		
248.29					
(22/106)	providing and laying				

	Drage sport				
	all up				
4.0	vide THB P.N- 10				
	qt (8)				
4.0	vide THB P.N- 15				
	qt (13)				
= 8.0 M ³	Q.N 513.32/M ³	= 4106=			
(23/105)	const. of RCC				
	railling all up				
= 5.0	vide THB P.N- 10				
	qt (7)				
= 5.0	vide THB P.N- 15				
	qt (12)				
= 10.0 M ³	Q.N 6968.20/M ³	B=69682=			

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24/107)	prov. and lagging				
	cement concrete				
	wearing course				
	cell cap				
= 13.25	vide TMB	pn	- 10		
	91	(9)			
= 13.25	vide TMB	pn	- 15		
	91	(16)			
27.80 m	RS = 12580	10/4			
				B2	345953=
(25/64)	Const. of Embankment with natrols				

	for 1000 m lead				
	cell cap				
	As per E/W Bty.				
	sheet (i)				
	= 278.62 m ³				
	@ RS = 125.25/m ³			B = 4883	
				RS = 48837=	
(26/65)	Const. of Embankment with nat.				
	for 100 m lead				
	cell cap				
	As per E/W Bty sheet				
	(i) = 1896.20 m ³				
	@ RS = 141.30/m ³			B = 267933	

Continuation

24991692=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27/66)	Const. of Subgrade				
	and Gutter shoulder				
	cell cap				
	Vide TMB PN 19/20				
	at ①				
	= 8933.34 m ³				
	@ Rs = 176.90/m ³				Rs = 1580308
					Rs = 1580308
(28/67)	Const. of G.B.B				
	cell cap				
	Vide TMB PN 20				
	at ②				
	= 2224.80 m ³				
	Cost = 2701.67 m ³				
	@ Rs = 2039.80/m ³				Rs = 5510056
(29/83)	pro. and laying				
	Cable duct Across				
	the road 30 MM				
	cell cap				
	Vide TMB PN-20				
	at ③				
	= 120.04 m ³				
	@ Rs = 849.30/m ³				B = 101940

Continuation

Continuation