

S B ENGICON PRIVATE LIMITED

(CIN: U45201BR2013PTC021224)

Regl. Office ROYAL CITY, WEST JUDGES COLONY, ROAD NO. 04, SOUTH OF SUDHA DAIRY BAILEY ROAD,
SAGUNA, PATNA - 801503

CLASS I GOVT. CONTRACTOR & GENERAL ORDER SUPPLIER

Ref. No.

Date.. 24-01-2020

सेवा में,

श्रीमान कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल, मुंगेर।

विषय:- पीएमजीएसवाई योजना अंतर्गत एनएच 31 सदर प्रखंड से जाफर
नगर पैकेज संख्या BR-22R/053 के समय वृद्धि के संबंध में।

महाशय,

निवेदन के साथ कहना है कि उपरोक्त पथ निर्माण कार्य का एक-
रारनामा का 85 प्रतिशत से अधिक का कार्य हो चुका है। जिसका भुगतान
अभी लंबित है। पथ में एनक्यूएम द्वारा SRI का ATR दिनांक 12-
12- 2019 को लगाया गया था, जिसका निराकरण एसक्यूएम द्वारा करा
कर 31 दिसंबर 2019 को भेजा गया है, परंतु अभी तक ATR रिग्रेट नहीं
हुआ है। जिसके कारण उक्त पथ का भुगतान लंबित है।

श्रीमान से सादर निवेदन है कि उपरोक्त पथ का एटीआर रिग्रेट
कराते हुए किए गए कार्य का भुगतान करने की कृपा करें। ताकि पथ में
बचे शेष कार्य को किया जा सके। साथ ही कार्य पूर्ण करने की तिथि जो
1 मार्च 2020 तक थी, उसे 30 जून 2020 तक समय वृद्धि प्रदान करने
की कृपा की जाए।

विश्वास भाजन

S.B. ENGICON PRIVATE LIMITED

Sindhu Nath
MANAGING DIRECTOR

S B ENGICON PRIVATE LIMITED

(CIN: U45201BR2013PTC021224)

Regl. Office: ROYAL CITY, WEST JUDGES COLONY, ROAD NO. 04, SOUTH OF SUDHA DAIRY BAILEY ROAD.
SAGUNA, PATNA - 801503

CLASS I GOVT. CONTRACTOR & GENERAL ORDER SUPPLIER

Ref. No.

Date..22-05-2020

सेवा में

श्रीमान कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल, मुंगेर।

विषय:- पीएमजीएसवाई योजना अंतर्गत एनएच 31 सदर प्रखंड से
जाफर नगर पैकेज संख्या **BR-22R/053** के समय वृद्धि के संबंध में।
महाशय,

निवेदन के साथ कहना है कि उपरोक्त पथ निर्माण कार्य का
एकरारनामा का 80 प्रतिशत से अधिक का कार्य हो चुका है। जिसका
भुगतान अभी लंबित है। पथ में एनक्यूएम द्वारा RI का ATR दिनांक
12.12.2019 को लगाया गया था, जिसका निराकरण एसक्यूएम द्वारा
करा कर 31 दिसंबर 2019 को भेजा गया है, परंतु अभी तक ATR
REGRADE नहीं हुआ है। जिसके कारण उक्त पथ का भुगतान लंबित है।

श्रीमान से सादर निवेदन है कि उपरोक्त पथ का एटीआर रिग्रेट
कराते हुए किए गए कार्य का भुगतान करने की कृपा करें। ताकि पथ
में बचे शेष कार्य को किया जा सके। साथ ही कार्य पूर्ण करने की
तिथि जो 01 मार्च 2020 तक थी, उसे 31.12.2020 तक समय वृद्धि प्रदान
करने की कृपा की जाए।

विश्वासभाजन

S.B. ENGICON PRIVATE LIMITED

Sindhu Nath
MANAGING DIRECTOR

Format 1- Part 1

Format for information to NQM for Inspection of Ongoing/Completed Work
PART 1- Work Information (To be filled-up by PUE)

Work is ☒ Ongoing ☐ Completed

GENERAL:

- 1.1. Date of Inspection: 12-12-2019
1.2. Name of National Quality Monitor: Mr. JOSEPH GEORGE
1.3. State: Bihar District: Munger Block: Munger Sadar
1.4. Name of Road: From NH-31 Sadar Block to Jafar Nagar
1.5. Package No.: BR-22R-053

1.6. Length: 2.00 Km Flexible Pavement 9.50 Km CC/other Pavement = Total 11.50 Km.

1.7. Estimated Cost (As cleared by GOI) Rs. 876.75 Lakh

1.8. Technical Sanction Cost Rs. 8.6.70 Lakh

1.9. The Work is a Case of: ☒ New connectivity ☐ Up gradation

1.10. Terrain ☒ Plain ☐ Rolling ☐ Hilly

1.11. Date of Start of the Work: 02-03-2019

1.12. Stipulated Date of Completion: 01-03-2020

1.13. Actual Date of Completion (if work completed): - - - WORK IN PROGRESS

2. PHYSICAL PROGRESS: (In case of On going works only) Construction Programme and Physical Progress:

Item	Completed percentage of Item	Dates for completion	Start Date	Completion Date	Delay in Months
Preparatory Work	100%	Due Actual			
Earth Work	80%	Due Actual			
CD Works	100%	Due Actual			
Sub base i/c Shoulders	80%	Due Actual			
Base Course (Non Bitu.)	—	Due Actual			
Base /Wearing Course (Bitu.)	—	Due Actual			
CC Pavement	60%	Due Actual			
Signage etc	50%	Due Actual			

Signature
31/12/19
SQM

3. QUALITY CONTROL:

- 3.1. Location of Field Laboratory: *at village*
- 3.2. Quality Control Register Part-I is maintained by: *Contractor*
- 3.3. Quality Control Register Part-II is maintained by: *office*

4. INSPECTIONS BY NQM, SQM or SENIOR OFFICERS AND ACTION TAKEN:

Inspection by NQMs, SQMs and senior (i.e. SE or CE) departmental officers and action taken statement:

Date of Visit	Inspected By	Observations	Action Taken by PIR with Date
<i>27-05-2019</i>	<i>SQM Manan Singh</i>	<i>'Satisfactory'</i>	<i>—————</i>

Name and Signature of the Head of PIR: *[Signature]* Date: *12-12-19*

Executive Engineer
R.V.D. (M) Division
JALUNGER

c	Quality of Workmanship - Wearing surface texture, Adequacy of setting of concrete, Joints, Edges etc.		S/U	S
d	Thickness of Layer		S/U	S
	Item Grading			
Item 12 - Road Furniture and Markings				
a	Citizen Information Board, Main Informatory Board, Quality and whether fixed during construction.	Ongoing	S/U	S
b	Logo boards, 200 m stones and Km stones, quality and whether fixed after completion.	Complete	S/U	NA
c	Whether the information in board's is given in local language.	Complete/ Ongoing	S/U	S
	Item Grading		S/U	S

16. Overall Grading of Work: The overall grading calculated on the basis of item and sub-item wise grading is given below:

#	Item	Awarded Grade
1	Quality Control Arrangements	S
2	Attention to Quality	S
3	Geometrics	U
4	Earthwork and Sub-grade in Embankment/Cutting	S
5	Granular Sub-base	S
6	Base Course Non-Bituminous and shoulders	NA
7	Bituminous Surfacing	NA
8	Shoulders	NA
9	CD Works	S
10	Side Drains and Catch Water Drains	NA
11	CC/Semi-Rigid Pavement and Associated Pukka Drains	S
12	Road Furniture and Markings	S
	Overall Grading	SRI

Signature: 

Name: Joseph George

Date: 12/12/2019

PRADHANMANTRI GRAM SADAK YOJANA (PMGSY)

Action taken statement of the pending Report of NQM for the District:-Munger, Works Division:- Munger
Name of the N.Q.M :- Er. Joseph George Date of Inspection.12.12.2019

Sl N	Name of Block	Package No.	Name of Road	Sl. No. of Para	Paragraph of Report on which Action required	Para wise Action Taken	Whether Ac- tion is Com- plete (Yes/ No)	If "No" in col.8 specify the data when the action will be completed	Verification Remarks/ State Quality Monitor (SQM)
1	Munger sadar	BR- 22R-053	NH-31 SA- DAR BLOCK TO JAFAR NAGAR	5	Weather necessary equipments not availa- ble The field lab is having necessary equipments except ,cube moulds ,compressive strength test machine , F.A Box ,leveling equipment etc	7 Field laboratory has been re- established. All Necessary equipments are available in field laboratory. Sand replacement method - Pouring Cylinder Pour- ing Sand, Tray, Straight edge, Sprit level, Core Cutter, Ham- mer, Sieves-90 mm, 75 MM , 63 mm, 53 mm, 45 mm, 22.4 mm, 11.2 mm 28.5 mm, 4.75 mm, 75 mic 13.2 mm , 11.2 mm , 5.6 mm Moisture meter , weighing machine, Chisel, cube moulds , compressive strength test ma- chine , F.A. Box ,leveling equip- ment etc and Geo tech Site Lo- cation village Jafar Nagar at geo tech location-Latitude- 25.3526218, Longitude-86.364617 good room Laboratory Estab ^l ished. (Photograph attached)	Yes		9 verified it and found correct.

2.				The camber of GSB at the tested RD at ch-8/975 km is found less than the prescribed limits. Hence PIU is advised to provide a minimum of 3.5% camber at the reach. Before laying subsequent layer.	The layer of GSB at RD 8/800 KM - 8/900 KM re-laying of GSB. Camber has been improved laying and Re-constructed. Achieved camber at RD -8/860 KM - 3.38 % , RD -8/875 KM - 3.32% , RD -8/895 KM 3.36 % . (photo graph attached)	Yes		9 verified it and found correct.
----	--	--	--	---	--	-----	--	---

All the defects observed by N.Q.M. have been rectified /re- done by the contractor and checked by me and found it satisfactory.

Observation of NQM Er Joseph George have been Complied by Contractor with PIU & Verified by me on dated 31/12/2019 and found it satisfactory.

[Signature]
31/12/19

Name & Signature of Engineer
With stamp of PIU with extension, Mungwa
RWB...

[Signature]
31/12/2019

(Er. Arjun Prasad Singh)
State Quality Monitor
(Full Name, Signature and Stamp.)

Remarks of State Quality Coordinator (S.Q.C.): - The Observation and points raised by National Quality Monitor (NQM) Er. JOSEPH GEORGE rectified by the PIU & verified by the State Quality Monitor (SQM) Er. ARJUN P.D. SINGH on dated 31-12-2019 hence requested to re-grade the road.

(.....)
Superintending Engineer- Cum-
State Quality Coordinator
Rural Works Department, BIHAR, PATNA