

Agency by which work is executed -
Date of measurement -
No. and date of agreement -
(These four lines should be repeated at the commencement
of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of the work's Const. of					
Name of contractor's					
Agg. NO. —					
Agg. Amount —					

(A)-(A) Amount = 99.29 Lacs (with maintenance)
 T.S. Amount = 98.70 Lacs (with maintenance)
 Date of start - 09.09.2019
 Date of completion - 08.09.2020
 Date of Entry - 09.01.2020
 1/1) Const. of Benchmark and
 Reference pillars - do - all
 (ii) Const. of Reference & working
 Benchmarks - do - all corp.
 2 nos. & 6 nos. Respectively
 Qty. = 1.315 KM
 (iii) Const. of Reference points = T3 No.
 Qty. = 1.315 KM

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cont.</u>					
1/1) Const. of Benchmarks and Reference pillars - do - all					
(i) Const. of Reference pillars do - all complete job.					
QV TMB P - (25) = 1.315 km					
(a) R. 12263.75/km = R. 16,123.00					
(ii) Const. of Benchmarks - do all complete job.					
QV TMB P - (28) = 1.315 km					
(a) R. 12507.72/km = R. 16,448.00					

2/2) providing clearing and
grubbing do - all complete job.
QV TMB P - (28) = 0.39 Hect.
(a) R. 49809.13/Hect. = R. 19,426.00

3/3) Const. of embankment bench
pits 1000m - do - all complete
QV TMB P - (34) = 903.40 m³
(a) R. 187.92/m³ = R. 1,69,767.00

4/4) Const. of subgrade & earthwork
shoulder - do - all complete
QV TMB P - (39) = 1006.24 m³
(a) R. 189.80/m³ = R. 1,90,984.00

C.O. = R. 4,12,752.00
Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5/5) Cont. of embankment towards phs. form - do - all complete.			1.5 4.12		152.00
QVTMB p- (34) =					210.792 m ³
(a) R. 143.08/m ³ =					R. 3,01,601.00
6/6) Providing Box cutting - do - all complete job.					
QVTMB p- (29) + (35) =					126.26 15.09
126.26 + 15.09 =					141.35 m ³
(a) R. 82.01/m ³ =					R. 11,592.00
7/7) Providing Granular sub- base - do - all comp.					

QVTMB p- (29) + (35)					
= 575.925 + 66.52 =					642.445 m ³
(a) R. 3391.70/m ³ =					R. 21,78,065.00

8/8) Providing, laying, spreading LBM Gr. III - do - all complete					
QVTMB p- (29) + (36)					
312.18 m ³					
+ 31.64 m ³					
343.82 m ³					Limit Qty.
					343.45 m ³
(a) R. 4213.71/m ³ =					R. 14,47,199.00

9/9) Providing prime coat - do - all complete					
--	--	--	--	--	--

C.O. = R. 43,51,209.00
Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.T.R. 43,51,209.00
					QVMB P- (38) = 4507.13 m
					(a) R. 52.68/m ² = R. 2,37,436.00
10/11/ providing jack coat - do - all complete					
					QVMB P- (38) = 4507.13 m
					(a) R. 19.06/m ² = R. 85,906.00
11/12/ providing, sloping and rolling isix seal surfacing - do - all complete job.					

					QVMB P- (38) = 4507.13 m ²
					(a) R. 258.94/m ² = R. 11,67,076.00
12/13/ construction of un-reinforced p.c.c. - do - all complete job.					
					QVMB P- (37) = 75.00 m ³
					(a) R. 8250.99/m ³ = R. 6,18,818.00
13/20/ providing masonry sign board do - all complete					
					QVMB P- (39) = 2 nos.
					(a) R. 11653.44/nos. = R. 23,307.00
14/29/ Excavation of E/oin foundation - do - all comp.					

C.O. = R. 64,48,3752.00
Continuation

Particulars	No.	L.	B.	D.	of area
(B.F = R.S.)					64,83,752-00
QV TMB P - (29)					= 73.80 m ³
(a) R.S. 285.71/m ³					= R.S. 21,085-00
15/28) providing sand filling in foundn - do all comp.					
QV TMB P - (29)					= 7.32 m ³
(a) R.S. 455.62/m ³					= R.S. 3335-00
16/29) providing p.c.c. in foundn - do all complete job					
QV TMB P - (30)					= 10.80 m ³

C.O. = Rs. 73,63,098.00
Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs. 13,63,092.00
19/32) providing weepholes					
— do — all complete					
QVTHB P- (30) = 60 Nos					
(a) Rs. 103.40/No. = Rs. 6204.00					
20/32) Supplying & fitting and fixing					
HSD box — do — all comp.					
QVTHB P- (31) = 4.83 M.T.					
(a) Rs. 7298.15/M.T. = Rs. 3,73,350.00					
					Rs. 71,42,652.00

0.25% below rate = Rs. 19,357.00

= Rs. 77,23,295.00

Less pop. Bill = Rs. 48,16,653.00

= Rs. 29,06,642.00

By Author
10/06/2020
J.R.

By Author
10/06/20
A.E.

c&p
28/6/20