

300 on 17c 15/11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Cont. & maintenance of Road and C.D. work from Akaura more to Dargana under Head mmsy (sc)					
Year 2019-20					
Agency, Sri Sunny Kumar s/o Sri Rajan Singh At. & Po. Barhiga Dist. Lakhisarai					
Agg. No. 01 (SRD) / 2019-20					
Agg. Value - Rs 56,73,804/-					
Date of Commencement 25.02.19					
Date of Completion - 24.02.20					
Date of measurement 21.03.20					

① Removing abutment of H.L. damage from roadway
 $2 \times 3 \times 2.50m = 15.00m^3$

② Dismantling of existing structures
 Brick masonry work -
 $2 \times 6.00m \times \frac{1.40+0.40}{2} \times 3.50m (w) = 37.80m^3$
 $2 \times 6.00m \times \frac{1.40+0.40}{2} \times 4.00m (w) = 43.20m^3$
 $2 \times 3.50m \times \frac{0.80+0.40}{2} \times 2.00m (w) = 8.40m^3$
 Total = $89.40m^3$

③ Dismantling Cement Concrete in existing structures - all layers
 $2(2 \times 6.30m \times 1.50m \times 0.15m) = 5.67m^3$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					45,90,013~
(30/39) S.F.F and plaster					
HYSD bar reinforcement					
P/15	129.584				
P/16	465.974				
total	645.554				
i.e.	0.645 M.T				
@ 711422/6 for M.T					Rs 45,887~
(31/40) P/v and filling joint					
sealing compound - wall joint					
P/17	15.44 m				
@ 3720 for Rm					Rs 555~
(32/42) P/v wrap holes in					
abutment and section wall					
P/17 - 28 M.T					
@ 120243					Rs 3,372~
total					Rs 46,39,827~
Less 10%					(→) Rs 4,63,983~
(As per agreement)					Rs 41,75,844~
Paid vide V.O. No. 14					
Dated - 19.03.20					(→) Rs 19,89,935~
28.05.20					Rs 21,85,909~
30.05.20					
A.E					