

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मनिहारी (कटिहार)।



पत्रांक 979 अनु., मनिहारी,

दिनांक 27/05/2020

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मनिहारी (कटिहार)।

सेवा में,

अपर-मुख्य-कार्यपालक-पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।


विषय :- MMGSY (ST) योजनान्तर्गत चल रहे कार्यों का निधि की अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि ग्रामीण कार्य विभाग, कार्य प्रमंडल, मनिहारी के अधीन MMGSY (ST) योजनान्तर्गत चल रहे कार्यों का निधि उपलब्ध कराने हेतु अधियाचना विहित प्रपत्र में तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित की जाती है।

अनु:- यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मनिहारी (कटिहार)।

EXECUTIVE ENGINEER, WORK DEPARTMENT, WORKS DIVISION, MANIHARI
FROM GFR 19-A

(See Government of India's Decision (I) below Rule-150)
Form of Utilization Certificate upto the month of July 2020

Sl. No.	Name of Scheme	Sanctioned No. Date with Amount (In Lacs Rs.)		Total Amount Received (In Lacs Rs.)	Particulars
1	2	3		4	5
1	Construction of Rural Roads & Bridge under MMGSY (ST) New	Letter No.-56 we, Dt-16.03.2020	123.97453	4810.11354	Certified that out of Rs.- 4810.11354 Lacs (including Rs 1643.85198 through CFMS) of grants in aid sanctioned during the years in favour of Engineer incharge, R.W.D, Works Division, Manihari. Sum of Rs.- 4414.98483 Lacs has been utilized for the purpose MMGSY (ST) New Rural Roads & bridge Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 395.12871 Lacs remaining unutilized at the end of the period under.
Total:-			123.97453	4810.11354	

2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually

Kind of Checks Exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test checks conducted by the Assistant Engineer/Executive
- All other codal formalities have been observed.

3 **Physical Progress achieved :-**

- Construction of Road Works.
- Construction CD. Works.


D.A.O.

R.W.D. (W) Div., Manihari.


Executive Engineer

R.W.D. (W) Div., Manihari.

Rural Works Department MMSGY (ST) Allotment Requisition Format

Name Of Division :- R.W.D. (W) Division, Manihari (Kathar)

Sl No	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval		Agreement		Allotment received	Total Expenditure as per MIS (In Lakh)	Value of Measurement (In Lakh)	Current Demand (In Lakh)	Remarks
				Length in Km	Amount (Lac)	Main Work Amount (Lac)	Maint. Amount (Lac)					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2013-14	Nawabganj Manshi REO Road to Uraon Tola	M/S Golden Company	3.250	308.43000	257.11400	7.56300	258.14552	258.89929	258.89929	0.00000	Complete
2	2014-15	PNIGSY barwan Road To Haripara adwasi tola	Sheekh Jyanddin	0.726	69.01000	48.14165	6.44356	47.89022	47.89022	47.89022	0.00000	Complete
3	2014-15	PWD Kathar Manhan Road To daya tola	Rajesh Kumar	1.433	155.30000	111.98700	14.49876	113.95495	111.90447	111.90447	0.00000	Complete
4	2014-15	PNIGSY Mahivarnur To Bagehala Santhali	M/S Golden Company	2.993	330.69000	232.10285	32.31174	231.45847	229.66750	229.66750	0.00000	Complete
5	2014-15	SO10 (Proposed Road) To Posa Tola	Amil Kumar Singh	2.842	297.78000	232.47990	24.38055	227.44018	226.65202	226.65202	0.00000	Complete
6	2014-15	SO70 MIVIGSY road To Sakra Santhali	Sunil Kumar Yadav	1.311	144.20000	101.92412	13.05004	101.54493	101.54493	101.54493	0.00000	Complete
7	2015-16	PWD Manhan Andahad to Bengama	Rajesh Kumar	1.846	150.80600	116.80162	9.71328	107.87961	107.87961	107.87961	0.00000	Complete
8	2015-16	PNIGSY Kumarpur to Sharganj	Gauram Gyandendra	1.115	98.83300	77.40757	6.10632	77.32695	77.32695	77.32695	0.00000	Complete
9	2015-16	PNIGSY Bhervah to Niharya	M/S Honey Construction	0.431	38.30000	29.91591	2.24743	29.91725	29.85556	29.85556	0.00000	Complete
10	2015-16	Nawabganj Sunlapara PNIGSY to Manyan	Pankaj Kumar Yadav	0.337	27.77900	21.38077	1.85130	19.79691	19.77761	19.77761	0.00000	Complete
11	2015-16	PNIGSY Kumarpur to Raja Birat	Sunrise Construction	0.492	43.24000	32.10259	7.39148	32.10238	32.10172	32.10172	0.00000	Complete
12	2015-16	Alharpur Path to Alharpur U. Tola	Sunil Kumar Yadav	0.677	60.53000	45.71697	4.66473	43.96284	43.95920	43.95920	0.00000	Complete
13	2015-16	Panchgachhi LVIH Rajhail Road To Amarsinghpur ST tola	Sarwar Alam	0.861	77.24000	58.42199	6.94101	57.85727	57.44005	57.44005	0.00000	Complete
14	2015-16	Bhakarapur Kaja PNIGSY Road to Bhotaman	Umkan Singh	1.202	107.80000	83.30457	6.92878	67.70911	67.40847	67.40847	0.00000	Complete
15	2015-16	REO Prampur to Lawa Kundi	M/S Mohil Agrawal	2.124	190.94000	146.64227	13.20139	143.74181	143.74106	143.74106	0.00000	Complete
16	2015-16	PNIGSY Road to Bathua Chitaurya Santhali Tola	Gauram Gyandendra	0.570	50.79900	40.01994	2.80991	34.91178	34.81999	34.81999	0.00000	Complete
17	2015-16	MMGSY Borni to Borni Santhali	Balmiki Prasad Singh	0.696	61.84000	51.37558	1.70497	51.40624	50.81278	50.81278	0.00000	Complete
18	2015-16	PNIGSY Road Bihar Chak to Anam Tola M.S	Rajendra Prasad Poddar	3.847	345.87000	272.02982	29.75457	272.01165	271.76739	271.76739	0.00000	Complete
19	2015-16	Kathar Manhan PWD Road Bandar to Kaspur	Rajesh Kumar	4.045	363.72000	279.38663	29.77755	277.93822	277.93822	277.93822	0.00000	Complete
20	2015-16	PNIGSY Pasya-Pulwan Road To Jaluka Anandpur	Gajmatia Infrastructure Private Limited	4.099	392.08300	260.68091	17.64093	257.34443	220.68878	257.34443	0.00000	Complete
21	2015-16	PNIGSY Patal Wan To Belhara		1.059	126.32000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	Revised AA
22	2016-17	SO71 MMGSY Diguchi Manamagar to Kumhar Santhali	Rajesh Kumar Singh	0.650	44.51900	37.21492	2.09639	36.89469	36.89469	36.89469	0.00000	Complete
23	2016-17	LO58 to Uraon Tola	Rajesh Anand	0.900	59.95300	50.68777	1.99232	41.05875	41.05872	41.05872	0.00000	Complete
24	2016-17	REO Prampur Hatla Road to Badhivahat	M/S Honey Construction	1.035	69.93000	58.83059	2.67229	58.46197	58.38663	58.38663	0.00000	Complete
25	2016-17	PWD Road (Nawa Tola) to Prudhal M.S	Shekhar Kumar Singh	0.840	56.24500	47.31667	2.18065	34.48906	31.00157	34.48906	0.00000	Complete
26	2016-17	LO34 to Sirsh Aadwasi Tola	Gajmatia Infrastructure Private Limited	1.200	83.91000	69.08178	3.31295	66.33078	26.33078	66.33078	0.00000	Complete
27	2016-17	Kathar-Manhan PWD Road to Baluola Kun Tola	Rajesh Kumar	1.560	109.13900	90.00271	4.17196	81.32938	81.32938	81.32938	0.00000	Complete
28	2016-17	PNIGSY Nawabganj Sunlapara Road to Nishad Tola	Gauram Gyandendra	1.570	107.93400	86.26976	4.57961	84.07761	84.07761	84.07761	0.00000	Complete
29	2016-17	R.E.E. O Prampur Hatla Path to Jugechadee	Vikash Kumar	1.590	109.99100	92.72869	5.21322	89.84380	89.84380	89.84380	0.00000	Complete
30	2016-17	REO Prampur-Hatla to Govindpur	Timur Engicons and Traders Pvt. Ltd.	1.300	84.44000	67.88192	4.19331	70.30092	70.30082	70.30092	0.00000	Complete
31	2016-17	TO2 to Karsanda Tola	M/S R.K. Construction	1.330	92.11800	75.42068	3.75512	77.41504	77.41504	77.41504	0.00000	Complete
32	2016-17	LO38 to Pokhar Tola	M/S Honey Construction	1.310	91.39600	74.59759	4.23817	77.39136	77.36077	77.39106	0.00000	Complete
33	2016-17	LO54 to Stranda Santhali	Lalan Kumar Jha	1.150	80.39500	66.09900	2.22343	67.27248	67.27230	67.27248	0.00000	Complete
34	2016-17	TO1 to Kewaria Santhali Tola	Pranav Kumar Singh	1.430	98.62800	83.89914	4.10845	80.30584	83.49841	83.49841	2.44242	Complete
35	2016-17	LO22 to Bhenra	Gajmatia Infrastructure Private Limited	0.632	43.50800	36.28115	0.57745	35.53024	35.53024	35.53024	0.00000	Complete
36	2016-17	PNIGSY Road Khuvral Kalmeppa Road to Babla Tola	Rajesh Kumar	3.100	216.82800	179.76928	7.23957	150.00000	74.31140	150.00000	0.00000	Complete
37	2016-17	PNIGSY Road Mulaban to Panhar Tola	Gajmatia Infrastructure Private Limited	2.145	149.92900	123.28866	6.10709	93.39260	43.39260	93.83926	0.00000	Complete
38	2016-17	PNIGSY Road Hazra to Chandpur	Friends Construction	1.520	104.32800	85.13537	4.90768	80.00000	46.25478	80.00000	0.00000	Complete
39	2016-17	Nahard Path Azamgar Pakwahat Path to Chaulhar Dhala	Gauram Gyandendra	1.875	130.71400	107.26372	5.60962	100.48352	100.48351	100.48352	0.00000	Complete
40	2016-17			1.215	84.11700	68.37898	3.41541	66.81397	66.81396	66.81396	0.00000	Complete

Sl No	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval		Agreement		Allotment received	Total Expenditure as per MIS (In Lakh)	Value of Measurement (In Lakh)	Current Demand (In Lakh) (11-9)	Remarks
				Length in KM	Amount (Lac)	Main Work Amount (Lac)	Maint Amount (Lac)					
1	2	3	4	5	6	7	8	9	10	11	12	13
41	2016-17	PMGSY Kharsota to Gauripur Jalsuwa	Krishna Deo Thakur	2.000	139.95200	118.65665	5.00617	118.58646	118.58646	118.58646	0.00000	Complete
42	2016-17	Kandaul Road to Paswan Tola Kandaul	Gajmatta Infrastructure Private Limited	2.960	207.05100	171.02974	7.86154	160.88278	160.70038	160.88278	0.00000	
43	2016-17	PMGSY Road Kishan to Aadwasi Tola	Ravi Shankar Rakesh	0.570	39.05400	32.73910	1.03537	0.00000	0.00000	0.00000	0.00000	
44	2016-17	PMGSY Kharsota High School to Kharsota East Tola	Vivek Kumar	0.300	20.99500	17.30651	0.76821	17.76339	17.30651	17.30651	0.00000	Complete
45	2016-17	T01 to Balsama	Manoj Kumar Chauhan	0.785	54.80700	45.85188	1.53066	45.85188	45.85036	46.51117	0.00000	
46	2016-17	PWD Manihari Amadabad Path to to Gautam	Akhilesh Kumar	0.866	58.48500	47.05599	2.19274	0.00000	0.00000	0.00000	0.00000	
47	2016-17	Priyawar Tola (Balua Ghat) to to PWD Road NH-131 A Bajrangbaliasthan	Rajesh Kumar Singh	0.500	34.84100	29.23283	0.93820	18.22602	18.22602	18.22602	0.00000	Complete
48	2016-17	Shanshad Pul (Kharsota) to to Basantpur	Vinod Kumar	0.890	62.22000	51.29987	2.42500	50.75552	20.51995	50.75552	0.00000	
49	2016-17	PMGSY Pasol Kali Madir to Aadwasi Tola Gangaram Parharpur		0.200	13.40200	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	
50	2016-17	L044 PMGSY (Barean) Path to Barbari Haryan Tola	Nihanka Construction	0.710	49.52300	41.28388	2.26127	0.00000	0.00000	0.00000	0.00000	
51	2016-17	PWD Nawa Tola to Sahid Md. Nehar Village Via Mahila Maharaji ST Tola (PWD Dandama To Barkhal Masrathpur	Roshan Kumar	1.005	70.26000	58.78252	2.98455	12.47451	12.46692	42.12120	0.00000	
52	2016-17	Balipara to Raskola	Utkarshna Infra Pvt. Ltd.	0.730	77.74000	65.77628	2.57134	0.00000	0.00000	0.00000	0.00000	
53	2017-18	PMGSY Kumarpur Bahadurpur Road to Chikni Santhali	Rajesh Kumar Yadav	1.740	125.96100	106.44109	4.44508	106.17085	106.17085	106.17085	0.00000	
54	2017-18	PMGSY Kumarpur Bahadurpur Path to Tinkoriva Uttar Tola	Sujit Kumar Singh	1.210	88.58000	74.70160	3.26178	21.05611	20.01860	57.03314	35.97703	
55	2017-18	T01 to Shrivnagar	Sujit Kumar Singh	0.970	75.95000	64.36347	2.43714	33.38671	8.38671	33.38671	0.00000	
56	2017-18	T05 to Barhan Tola	Vishal Anand	2.450	187.67000	156.98307	8.10572	123.30602	123.30233	123.30233	0.00000	
57	2017-18	PMGSY Road Devgaon to Dhoomnagar South Tola	Sarwar Alam	2.030	151.09000	126.52202	6.58240	0.00000	0.00000	124.34746	0.00000	
58	2017-18	REO Prantpur-Hafra Road to Maryan Aadwasi Tola	Sujit Kumar Singh	1.320	86.33000	71.48690	4.46185	53.00052	53.00052	55.88743	2.88691	
59	2017-18	S036 (Proposed Link) Chamapara (Bhermara) to Bengali Tola		0.960	72.50000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	
60	2017-18	Bhakhar Kakra PMGSY Road to Ghamhar Tola	Sujit Kumar Singh	1.240	85.86000	71.35706	4.09530	57.08565	57.08565	60.70840	3.62275	
61	2017-18	REO Prantpur-Hafra Road to Sangatbari	Rajesh Kumar Singh	0.510	38.36500	32.17955	1.42563	26.34257	26.34257	26.34257	0.00000	
62	2017-18	L050 to Nava Tola Kampur	Pravin Kumar Des	2.220	162.22000	136.00571	6.84826	90.59590	86.58074	135.25294	44.65704	
63	2017-18	L062 to Gangzanagar	Sarwar Alam	1.415	101.70000	85.89683	3.57714	0.00000	0.00000	80.00000	0.00000	
64	2017-18	L036 to East Kewat Tola	Zahid Hasan	0.615	45.10900	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	
65	2017-18	Mahananda Bandh Chaurukha More to Chatra Chomukha		0.405	30.35100	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	
66	2017-18	L022 to Suryana (Bandh)	Rajesh Kumar Singh	0.515	38.55300	37.08006	0.55806	0.00000	0.00000	0.00000	0.00000	
67	2017-18	L062 to Sahinagar Gaon		0.535	39.54000	33.29244	1.51478	0.00000	0.00000	0.00000	0.00000	
68	2017-18	Kumarpur Bahadurpur Road To Teghra Gopalpur Muslim Tola	Sheikh Zauddin	1.170	86.18000	73.08429	2.74579	28.14460	0.00000	28.14460	0.00000	
69	2019-20	Seey Moti Dhala Bandh Proposed Safi Santhali Road To Madari Chowk To Gopalpur	Hareram Yadav	1.150	78.383	68.69088	8.98206	0.00000	0.00000	22.16155	0.00000	
Total				91.949	7417.641	5674.40109	391.22187	4810.11354	4414.98483	5150.81467	89.58615	

Divisional Accountant
RWD (W) Div., Manihari

Executive Engineer
RWD (W) Div., Manihari
3/1/20