

Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - const. of road from Berish Lal to Mohan Sah Tuzka.					
Agency - Jay Prakash Prasad.					
Agg. No - 03/2020-21					
Agg. Amount - 66,41,100.00					
A. A. Amount (vide letter no. 1239/7.11.19)					
(const + maint) - 62.758 lacs					

T.S. Amount - 68.456 lacs					
(const + maint)					
Date of commencement - 21.03.2020					
Date of comp - 20.12.2020					
Date of Entry - 18.5.2020					
1) const. of reference & working benchmark chs - all					
Qty - 0.945 Km					
2) const. of reference pillar chs - all comp					
Qty - 0.945 Km					

Continuation

Abstract of cost

1) const. of reference & working benchmark

— chs — all comp

$$Q_{VTMBP(1)} = 0.945 \text{ km}$$

$$@ \text{RS } 10,315.56/\text{km} \text{ — RS } 9748.00$$

2) const. of reference

Pillar chs — all

$$Q_{VTMBP(1)} = 0.945 \text{ km}$$

$$@ \text{RS } 10549.45/\text{km} \text{ — RS } 9969.00$$

Continuation

No.	L.	B.	D.
3)	clearing & grubbing		
	road land — do — all		
	QRTMBP(2) = 0.284 ha		
	@ RS 51133.76/ha — RS 14317.00		

4)	Placed forming typical masonry		
	information sign board		
	— do — all comp		
	QRTMBP(2) = 2 MW		
	@ RS 11449.43/each — RS 22899.00		

5)	const. of Embankment		
	1000m lead — do — all		
	QRTMBP(2) = 393.75 m ³		
	@ RS 174.94/m ³ — RS 68883.00		

6)	const. of Embankment		
	100m lead — do — all		
	QRTMBP(3) = 918.75 m ³		
	@ RS 58.70/m ³ — RS 53931.00		

7)	excavation for roadway		
	in soil — do — all		
	QRTMBP(3) = 79.672 m ³		
	@ RS 74.16/m ³ — RS 5908.00		

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8) const. of G.S.B grading					
— do — all comp fol					
QVTMBP(3) = 299.70 m ³					
@ RS 2882.77/m ³ —					RS 863966.00
9) const. of subgrade					
E/shoulder — do — all					
QVTMBP(4) = 207 m ³					
@ RS 176.58/m ³ —					RS 36552.00
10) P/V, laying, spreading					
WB m G-3 — do — all					
QVTMBP(5) = 140.625 m ³					
@ RS 3589.91/m ³ —					RS 504831.00
Total —					1591004.00
Add GST 12% —					(+) 190920.00
Add L. ser 1% —					(+) 15910.00
Net —					1797834.00
10/10/2020					
DE					