

**कार्यपालक अभियन्ता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बगहा-2**

पत्रांक.....493...../बगहा-2, दिनांक.....4/7/20.....

प्रेषक,

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बगहा-2

सेवा में,

अपर-मुख्य कार्यपालक पदाधिकारी,
सह-सचिव, बी0आर0आर0डी0ए0,
बिहार, पटना।

विषय:- MMGSY (Gen.) योजना अंतर्गत निर्माण कार्य की राशि के अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY (Gen.) योजना अंतर्गत संलग्न सुची के आधार पर पथ में निर्माण कार्य की राशि का आवंटन उपलब्ध कराने की कृपा की जाए।

अनु0- यथोक्त।

विश्वासभाजन

AMM
4/7/20

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल बगहा 2

ज्ञापांक.....493...../बगहा-2, दिनांक.....4/7/20.....

प्रतिलिपि :- नोडल पदाधिकारी, MMGSY (Gen.) ब्राडा, पटना को सूचनार्थ समर्पित।

AMM
4/7/20

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल बगहा 2

Rural Works Department

MMGSY (GEN) Allotment Requisition Format

Name of Division :- Bagaha-2

Sl. No.	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Value (in Lakh)		Allotment Received (in Lakh)	Total Expenditure as per MIS (in Lakh)	Value of Measurement (in Lakh)	Current Demand (in Lakh)	Remarks
				Length (In KM)	Amount (In Lacs)	Main Work (in Lacs)	Maint. (in Lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2020-21	Dom Tola to Thakraha Bajaritola	VINOD TIWARI	0.660	71.38980	66.25646	5.11907	26.50258	26.50258	47.65008	21.14750	
2	2020-21	P.M.G.S.Y. Road to Gadiyani tola	M/S HANUMAN CONSTRUCTION	0.730	58.49196	47.00599	5.63677	37.60480	37.60480	45.64842	8.04362	
3	2020-21	Bisphatvi To Chirahi	New Blue Star Constructions	0.810	71.02137	64.70320	6.29684	25.88128	25.88128	47.55584	21.67456	
4	2020-21	Jhaviya to Jhaviya West Tola	Anil Kumar Pathak	1.650	148.81412	135.38480	13.20601	54.15392	54.15392	94.82277	40.66885	
Total				3.850	349.717	313.350	30.259	144.143	144.143	235.677	91.535	


 Executive Engineer,
 RWD (W) Division Bagaha-2