

Raipatti to Darnapur

Schedule XLV-Form No. 134

No. maint. Policy.

Executive Engineer
R.W.D. (W) Division

Mothari

DIVISION

A.E. R.W.D. (W) **SUB-DIVISION**

M.O. No. - 5284. Supd.

Measurement Book

Vishendra K. Singh

Certified that this measurement
book has been counted one
hundred (100) page in machine
numbering. only issued to
A.E. R.W.D. (W) Sub division
Sugauli.

20/10/19
Executive Engineer
R.W.D. (W) Division
Motihari

Reissued to IF three
Baidnath kr. section
sugauli sub division

20/10/19
AE

Sch. XLV - Form No. 134
Executive Engineer
R.W.D. (W) Division
Motihari

DIVISION

A.E. R.W.D. (W) SUB-DIVISION
Sugauli.

M.B.N. 5284.

Measurement Book

No.

Name of officer _____

Date of first entry _____

Date of last entry _____

1st on Ale bill

1

Name of Work--
 Situation of Work--
 Agency by which work is executed--
 Date of Measurement--
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constr of road					
from Raipatti to Dumdumwa					
Agency - Sri Virendra Kumar Singh					
Agreement No- 59 MBD/2019-20					
Agreement value-					
Date of start - 29/02/2020					
Date of completion - 28/11/2020					
Recard Entry					
(1) Clearing and grubbing road land					
2 x 10 x 30 x 1.00 =					600.00 ft
2 x 10 x 30 x 1.00 =					600.00 ft
2 x 10 x 30 x 1.00 =					600.00 ft
2 x 10 x 30 x 1.00 =					600.00 ft
2 x 8 x 30 x 1.00 =					480.00 ft
2 x 1 x 20 x 1.00 =					40.00 ft
					2920.00 ft
					= 0.29 hect
11/03/20 S.E					

Continuation

Mr. No. 02, Dated 22/5/20

16

B.F-3914316

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Memo of Payment</u>					
5% S. D.				Rs-195716	
2 1/2% Ham				Rs-78286	
1% L. cen				Rs-39143	
1% C.AST				Rs-39143	
1% S.AST				Rs-39143	
(10%) S/P				Rs-21956	
Royalty				Rs-77395	
Total deduction				Rs-490782	
Pay by Cheque				Rs-3423534	
				Total	Rs-3914316

Passed for (Rs-3914316) Rupees thirty nine lakh fourteen thousand three hundred sixteen only

22/5/20
Executive Engineer
R.W.D. (W) Division
Motihari

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Materials Statement</u>					
(i)	Soil -	611.64M			
(ii)	Metal -	202.20M			
(iii)	Chips -	166.72M			
(iv)	sand -	24.38M			
(v)	Bricks -	1440M			
(vi)	Emulsion (SS) -	1.159M			
(vii)	Emulsion (RS) -	1.895M			
(viii)	Bitumen -	18.837M			
 18/05/20 S.E.					