

Sch. XLV-Form No. 13A

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of H.L. Rec Bridge					
(2 x 12.50 m span) over River Noori in Bangra					
Vanshidhar Road (House of Aruntha) to house					
of Jhandu Singh in Kurharu Block.					
Agency: - Ziva Construction & Developer Pvt Ltd					
Bhagwat Nagar, Patna.					
Aggr. No: -	02	SBD	2020-21		
Aggr. Value: -	₹	22454868	=	v	
Date of start: -	06.02	2020			
Date of completion: -	05.02	2021			
Date of entry: -	05.06.2020				
JE					
<u>Abstract of Cost</u>					
① construction of service road					
- do - do - all complete jobs					
Qty vide T.M.B P(04) = 26.22 M					
@ ₹ 2993 = w/m → ₹ 78476 = v					
② Construction of temporary island					
- do - do - all complete jobs					
Qty vide T.M.B P(04) = 1 No.					
@ ₹ 55654 = w each. → ₹ 55654 = v					
③ supplying fitting and fixing					
of HYSD bars in foundation					
₹ 194190 = v					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF R	134130 = v
Qty vide T.M.B P(04) =	27	72	873	MT	
Add Qty vide T.M.B No 2394 P(1)/(2)					
				= 16.36966 MT	
				44.09839 MT	
@ R 58073 =	12/MT			→ R	2560931 = v
<u>④</u> Providing and fixing steel liner					
- do - do - all complete jobs					
Qty vide T.M.B P(04) =	3.20			MT	
Add Qty vide T.M.B No 2394 P(02) =	1.07			MT	
				4.27 MT	
				@ R 68477 = 12/MT → R	292397 = v
<u>⑤</u> Providing and Laying bored					
cast - in - situ Pile M35.					
Qty vide T.M.B P(04) =	230.00			M	
Add Qty M.B No 2394 P(02) =	126.00			M	
				356.00 M	
@ R 16514 = 31/M → R					5879094 = v
				R	8866552 = v
Add Labour cost @ 1% +				R	88666 = v
GST @ 12% +				R	1063986 = v
				R	10019204 = v
Less 10% as per Agreement				R	1001920 = v
				R	9017284 = v

Continuation

Sch. XLV-Form No. 134

[illegible]

Material Statement.

① stone chips = 128. 15 M³
@ 565 = 59/M³

② Coarse sand = 64. 15 M³
@ 165 = 88/M³

~~Sum~~
25.06.2020
JE

Continuation