

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					1st on a/c Bill.
Name of work:	Const. of road from				
	1046 to Sukhit Ke Dora tak under				
	CMMSY				
Agency:	Vinod Kumar Mishra.				
	Haraji Ke hata, Bhojpur, Ara.				
Agg. no.	69 SBD 2019-20				
Date of start:	29.02.2020				
Date of comp:	28.02.2021				
Date of Mt:	03/06/2020				

1.) clearing and grubbing road land
 - do - all comp. job.

2x 30x 10x	3.25 = 1950 m ²
2x 30x 10x	3.25 = 1950 "
2x 30x 10x	3.25 = 1950 "
2x 30x 10x	3.25 = 1950 "
2x 30x 10x	3.25 = 1950 "
2x 30x 10x	3.25 = 1950 "
2x 30x 10x	3.25 = 1950 "
2x 30x 10x	3.25 = 1950 "
2x 30x 10x	3.25 = 1950 "
2x 30x 10x	3.25 = 1950 "
2x 30x 10x	3.25 = 1950 "

~~2x 30x 10x~~
 2x 30x 3x 3.25 = 585 "
 C.D — 23985 m²

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
	B.A.			Ra	53,52,838=00
8.) Plotting with c.m (1:3) on					
13/10 as per do - all comp					
Job.					
128.14 M ² vide T.M.B, P-08					
@ Rs. 82.98 / M ²				Ra	8070=00
9.) Plotting with c.m (1:4)					
15 mm thick - do - all					
comp. Job.					
19.68 M ² vide T.M.B, P-08					
@ Rs. 1691.91 / M ²				Ra	33,294=00
10.) Filling in foundry trenches					
- do - all comp. Job.					
31.01 M ² vide T.M.B, P-08					

@ Rs. 1217.13 / M² Ra 37743=00

11.) Excavation in getting 10

Soil by manual means

- do - all comp. Job.

210.80 M² vide T.M.B, P-10

@ Rs. 74.02 / M² Ra 15,544=00

Add GST @ 12% (+) Ra 16,79,105=00

Add Labour Cost @ 1% (+) Ra 1,39,925=00

Ra 139,92,539=00

less 10% before as per Agg (-) Ra 12,72,049=00

Ra 127,20,490=00

less Provision Bill P-08 (-) Ra 52,40,192=00

Ra 74,38,338=00

7.6
KE

09/06/20
S.E