

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>5th on A/Rnd Rural Bill</u>					
<u>Name of Work:- Cont of Road from Chausa-Ramgh</u>					
<u>Khuni Road Sagua Nirkoth to Sharm-</u>					
<u>bura Kadi Sthan Hate Hage Teoway.</u>					
<u>Under MMGSY (2016-17) Work Bank.</u>					
<u>Name of Contractor:- Smt Lata Shukla</u>					
<u>Agreement No. MMGSY/31MBD/2016-17</u>					
<u>Date of Agreement:- 30.12.2016</u>					
<u>Term of Completion:- 12 Months (29.12.2017)</u>					
<u>Actual Date of Completion:- 30.08.2019</u>					
<u>Cont. Cost - Rs. 2,24,76,023.00</u>					
<u>Maint. Cost - Rs. 12,88,112.00</u>					
<u>Total Cost - Rs. 2,37,64,135.00</u>					
<u>Agreement Value - Rs. 213.87 Lakh</u>					
<u>Items of Work</u>					
① Cont. of C.C. Pavement (M.C. grade) with					
danda da all complete gale.					
$3 \times 30.00m \times 3.00m \times 0.18cm = 48.60m^3$					
② Painting lines on both Edge of bitumene					
surface of road with ready mixed road					
makeup paint with danda all complete gale.					
$2 \times 3115.00m \times 0.10m = 623.00m^2$					
③ Providing and fixing of typical information sign					
Board with "LOGO" on board					

