

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st On A/c Bill				
Name of the work :-					
	Const. of M.M.G.S.Y.				
	road from Takiya				
	Pragay to Rai Tola				
Name of the Agency :- Rajkishore Akela					
	Raj Bela - Goh,				
	Ramnagar, West Champaran				
Agg. No - 47/2019-20					
Agg. Amount - 1,25,13,242/-					
Date of start - 28.01.2020					
Date of completion - 27.01.2021					
Date of Entry :- 15.06.20					
1) Const. of Benchmark and					
Refm - to all complete					
Qty. = 1.455 KM					

Continuation

Particulars	Details of actual measurements				Contents of work
	No.	L.	B.	H.	
<u>Particulars of work</u>					
1/10) Const. of Refuse & waste					
Archives - do - all comp.					
QVMB P- ① = 1.455 Km					
① Rs. 12518.60/Km = Rs. 18207.00					
2/10) Const. of Refuse pit/area					
Pit/area - do - all comp.					
QVMB P- ② = 1.455 Km					
② Rs. 12964.03/Km = Rs. 18878.00					

3/10) Providing clearing and grading					
- do - all complete job.					
QVMB P- ② = 0.41 Hect.					
@ Rs. 49809.13/Hect. = Rs. 21,916.00					
4/10) Const. of Embankment Road					
100mm - do - all comp.					
QVMB P- ③ = $\frac{1263.62}{2948.43} \text{ m}^3$					
@ Rs. 187.92/m ³ = Rs. 2,37,459.00					
5/10) Const. of Subgrade & Embankment 100mm					
- do - all complete job.					
QVMB P- ③ = $\frac{2948.43}{1263.62} \text{ m}^3$					
@ Rs. 143.00/m ³ = Rs. 4,21,861.00					

Grand Total = Rs. 7,18,291.00

C.O. = Rs. 22,59,171.00
Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F. Rs.		22,59,171.00
11/30) providing R.C.C. 125					
- do - all comp.					
QVTMB P-⑨ = 35.82 m ³					
② Rs. 9363.35/m ³ = Rs. 3,35,395.00					
12/31) providing Backfilling in					
Abutment - do - all comp.					
QVTMB P-⑨ = 28.80 m ³					
② Rs. 3664.36/m ³ = Rs. 1,05,533.00					

13/34) Supplying, fitting and placing					
HTSD bar - do - all comp.					
QVTMB P-⑦ + ⑨					
= 867.16 + 1017.40 = 1884.56 kg					
Or 1.88 m.T. ② Rs. 77376.65/m.T. = Rs. 1,45,461.00					
					= Rs. 28,45,567.00
0.03 % Below rate = Rs.					854.00
					= Rs. 28,44,713.00

[Signature]
28/06/20
J.R.

[Signature]
28/06/20
A.B.

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
E/w	—	4212.05	m ³		
Stone metal	—	345.49	m ³		
②		433.34	m ³		
Course sand	—	175.31	m ³		
②		110.69	m ³		
Stone Aggregate	—	34.90	m ³		
②		512.82	m ³		
Cement	—	16.616	tone		
②		4848.40	tone		

HYSD bar	—	1.88	m.t.		
②		45639.13	m.t.		
<i>Bhuvan</i> 28/06/20 J.B. <i>Sumit</i> 28/06/20 A.E.					