

Nandaltola PMGSY Road ~~to~~ Kamrauli
Schedule XLV-Form No. 134

BARSOI DIVISION

Kodwar SUB-DIVISION

MBNO-1337

MEASUREMENT BOOK

Bined Kumer Sd/-

1st ON A/C Bill ABSTRACT OF COST

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH:- Construction and maintenance of road Mandal Tola to pmsy road Karmaili under M.M.A.Y (EC)					
Agency:- Sri Binod Kumar Sah.					
At - Tingachhiya, Katihar					
Dist- Katihar 854105					
Agg value - 155 63 239 = 0					
Agg No 45 380 / 2019-20					
Date of Commencement					
Consent - 06.03.2020					
Date of completion 05.03.2021					
Below ON Schedule Rate					
① - Construction of Bench mark pillar					
2.0 Mtrs. wide M.B. No 1336					
2.0 Mtrs. wide M.B. No ①					
@ Rs. 4350.42 each → 8701 = 0					
2/1 Construction of P.P. pillar					
5.0 Mtrs. wide M.B. No ①					
@ Rs. 1988.45 each → 9942 = 0					
3/ clearing & grubbing road land					
0.85 Hect wide M.B. No 1336					

