

प्रमाणित किया जात है कि इस मापी पुरा
में दोहरी मशीन द्वारा टंकित 100 (एक सौ)
पृष्ठ है जिसे कार्य कर प्रमंडल
पिपलसी के तहत स निराकर किया
जाता है

AMM
3/1/20
Executive Engineer
R.W.D., Works Div.
Bagaha-2

(a) Date of presentation and amount paid	DIVISION
(b) Name of the person to whom the amount is paid	SUB-DIVISION
Measurement Book No. <i>308</i>	
Name of officer _____	

Measurement Book

Vijay Raj mous

SUB-DIVISION

Pipav

DIVISION

Boghar

Schedule XLV-Form No. 134

Johannapin to Haluapatti
mms/cen

308

2nd on A/C Bill

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST OF					
JIND MEASUREMENT ON A/C BILL					
Name of work. construction					
of Canal From Refinement					
To Madhapatti.					
Agency - VITAY BDT MEWAR.					
Agreement No- 38 SBD/19-20					
Date of Start - 27-12-19					
Date of completion - 25-12-20					
Date of Survey - 4-7-20					
1) Construction of					
Bench mark.					
Gh = 1.05 K.M.					
CR 12688.03/- R 13322/-					
2- construction of					
B. P. Wall.					
Gh = 1.05 K.M.					
CR 14580.80/- R 15310/-					
3- Clearing of					
Land.					
Gh = 0.315 Hect					
CR 49405.70/- R 15591/-					
4- construction of					
Embankment - 513					
Gh = 323.43 K.M					
CR 174.83/- R 56545/-					

Continuation

1,00,759/-

10
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5- Construction of					
Embankment - 10					
Qty = 754.584 m ³					
R 58.53 - R 44217 =					
6- Excavation for					
Roadway cutting.					
Qty = 72 m ³					
R 7410 - R 5335 =					
7- Construction of					
G.S.B. cut - 10					
Qty = 452.45 m ³					
R 414515 - R 187553 =					
8- Rivet B.M. Grate					
III cut - 10					
Qty = 168.75 m ³					
Qty = 118.125 m ³					
Total = 286.875 m ³					
R 5115.37 - R 146747 =					
9- Rivet B.M. Pavement					
cut - 10					
Qty = 234 m ³					
Qty = 240 m ³					
R 8943.82 - R 709285 =					
Total = R 558617 =					
G.S.T. 121 -					R 576341 =
L. cut 1.1 -					R 5586 =
Continuation					R 52,52,14 =

Continuation