

कार्यपालक अभियंता, ग्रामीण कार्य विभाग कार्य प्रमंडल, दलसिंहसराय, समस्तीपुर

पत्रांक 15413480

दलसिंहसराय / दिनांक 10/07/2020

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दलसिंहसराय

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
सचिव-सह-प्राधिकृत पदाधिकारी
ग्रामीण पथ विकास एजेंसी पटना ।

विषय— **New Maintenance Policy 2018(MR New)** योजनान्तर्गत पथ में आवंटन
उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि **New Maintenance Policy 2018(MR New)** योजनान्तर्गत चल रहे पथ के निर्माणधीन कार्य के विरुद्ध चल रहे योजनाओं का भुगतान **Rs.-38.28240 (Thirty Eight Lakh Twenty Eight Thousand Two Hundred Forty Rupess)** कि आवश्यकता है अधियाचना का निर्माण कार्य विशिष्टों के अनुरूप है तथा कार्य संतोषप्रद है ।

अतः अनुरोध है कि अधियाचना पत्र के आधार पर आवंटन **Rs.-38.28240 (Thirty Eight Lakh Twenty Eight Thousand Two Hundred Forty Rupess)** उपलब्ध कराने कि कृपा कि जाये ।

अनु०— 1) अधियाचना प्रपत्र।


2) 19 ए फ़ॉर्म ।

3) IRI Report की छायाप्रति सलग्न ।

विश्वासभाजन


10.07.2020

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दलसिंहसराय


10-07-2020

Rural Works Department, Works Division Dalsinghsarai
Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road maintenance Policy 2018
(Initial Rectification and Surface Renewal)

Name of Division : PLU(Dalsinghsarai)

Sl No	Package no	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA) Length (in km)	Administrative Approval (AA) Amount (in Lac)	Agreement Amount (in Lac)	Initial Rectification with Surface Renewal (in lac)	5 years Routine Maintenance (in lac)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in percentage	Previous Total Amount (in Lac)	up to date expenditure as per MIS (in Lac)	Requisition Against work done (in lac)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
1		Barde Pokhar Se Patni AND Collage	10105105		4.90	106.93000	96.21456	38.16306				26.06.20	3220	25mm	5.10%	76.97164	76.97164	19.06025	Work Completed
2		NH-103 se Pursatampur	10105107		2.55	53.96300	48.19562	19.74842				22.06.20	3669	25mm	5.10%	38.55649	38.55649	8.09471	Work Completed
3		Samastipur jila antargat monra gram panchayat rajindawara ramlaagan sahni ke ghar se kaili ashan vai gango sahni ke gharhote kamru sahni ke chay dukan PMGSY sadak tak or kaili ashan namakishor mishtar ke ghar hote hua shivchander sah ke dukan PMGSY tak path nirman	32010403007	2200 08.07.2019	2.47	63.03400	56.68441	22.681220		69 MBD/ 2019-20 17.12.2019	16.12.2020	30.06.20	3417	25mm	5.10%	45.34752	45.34752	11.12744	Work Completed
TOTAL					9.92	223.92700	201.09459	80.59270					10306.00			160.87565	160.87565	38.28240	

1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
2 Up-to date Physical Progress has been uploaded in MIS.

[Signature]
10.10.2020
Divisional Account Officer
Rural Works Department,
Works Division Dalsinghsarai

[Signature]
10.07.2020
Executive Engineer
Rural Works Department,
Works Division Dalsinghsarai

[Signature]
09-08-2020
Roushi Ranjan

FORM GFR-19-A

(See Govt. of India's decision(i) below rule 150)

Form of Utilisation Certificate upto July 2020

New Maintenance Policy 2018(MR New)

PIU:- RWD Works Division Dalsinghsarai

Sl No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lakh)	Amount Received (in Lakh)	Particulars
1	2	3	4	5
1	New Maintenance Policy 2018 (MR New)	160.87565	160.87565	Certified that out of Rs-160.87565 Lakh received till date in favour of Executive Engineer, RWD Works Division Dalsinghsarai a Sum of Rs-160.87565 Lakh has been utilized for the New Maintenance Policy 2018(MR New) Scheme as given in the margin for which it was Sanctioned and that the Balance of Rs-0.00 Lakh remaining unutilized at the end of period under the time of completion
		160.87565	160.87565	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was

Kind of Checks Exercised:-

- Workers have been supervised by Executive Engineer/ Superintending Engineer
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer
- Construction materials have been tested
- Measurements have been recorded in the MB's and test check conducted by the
- All other codal formalities have overserved

3. Physical Progress Achieved

- Construction of Road Works
- Construction of CD Works

[Signature]
20/07/2020

DAO

Rural Works Department,
Works Division Dalsinghsarai

[Signature]
20/07/2020

Executive Engineer
Rural Works Department,
Works Division Dalsinghsarai

[Signature]
20/07/2020

मापीपुत्र सं 1369/2019-2020

नरें अगुस्त 2018

Schedule XLV-Form No.-134

~~सामुद्रिक~~ वाने पौल ह परोती AND
DIVISION

अवल प्रमाणक पदाधिकारी
SUB-DIVISION

मै/201

MEASUREMENT BOOK

सिद्धेकः अंगनी कुमार

NO. and date of agreement.
(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
Name of Work - Bunde					
Pokhar to Paton A.N.D.					
College under 3054 (MR).					
Authority - E.E. R.W.D.					
Dalsingh Sarai					
Agency - Anjani Kumar.					
Ward No - 12, Kashipur.					
Dist - Samastipur - 848101					
Agg No - 69 MBD/2019-20					
Date of start - 17/12/2019					
Date of comp. - 16/12/2020.					
Agg. Const Amt - 9621456 = ∞					
Work done -					
Record Measurement -					
① cleaning & grubbing					
of road land -					
$2 \times 163 \times 30m \times 1.00 = 9780$					
$2 \times 10m \times 1.00 = 20$					
					9800 m ²
Say - 0.98 Hac.					
② P/V & fixing of 3054					
(MR) information sign					
board -					

Particulars	Rate of actual measurement				Contents of area
	No.	L.	B.	D.	
B. F. Amt = 3804146 = ∞					
11/10 P/V & Lying semi-dense bituminous concrete surfacing —					
Qty vide P.N. — (29) of TMB					
463.96 m ² @ 9639.40					
= 4472296 = ∞					
12/17 Road Marking with hot applied —					
Qty vide P.N. — (29) of TMB					
980 m ² @ 73540					
= 720692 = ∞					
14/11 Acc M-15 grade					
km & 200m Stone —					
Qty vide P.N. — (30) of TMB					
① 6 nos. @ 2179.33					
= 13076 = ∞					
② 20 nos. @ 598.60					
= 11972 = ∞					
15/13 P/V & fitting of retro-reflectors —					
Qty vide P.N. — (30, 31) of TMB					
① 15 nos. @ 3113.91					
= 46709 = ∞					
② 2 nos. @ 3224.24					
= 6448 = ∞					
③ 10 nos. @ 3116.64					
= 31166 = ∞					
= 9106505 = ∞					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F. Amt =					9106505=00
(16/14) RCC M-15 grade					
Boundary Pillar					
Qty vide P.N. - (51) 8 MB					
59 nos. @ 508.92					
					= 30026=00
					= 9136531=00
Add 12% GST =					1096384=00
Add 1% cess =					91365=00
					= 10324280=00
Less 10% below = (-)					1032428=00
Limit - 7697164					9291852=00
Sumd					
30/5/2020					
J.E.					

Material statement

E/W -	—	2037 m ³
Metal	—	825 m ³
L. sand	—	165 m ³
Screening	—	136 m ³
SS - 1	—	3.137 MT
RS - 1	—	6.068 MT
Bitumen	—	60.373 MT
chips	—	773 m ³

Sumd
30/5/2020
J.E.

At No. 4001-02/06/2020

At 7697164 CFMS

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill					
Name of work - Bandedy Pokhar to Patori A.N.D. College.					
Head - 3054 (MR)					
Authority - E.E.RWD.					
Dalsingh sarai					
Agency - Anjani Kumar.					
Ward no - 12, Kashipur					
Dist - Samastipur - 848101					
Agg. No - 69 MBD/2019-20					
Date of start - 17/12/19					
Date of comp - 16/12/20					
Work done -					
Record Measurement -					
① Brick masonry work in cm in Parapete —					
$2 \times 6m \times 0.4 \times 0.60 = 2.88m^3$					
5 nos. culvert - $5 \times 2.88m^3$					
$= 14.40m^3$					
② Plastering with cm on B/W —					
Side - $4 \times 6 \times 0.60 = 14.40m^2$					
Top - $2 \times 6 \times 0.4 = 4.80m^2$					
End - $4 \times 0.4 \times 0.6 = 0.96m^2$					
$= 20.16m^2$					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F Amount					= 10670209 = ∞
Less 10% Below					= (-) 1067020 = ∞
					9603189 = ∞
Less previous bill					= (-) 7697164 = ∞
					1906025 = ∞
<u>Sumd</u> <u>26/6/2020.</u> J.E.					

Material statement —
Bricks — 7200 nos.
Sand — 6 m³

Sumd
26/6/2020.
J.E.

मापी पुस्त सं-1368/2019-2020.

Schedule XLV-Form No. 134

नई अनुरदापानी ति-2018 (3054-MR)

NH-103 से पुरुषोत्तमपुर तक । **DIVISION**

अवर प्रमोडल पदाधिकारी मोरवा **SUB-DIVISION**

सर्वे डक - अंजनी कुमार

MEASUREMENT BOOK

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on A/c Bill

Name of work - NH-103
to Pasotampur under
~~MR~~ 3054 (MR).

Authority - E.E.RWD
Dalsingh sarai.

Agency - Anjani Kumar

Ward no - 12, Kashipur

Dist. Samastipur-848101.

Date of start - 17/12/19

Date of comp - 16/12/20.

Agg. Const. Amt = 4819562 = 00
Agg. No - 89/MBD/2019-20.
Work done

Record Measurement —

① Clearing & grubbing
of road land —

$2 \times 81 \times 30m \times 1.00 = 4860m^2$

Say - 0.486 Hae.

② Plr & fixing of
3054 (MR) information
sign board —

1 X 2 nos. = 2 nos.

Continuation

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
2nd on A/c Bill						
Name of Work—NH-103						
to Pursotampur Under						
3054 (MR).						
Authority—E.E.R.W.D.						
Dalsinghsarai,						
Agency—Anjani Kumar						
Road no-12, Kashipur						
Dist—Samastipur—848101						
Agg. No—69/MBD/2019-20						
Date of Start—17/12/19						

Date of comp—16/12/20

Work done—

Record Measurement—

① Brick masonry

Work in cm in Parapete wall —

$$2 \times 6 \text{ m} \times 0.4 \times 0.6 = 2.88 \text{ m}^3$$

$$3 \text{ nos. culvert parapete} = 3 \times 2.88 \text{ m}^3$$

$$= 8.64 \text{ m}^3$$

② Plastering with
cm on B/W —

$$\text{Side} - 4 \times 6 \times 0.60 = 14.40 \text{ m}^2$$

$$\text{Top} - 2 \times 6 \times 0.40 = 4.80 \text{ m}^2$$

$$\text{End} - 4 \times 0.4 \times 0.6 = 0.96 \text{ m}^2$$

Continuation—20.16 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.E. Amount					= 4484779 = ∞
Qty vide P.No. - (20) of TMB					
128 Nos @					799.68
					= 102359 = ∞
					= 4587138 = ∞
Add 12% GST					= 550457 = ∞
Add 1% L. cess					= 45871 = ∞
					5183466 = ∞
Less 10% Billow					= (-) 518346 = ∞
					4665120 = ∞
Less previous bill					= (-) 3855649 = ∞
					809471 = ∞

Material statement

Bricks - 4320 nos.

Sand - 4 m³

Sumd
22/6/2020
J.E.

ਮਾਪੀਫ਼ਤਾ ਨੰ. 1370/2019-2020
ਜਦੋਂ ਅਗਸਤ 10, ਸੀਨਿ 2018 NAR 3054

Schedule XLV-Form No.-134

~~ਸ਼ਿਵਪੁਰ~~ ਖ਼ਾਸੀਪੁਰ ਜਿਲਾਕਰਕੀ ਸੋਢਾ, ਪੰਜਾਬ ਮੈਂ
ਮਿਲਾ

DIVISION

ਅੱਗੇ ਸਮਝਣ ਪਛਾਣਕੀ

SUB-DIVISION

ਸੀਨਿ

MEASUREMENT BOOK

ਦਿਵਾਨਾ: ਅੰਤਰੀ ਸਮਾਨ

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Details of actual measurement			Contents of area
Particulars	No.	D.B.	
Name of Work - Repairs	154	01/11/2019	
of Road from Samastipur			
To Laanfaagat Morla Gram			
Panchayat Rajindranagar			
Ranlagan Sahani ke ghar			
hote hui kanti Sahani			
ke chai dukan Tak			
via Kaliethan, Ganga			
Sahani ke ghar hote			

hueskanti Sahani ke			
chai Dukan Tak.			
under MR-3054.			
Authority - E.E. RMD.			
Dal Singh Sarai			
Agency - Anjani Kumar			
Ward no-12, Kashiapur			
Dist - Samastipur - 848101			
Date of start - 17/12/2019			
Date of comp - 16/12/2020.			
Agg. embt. Amt - 5668441=00			
Agg. No - 59/MBD/2019-20			
Work done			
Record Measurement -			
① Clearing & grubbing			
of road land			

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ P.V. & applying Tack coat with bitumen emulsion (RS-1) —					
Measurement is done in above item no. ⑥ of TMB					
Qty = 2259.78m ²					
and 8/5/2020 J.E.					and 8/5/2020 J.E.

⑧ P.V. Laying & rolling of close graded Prime surfacing of 20mm					
Min coat surfacing —					
Measurement is done in above item no. ⑥ & ⑦ of TMB.					
Qty = 2259.78m ²					
and 8/5/2020 J.E.					and 8/5/2020 J.E.

⑨ P.V. & applying Tack coat with bitumen emulsion (RS-1) —					
15m x $\frac{8.5 + 7.5 + 3.75}{3} = 98.75m^2$					
20 x 30m x 3.75 = 2250 "					
15m x $\frac{3.75 + 4.5 + 3.75}{3} = 60.00 "$					
10 x 30m x 3.75 = 1125 "					

This image shows a full page of blank graph paper. The grid consists of 10 columns and 15 rows of squares. The lines are thin and black, set against a white background. There is no handwriting or printed text on the page.

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
B.F. Amt =	5311250	=	00		
Add 12% GST =	637350	=	00		
Add 1% L. cost =	53113	=	00		
	6001713	=	00		
Less 10% Below =	600171	=	00		
	5401542	=	00		
Limit -	4534752				
Found					
23/5/2020					
J.E.					

Material Statement—

E/W	—	1772 m ³
Metal	—	473 m ³
L. Sand	—	85 m ³
Screening	—	81 m ³
SS-1	—	1.921 MT
RS-1	—	3.447 MT
Bitumen	—	34.1336 MT
Chips	—	437 m ³

Pl. Check the between paper.

Found
23/5/2020
J.E.

23/5/20
AE

cel
23/5/20
23/5/20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on the Bill					
Name of Work - Repair of Road from samastipur Jila antargat Morwa gram panchayat Raj inbawara Ram Lagan Sahani ke ghar hote hue kantu Sahani ke chai dukan Tak via Kalisthan Gango Sahani ke ghar hote hue PMGSY Sarak Tak.					

Head - 3054 (MR)
 Authority - E.E.RWD
 Dalsingh Sarai
 Agency - Anjani Kumar
 Ward no - 12 Kashipur
 Dist - Samastipur - 848101.
 Date of start - 17/12/19
 Date of comp - 16/12/2020.
 Agg. No - 69 MBD/2019-20
 Work done —

Record measurement —

① Brick masonry work in cm on ~~Parapete~~ —

$$2 \times 6m \times 0.4 \times 0.6 = 2.88m^3$$

$$6ms. culvert - 6 \times 2.88m^3$$

$$= 17.28m$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F. Amt = 5311250 = 00					
Qty vide P.N. - (43) of TMB.					
17.28 m ³ @ 5255.90					
					= 90822 = 00
(2/20) Plastering with					
Cum on B/W —					
Qty vide P.N. - (44) of TMB					
120.96 m ² @ 162.12					
					= 19610 = 00
(3/21) Painting two					
coats on new surf —					
Qty vide P.N. - (44) of TMB					
228.96 m ² @ 95.45					
					= 21854 = 00
(4/15) Planting of trees					
by the road side —					
Qty vide P.N. - (44) of TMB					
137 nos. @ 799.68					
					= 109556 = 00
					= 5553092 = 00
Add 12% GST = 666372 = 00					
Add 1% L. cess = 55531 = 00					
					= 6274995 = 00
Less 10% Belav = (-) 627499 = 00					
					= 5647496 = 00
Less previous Bill = (-) 4534752 = 00					
					= 1112744 = 00
Grand					
30/6/2020					
T.E Continuation					