

ਮਾਪੀਫ਼ਤਾ ਨੰ. 1370/2019-2020
ਜਦੋਂ ਅਗਸਤ 2018 ਮੀਨ 3054

Schedule XLV-Form No.-134

~~ਸ਼ਿਵਪੁਰਾ~~ ਖ਼ਾਸੀਪੁਰ ਜਿਲਾਕਰਕੀ ਸੋਢਾ, ਪੰਜਾਬ ਮੈ
ਮਿਲ

DIVISION

ਅਕਾਲ ਸਮਾਜ ਪਟਿਆਲਾ

SUB-DIVISION

ਮੀ 291

MEASUREMENT BOOK

ਦਿਵਾਨ: ਅੰਤਰੀ ਸਮਾਜ

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement			Contents of area
	No.	A.	B.	
Name of Work -	157	015	16	870/1
of Road from Samastipur				
Itlaanpagaat Morla Gram				
Panchayat Rajindranagar				
Ranlagan Sahani ke ghar				
hote hui kranthi Sahani				
ke Chai Dukan Tak				
via Kaliethan, Ganga				
Sahani ke ghar hote				

huerkranthi Sahani ke				
Chai Dukan Tak.				
under MR-3054.				
Authority - E.E. RMD.				
Dal Singh Serei				
Agency - Anjani Kumar				
Plot No-12, Kashiapur				
Dist - Samastipur -				
848101				
Date of start -				
17/12/2019				
Date of comp -				
16/12/2020.				
Agg. cont. Amt -				
5668441=00				
Agg. No -				
59/MBD/2019-20				
Work done				
Record Measurement -				
① Clearing & grubbing				
of road land				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ P/V & applying Tack coat with bitumen emulsion (RS-1) —					
Measurement is done in above item no. ⑥ of TMB					
Qty = 2259.78m ²					
and 8/5/2020 J.E.					
and 8/5/2020 J.E.					

⑧ P/V, Laying & rolling of close graded Prime surfacing of 20mm					
Min coat surfacing —					
Measurement is done in above item no. ⑥ & ⑦ of TMB.					
Qty = 2259.78m ²					
and 8/5/2020 J.E.					
and 8/5/2020 J.E.					

⑨ P/V & applying Tack coat with bitumen emulsion (RS-1) —					
15m x $\frac{8.5 + 7.5 + 3.75}{3} = 98.75m^2$					
20 x 30m x 3.75 = 2250 "					
15m x $\frac{3.75 + 4.5 + 3.75}{3} = 60.00 "$					
10 x 30m x 3.75 = 1125 "					

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
B.F. Amt =	5311250	=	00		
Add 12% GST =	637350	=	00		
Add 1% L. cost =	53113	=	00		
	6001713	=	00		
Less 10% Below =	600171	=	00		
	5401542	=	00		
Limit -	4534752				
found					
23/5/2020					
J.E.					

Material Statement—

E/W	—	1772 m ³
Metal	—	473 m ³
L. Sand	—	85 m ³
Screening	—	81 m ³
SS-1	—	1.921 MT
RS-1	—	3.447 MT
Bitumen	—	34.1336 MT
Chips	—	437 m ³

Pl. Check the between paper.

found
23/5/2020
J.E.

23/5/20
AE

cel
23/5/20
04/06/20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on the Bill					
Name of Work - Repair of Road from samastipur Jila antargat Morwa gram panchayat Raj inbawara Ram Lagan Sahani ke ghar hote hue kantu Sahani ke chai dukan Tak via Kalisthan Gango Sahani ke ghar hote hue PMGSY Sarak Tak.					

Head - 3054 (MR)
 Authority - E.E.RWD
 Dalsingh Sarai
 Agency - Anjani Kumar
 Ward no - 12 Kashipur
 Dist - Samastipur - 848101.
 Date of start - 17/12/19
 Date of comp - 16/12/2020.
 Agg. No - 69 MBD/2019-20
 Work done —

Record measurement —

① Brick masonry work in cm on ~~Parapete~~ —

$$2 \times 6m \times 0.4 \times 0.6 = 2.88m^3$$

$$6ms. culvert - 6 \times 2.88m^3$$

$$= 17.28m^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F. Amt =	5311250	=	00		
Qty vide P.N. - (43) of TMB.					
17.28 m ³ @ 5255.90					
					= 90822 = 00
(3/20) Plastering with					
cm on B/W —					
Qty vide P.N. - (44) of TMB					
120.96 m ² @ 162.12					
					= 19610 = 00
(3/21) Painting two					
coats on new surf —					
Qty vide P.N. - (44) of TMB					
228.96 m ² @ 95.45					
					= 21854 = 00
(4/15) Planting of trees					
by the road side —					
Qty vide P.N. - (44) of TMB					
137 nos. @ 799.68					
					= 109556 = 00
					= 5553092 = 00
Add 12% GST =	666372	=	00		
Add 1% L. cess =	55531	=	00		
					= 6274995 = 00
Less 10% Below = (-)	627499	=	00		
					= 5647496 = 00
Less previous bill = (-)	4534752	=	00		
					= 1112744 = 00
Grand					
30/6/2020					
T.E					