

THAKUR HILSH SRAJHOL TO
SAIDPUR (BLU-1202THH)

Measurement Book

Schedule XLV-Form No. 134

619

DIVISION

SUB-DIVISION

कार्यपालक अभियंता
ग्रन्थकांवि० (कार्य) प्रमंडल
अरवल

प्रमाणित किया जाता है कि इस
मापी पुस्त में कुल 100 पन्ने
मशीन मुद्रित हैं, जो श्री ठाकुर
पवन सिंह सहायक अभियंता
कार्य अवर प्रमंडल कुश्वाह के
नाम से निर्गत किया जाता
है।

16.11.20

कार्यपालक अभियंता
प्रका.वि. (कार्य) प्रमंडल
Laxmi अरवल
16-11-2020

Sch, XLV-Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 619

Name of Officer _____

Date of first entry _____

Date of last entry _____

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work -	Repair of Road				
	with 5 year maintenance				
	Packer No MRN/19-20				
	Area 1103 m ² MR 3054				
Location -	Takin High School to Saidpur.				
Agency -	Armit Ray Construction				
	Chandigarh Kuthaul Path				
Agre No -	68(MSD)/MR/2019-20				
Date of commencement -	24/12/19				

Date of completion as per Agreement - 23/9/20

Actual date of completion -

Date of measurement - 17-04-20

Record Entries

①	Construction of G.B.				
	2	18.00	0.60	0.15	3.24 m ²
	1	6.00	3.75	0.10	2.25
	1	4.00	3.75	0.10	1.50
	6	1.00	1.20	0.10	0.72
	1	3.50	3.75	0.10	1.97
	1	10.00	3.75	0.10	3.75
	1	18.00	3.75	0.10	6.75
	2	22.00	0.60	0.15	3.96
	16	3.00	0.90	0.15	6.48

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of work					
(1) Clearing and grubbing					
Road land including					
Uprooting wild vegetation.					
P/6	0.336 Hec				
	① 4940.670/Hec				1663120
(2) Construction of subgrade					
& earthen shoulder with					
app. material					
P/6	968.70 M ³				
	① 161245/M ³				15639720
(3) Construction of granular					
subbase by providing					
grad.					
P/2	82.925 M ³				
	① 1628.66/M ³				13505720
(4) Provide layer spread					
& Compaction stone aggregate					
to WBM Grade II.					
P/3	90.798 M ³				
	① 2636.51/M ³				23939020
(5) Provide layer spread					
& Compaction WBM Gr III					
P/4	170.116 M ³				
	① 2454.85/M ³				41760920
(6) Provide and apply					
primer coat.					
					96508420

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BA Fe	965084=0
P/5	22	68.2	18	M ²	
	①	41=27	1	M ²	93655=0
(7)	Provide & apply tack coat with bitumen emul.				
P/6	5250	m ²			
	①	14=10	1	M ²	73502=0
(8)	Provide, lay & roll & close graded premix surface - to do -				
P/5	3393.2	18	M ²		
	①	155=77	1	M ²	528562=0

(9)	Provide & lay & semi dense bituminous concrete				
P/6	133.875	M ³			
	①	8404=41	M ³	18/25/40cm	
(10)	R.C.C. M15 grade K.M. stone 5th K.M.				
	1 No	@ 3150=95	18	3151=0	
(11)	R.C.C. M15 grade K.M. Stone				
	3 No	@ 1836=17	18	5509=0	
(12)	200 M Stone				
	5 No	@ 541=58	18	2708=0	
(13)	Provide & fix & typical M.M.H.S.Y. M.R. information				

Continuation 1672169=0

Scanned with CamScanner

~~Spadaro~~
1/17/06/020
J.E.

~~Spadaro~~
1/18/06/0
J.E.

Scanned with CamScanner