

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मनिहारी (कटिहार)।



दिनांक 27/06/2020

पत्रांक 983 अनु., मनिहारी,

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मनिहारी (कटिहार)।

सेवा में,

अपर-मुख्य-कार्यपालक-पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- **MMGSY (ST)** योजनान्तर्गत चल रहें कार्यों का निधि की अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि ग्रामीण कार्य विभाग, कार्य प्रमंडल, मनिहारी के अधीन **MMGSY (ST)** योजनान्तर्गत चल रहे कार्यों का निधि उपलब्ध कराने हेतु अधियाचना विहित प्रपत्र में तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित की जाती है।

अनु:- यथोक्त।

विश्वासभाजनु

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मनिहारी (कटिहार)

EXECUTIVE ENGINEER, WORK DEPARTMENT, WORKS DIVISION, MANIHARI

FROM GFR 19-A

(See Government of India's Decision (I) below Rule-150)

Form of Utilization Certificate upto the month of June 2020

1. No	Name of Scheme	Sanctioned No. Date with Amount (In Lacs Rs.)		Total Amount Received (In Lacs Rs.)	Particulars
1	2	3		4	5
1	Construction of Rural Roads & Bridge under MMGSY (ST) New	Letter No.-35 we. Dt-18.02.2020	87.06688	4686.13901	Certified that out of Rs.- 4686.13901 Lacs (including Rs 1519.87745 through CFMS) of grants in aid sanctioned during the years in favour of Engineer incharge, R.W.D, Works Division, Manihari. Sum of Rs.- 4294.63309 Lacs has been utilized for the purpose MMGSY (ST) New Rural Roads & bridge Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 391.50592 Lacs remaining unutilized at the end of the period under.
	Total:-		87.06688	4686.13901	


2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was

Kind of Checks Exercised :-


- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test checks conducted by the Assistant Engineer/Executive
- All other codal formalities have been observed.

3 **Physical Progress achieved :-**

- Construction of Road Works.
- Construction CD. Works.


D.A.O.

R.W.D. (W) Div., Manihari.


Executive Engineer

R.W.D. (W) Div., Manihari.

Rural Works Department MMGSY (ST) Allotment Requisition Format

Name Of Division :- R.W.D. (W) Division, Manihari (Katihar)

Sl No	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval		Agreement		Allotment received	Total Expenditure as per MIS (In Lakh)	Value of Measurement (In Lakh)	Current Demand (In Lakh)	Remarks
				Length in KM	Amount (Lac)	Main Work Amount (Lac)	Maint Amount (Lac)					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2013-14	Nawabganj Mansahi REO Road to Urson Tola	M/S Golden Company	3.250	308.43000	257.11400	7.56300	258.14552	258.89929	258.89929	0.00000	Complete
2	2014-15	PMGSY burwari Road To Harghara adwasi tola	Sheikh Jiyauddin	0.726	69.01000	48.14165	6.44356	48.00506	47.89022	47.89022	0.00000	Complete
3	2014-15	PWD Katihar Manihari Road To dagra tola	Rajesh Kumar	1.433	155.30000	111.98700	14.49876	114.87762	111.90447	111.90447	0.00000	Complete
4	2014-15	PMGSY Mahiyarup To Bagbaila Santhali	M/S Golden Company	2.993	330.69000	252.10285	32.31174	231.45847	229.66750	229.66750	0.00000	Complete
5	2014-15	S010 (Proposed Road) To Postiya Tola	Anil Kumar Singh	2.842	297.78000	232.47990	24.38955	227.44018	226.65202	226.65202	0.00000	Complete
6	2014-15	S070 MMGSY road To Sikriya Santhal	Sunil Kumar Yadav	1.311	144.20000	101.92412	13.05004	101.54493	101.54493	101.54493	0.00000	Complete
7	2015-16	PWD Manihari Amdabad to Bangama	Rajesh Kumar	1.846	150.80000	116.80162	9.71328	107.87961	107.87961	107.87961	0.00000	Complete
8	2015-16	PMGSY Kumarpur to Sikarganj	Gautam Gyanendra	1.115	98.83300	77.40757	6.10632	77.32812	77.32695	77.32695	0.00000	Complete
9	2015-16	PMGSY Bheriyahi to Nipaniya	M/S Honey Construction	0.451	38.30000	29.91591	2.24743	29.91725	29.85556	29.85556	0.00000	Complete
10	2015-16	Nawabganj Simlapara PMGSY to Matiyari	Pankaj Kumar yadav	0.327	27.77900	21.38077	1.85130	19.79691	19.77761	19.77761	0.00000	Complete
11	2015-16	PMGSY Kumarpur to Raja Birai	Sunrise Construction	0.492	43.24000	32.10259	7.39148	32.10238	32.10172	32.10172	0.00000	Complete
12	2015-16	Aliharpur Path to Aliharpur U. Tola	Sunil Kumar Yadav	0.677	60.53000	45.71697	4.66473	43.96284	43.95920	43.95920	0.00000	Complete
13	2015-16	Panchajacchi UMB Raghauri Road To Amarsinghpur ST tola	Sarwar Alam	0.861	77.24000	58.42199	6.94401	57.85727	57.44005	57.44005	0.00000	Complete
14	2015-16	Bhakaripur Kakra PMGSY Road to Bholamari	Umakant Singh	1.202	107.80000	83.30457	6.92878	67.70911	67.40847	67.40847	0.00000	Complete
15	2015-16	REO Prantpur to Lawa Kund	M/S Motilal Agarwal	2.124	190.94000	146.64227	13.20139	143.74181	143.74106	143.74106	0.00000	Complete
16	2015-16	PMGSY Road to Batina Chitauriya Santhali Tola	Gautam Gyanendra	0.570	50.79900	40.01994	2.80991	34.91178	34.81999	34.81999	0.00000	Complete
17	2015-16	MMGSY Bomi to Bomi Santhali	Balmiki Prasad Singh	0.696	61.84000	51.37558	1.70497	51.40624	50.81278	50.81278	0.00000	Complete
18	2015-16	PMGSY Road Bharat Chauk to Amin Tola M S	Rajendra Prasad Poddar	3.847	345.87000	272.02982	29.75457	272.01165	271.76739	271.76739	0.00000	Complete
19	2015-16	Katihar Manihari PWD Road Bandar to Kasipur	Rajesh Kumar	4.045	363.72000	279.38663	29.77755	277.93822	277.93822	277.93822	0.00000	Complete
20	2015-16	PMGSY Pasiya-Phulwari Road To Jaluka Anandpur	Gajmatia Infrastructure Private Limited	4.099	392.08300	260.68091	17.64093	257.34443	220.68878	257.34443	0.00000	Complete
21	2015-16	PMGSY Patal Wari To Bellaria	Rajesh Kumar Singh	1.059	126.32000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	Revised AA
22	2016-17	S071 MMGSY Digouch Mainnagar to Kumbhar Santhali	Rajesh Kumar Singh	0.650	44.51900	37.21492	2.09629	36.89469	36.89469	36.89469	0.00000	Complete
23	2016-17	T02 to Urson Tola	Rajesh Kumar	0.900	59.95300	50.68777	1.99232	41.05875	41.05872	41.05872	0.00000	Complete
24	2016-17	L058 to Kargi	M/S Honey Construction	1.035	69.93000	58.83059	2.67229	58.46197	58.38663	58.38663	0.00000	Complete
25	2016-17	REO Prantpur Hafra Road to Budhiyabari	Shekhar Kumar Singh	0.840	56.24500	47.31667	2.18065	34.48906	31.00157	34.48906	0.00000	Complete
26	2016-17	PWD Road (Nawa Tola) to Pindhal M.S.	Gajmatia Infrastructure Private Limited	1.200	83.91000	69.08178	3.31295	67.33078	26.33078	66.33078	0.00000	Complete
27	2016-17	L034 to Sirish Aadwasi Tola	Rajesh Kumar	1.360	109.13900	90.00271	4.17196	81.32938	45.32830	81.32938	0.00000	Complete
28	2016-17	Katihar-Manihari PWD Road to Baluola Kum Tola	Gautam Gyanendra	1.570	107.93400	86.26976	4.57961	84.07761	84.07761	84.07761	0.00000	Complete
29	2016-17	PMGSY Nawabganj Simlapara Road to Nishad Tola	Vikaash Kumar	1.590	109.99100	92.72869	5.21322	89.29051	89.28839	89.84380	0.00000	Complete
30	2016-17	R.E.E. O Prantpur Hafra Path to Jugebandee	Trimurti Engicons and Traders Pvt. Ltd.	1.300	84.44000	67.88192	4.19331	70.30092	70.30082	70.30092	0.00000	Complete
31	2016-17	REO Prantpur-Hafra to Govindpur	Trimurti Engicons and Traders Pvt. Ltd.	1.350	92.11800	75.42068	3.75512	71.41504	77.41504	77.41504	0.00000	Complete
32	2016-17	T02 to Kursanda Tola	M/S R.K. Construction	1.310	91.39600	74.59759	4.23817	77.39136	77.36077	77.39106	0.00000	Complete
33	2016-17	L038 to Pokhar Tola	M/S Honey Construction	1.150	80.39500	66.09900	2.22343	67.27248	67.27248	67.27248	0.00000	Complete
34	2016-17	L054 to Siranda Santhali	Lalan Kumar Jha	1.420	98.62800	83.89014	4.10845	81.05599	80.30584	83.49841	0.00000	Complete
35	2016-17	T01 to Kewariya Santhali Tola	Pranav Kumar Singh	0.622	43.50800	36.28115	0.57745	35.53024	35.53024	35.53024	0.00000	Complete
36	2016-17	L022 to Bhentra	Gajmatia Infrastructure Private Limited	3.100	216.82800	179.76928	7.25957	150.00000	74.31140	150.00000	0.00000	Complete
37	2016-17	PMGSY Road Khuriyal Kalmegha Road to Babla Tola	Rajesh Kumar	2.145	149.92900	123.28866	6.10709	93.92660	43.39260	93.83926	0.00000	Complete
38	2016-17	PMGSY Road Midailuri to Parhar Tola	Gajmatia Infrastructure Private Limited	1.520	104.32800	85.13537	4.90768	80.00000	46.25478	80.00000	0.00000	Complete
39	2016-17	PMGSY Road Hurra Hazra to Chandipur	Friends Construction	1.875	130.71400	107.26372	5.60962	85.81098	60.60328	100.48351	0.00000	Complete
40	2016-17	Nahard Path Azamnagar Paikwahlan Path to Chaulhar Dhala	Gautam Gyanendra	1.215	84.11700	68.37898	3.41541	66.81397	66.81396	66.81396	0.00000	Complete

Sl No	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval		Agreement			Alloiment received	Total Expenditure as per MIS (In Lakh)	Value of Measurement (In Lakh)	Current Demand (In Lakh) (11-9)	Remarks
				Length in KM	Amount (Lac)	Main Work Amount (Lac)	Maint Amount (Lac)						
1	2	3	4	5	6	7	8		9	10	11	12	13
41	2016-17	PMGSY Kharasota to Gauripur Jalasuwa	Krishna Deo Thakur	2.000	139.952000	118.65665	5.06617		118.58646	118.58646	118.58646	0.00000	Complete
42	2016-17	Kandaul Road to Paswan Tola Kandaul	Gajmattia Infrastructure Private Limited	2.960	207.051000	171.02974	7.86154		160.88278	100.70038	160.88278	0.00000	
43	2016-17	PMGSY Road Kushaul to Aadiwasi Tola	Ravi Shankar Rakesh	0.570	39.054000	32.73910	1.03537		0.00000	0.00000	0.00000	0.00000	
44	2016-17	PMGSY Kharasota High School to Kharasota East Tola	Vivek Kumar	0.300	20.995000	17.30651	0.76821		17.76339	17.30651	17.30651	0.00000	Complete
45	2016-17	T01 to Balsama	Manoj Kumar Chaudhan	0.785	54.807000	45.85188	1.53066		45.85188	39.06834	46.51117	0.00000	
46	2016-17	PWD Manihari Amadabad Path to to Gautam	Akhilesh Kumar	0.866	58.485000	47.05599	2.19274		0.00000	0.00000	0.00000	0.00000	
47	2016-17	Priyadarat Tola (Balua Ghati) to to PWD Road NH-131 A Bajrangbali ashan	Rajesh Kumar Singh	0.500	34.841000	29.23283	0.93820		18.22602	18.22602	18.22602	0.00000	Complete
48	2016-17	Shanshad Pul (Kharasota) to to Basampur	Vinod Kumar	0.890	62.220000	51.29987	2.42500		50.75552	20.51995	50.75552	0.00000	
49	2016-17	PMGSY Pasool Kali Madir to Aadiwasi Tola Gangaram Pariharpur		0.200	13.402000	0.00000	0.00000		0.00000	0.00000	0.00000	0.00000	
50	2016-17	L044 PMGSY(Bareilly) Path to Barbari Harijan Tola	Niharika Construction	0.710	49.523000	41.28388	2.26127		0.00000	0.00000	0.00000	0.00000	
51	2016-17	PWD Nawa Tola to Sahid Md. Nihar Village Via Mahila Maharaji S1 Tola (PWD Dumdama To Barkhal Nasrathpur	Roshan Kumar	1.005	70.260000	58.78252	2.98455		12.47451	12.46692	42.12120	0.00000	
52	2016-17	Balipara to Raskola	Utkarshma Infra Pvt. Ltd.	0.730	77.740000	65.77628	2.57134		0.00000	0.00000	0.00000	0.00000	
53	2017-18	PMGSY Kumaripur Bahadurpur Road to Chikni Santhali	Rajesh Kumar Yadav	1.740	125.961000	106.44109	4.44508		106.17085	106.17085	106.17085	0.00000	
54	2017-18	PMGSY Kumaripur Bahadurpur Path to Tinkorva Uttar Tola	Sujit Kumar Singh	1.210	88.580000	74.70160	3.26778		20.01860	20.01860	61.01860	0.00000	
55	2017-18	T01 to Shivnagar	Sujit Kumar Singh	0.970	75.950000	64.36347	2.43714		8.38671	8.38671	33.38671	0.00000	
56	2017-18	T05 to Barhan Tola	Vishal Anand	2.450	187.670000	156.98307	8.10572		123.30602	123.30602	123.30233	0.00000	
57	2017-18	PMGSY Road Devgaon to Dhoonnagar South Tola	Sarwar Alam	2.030	151.090000	126.52202	6.58240		0.00000	0.00000	124.34746	0.00000	
58	2017-18	REO Prantpur-Hafila Road to Matyari Aadiwasi Tola	Sujit Kumar Singh	1.320	86.330000	71.48690	4.46185		11.00052	11.00052	53.00052	0.00000	
59	2017-18	S036 (Proposed Link) Chiamapara (Bharnara) to Bengali Tola		0.960	72.500000	0.00000	0.00000		0.00000	0.00000	0.00000	0.00000	
60	2017-18	Bhakhari Kujra PMGSY Road to Ghanbar Tola	Sujit Kumar Singh	1.240	85.860000	71.35706	4.09530		15.93588	15.91973	66.93588	0.00000	
61	2017-18	REO Prantpur-Hafila Road to Sangatibari	Rajesh Kumar Singh	0.510	38.365000	32.17955	1.42563		25.74364	25.74364	26.34257	0.00000	
62	2017-18	L050 to Naya Tola Kamipur	Pravin Kumar Das	2.220	162.220000	136.00571	6.84826		90.59590	86.58074	90.59531	0.00000	
63	2017-18	L062 to Gangunagar	Sarwar Alam	1.415	101.700000	85.89683	3.57714		0.00000	0.00000	80.00000	0.00000	
64	2017-18	L036 to East Kewat Tola	Zahid Hasan	0.615	45.109000	0.00000	0.00000		0.00000	0.00000	0.00000	0.00000	
65	2017-18	Mahananda Bandh Chiamukha More to Chitra Chomukha	Rajesh Kumar Singh	0.405	30.351000	0.00000	0.00000		0.00000	0.00000	0.00000	0.00000	
66	2017-18	L022 to Surjana (Bandh)		0.515	38.553000	37.08006	0.55806		0.00000	0.00000	0.00000	0.00000	
67	2017-18	L062 to Sahnagar Guon		0.535	39.540000	33.29244	1.51478		0.00000	0.00000	0.00000	0.00000	
68	2017-18	Kumarpur Bahadurpur Road To Teghri Gopalpur Muslim Tola	Shenkh Ziauddin	1.170	86.180000	73.08429	2.74579		28.14460	0.00000	28.14460	0.00000	
69	2019-20	Seeg Moti Dhal Bandh Proposed Safi Santhali Road To Madari Chowk To Gopalpur	Hareeram Yadav	1.150	78.383	68.69088	8.98206		0.00000	0.00000	22.16155	22.16155	
Total				91.949	7417.641	5674.40109	391.22187		4686.13901	42.48.00124	5113.48306	22.16155	

Divisional Accountant
RWD (W) Div., Manihari

Executive Engineer
RWD (W) Div., Manihari