

Scanned with CamScanner

1ST RIN ON A/C BILL

1

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Construction of Road					
from Amakuan road to Shiva					
Bigha under M MGSY Scheme					
(General)					
Length of Road :- 1.061 Km					
Agreement No. - 46-SBD/MMGSY/2019-20					
Agreement Value :- Rs 56,09,59/- + Rs 91,39,72/-					
Name of Agency :- Mukesh Kumar,					
AT. - Baza, PO. - Baza, Talukari					
Date of work Start :- 04.03.2020					
Date of completion :- 03.03.2021					
Date of Measurement/Entry :- 29.06.20					
Work done :-					
① Construction of Reference					
& working benchmark - etc					
For Total length of Road :- 1.061 Km					
② Construction of Reference					
pillar --- etc all complete job					
For Total length of road :- 1.061 Km					
③ Construction of embankment					
with soil obtain from borrow					
pits & 1000 load soil --- etc					
all complete as per spec & dir of E&E					

Continuation