

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/w - const. of road from Sheripur to (Ranipur) to Abbas Ansari Agency - m/s chandra moham ojhra					
Agg. @ NO - 59/2019-20					
Agg. Amount - 1,30,73,807.00					
A.A. Amount (vide letter NO-104 dt. 30.1.19)					
(const + maint) -			133.430 lac		
T. & Amount					

(const + maint) - 133.42 lac

Date of commencement - 28.01.2020

Date of comp - 27.01.2021

Date of Entry - 30.5.2020

L const. & reference & working

Abstract of cost

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) const. of reference &					
Bench mark do all					
QVTMBP (1) = 1.895 Km					
@ RS 11614.17/Km —					RS 22009.00
2)					
2) const. of reference					
Pillars do all					
QVTMBP (1) = 1.895 Km					
@ RS 11347.46/Km —					RS 21503.00
3)					
3) clearing & grubbing on					
land do all					
QVTMBP (1) = 0.5685 Hect					

@ RS 49809.13/Hect — RS 28250.00

4)					
4) const. of Embankment					
1000m lead do all					
QVTMBP (2) = 826.875 m ³					
@ RS 187.92/m ³ —					RS 155386.00

5)					
5) const. of Embankment					
with approved 100m lead					
do all comp					
QVTMBP (2) = 1929.375 m ³					
@ RS 143.08/m ³ —					RS 276055.00

6)					
6) const. of subgrade &					
ft shoulder do all					
QVTMBP (2) = 180 m ³					
@ RS 189.80/m ³ —					RS 34164.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7) Excavation for road					
way — do — all					
QVMTMBP(3) = 150 m ³					
@ RS 82.01/m ³ —					RS 12302.00
8) Const. of G.S.B grade					
— do — all comp					
QVMTMBP(3) = 704.415 m ³					
@ RS 3019.88/m ³ —					RS 2127249.00
9) E/W in excavation for					
Structure — do — all					
QVMTMBP(4) = 39.60 m ³					
@ RS 285.71/m ³ —					RS 11314.00
10) Sand filling in found-					
— do — all comp					
QVMTMBP(4) = 2.44 m ³					
@ RS 455.62/m ³ —					RS 1112.00
11) P/V PCC mix grade for					
Plain concrete in open found					
— do — all comp					
QVMTMBP(4) = 3.60 m ³					
@ RS 6762.10/m ³ —					RS 24344.00
12) S/A/P HysD bar					
— do — all					
QVMTMBP(6) = 1.61 MT					
@ RS 77094.05/MT —					RS 124121.00

Continuation

यथाकृते मूल्य आकृत १२ ४६

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

13
38) P/V RCC m-25 grade in
structure chs — all

QVTMBP(7) = 22.71 m³

@ RS 8676.04/m³ — RS 197033.00

14
39) Back filling behind
Abut chs — all

QVTMBP(7) = 14.40 m³

@ RS 3149.52/m³ — RS 45353.00

15
40) P/V weep holes

chs — all

QVTMBP(7) = 20 Nos

@ RS 103.40/each — RS 2068.00

Total — 30,82,329.00

less 0.05% below rate (-) 1541.00

Net — 30,80,788.00

On

21/6/2020

JK