

प्रमाणित किया जाता है कि इस मापीयुक्त  
में मशीन द्वारा अंकित कुल 100 (एक सौ)  
पन्ने हैं, जिनमें M.M.G.S.Y मद अन्तर्गत चन्देश  
से ब्राह्मण टोला कोयरी टोला कार्य का  
मापी लेने हेतु श्री सुनिल कुमार, सहायक  
अभियन्ता कार्य अवर प्रमंडल नुआँव के  
नाम से निर्गत किया जाता है।

*[Signature]*  
कार्यपालक अभियन्ता  
ग्रामीण कार्य विभाग  
कार्य प्रमण्डल नुआँव  
22/11/19

Re-issued to Junior Engineer  
Shri Santosh Kumar Tiwari  
work Beethar, Nuwaul

*[Signature]*  
22/11/19  
AE, Nuwaul

Sch. XLV - Form No. 134

M.M.G.S.Y. (GEN)

Executive Engineer DIVISION

R.W.D Work Division, Mohania

कार्य अवर प्रमंडल नुआँव SUB-DIVISION

कार्य का नाम - चन्देश से ब्राह्मण टोला  
कोयरी टोला

सहायक अभियन्ता - श्री सुनिल कुमार

कार्य अवर प्रमंडल नुआँव  
संवेदक का नाम - श्री अनिल कुमार सिंह

**Measurement Book**

No. 373

19-20

Name of officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars              | Details of actual measurement |    |    |    | Contents of area |
|--------------------------|-------------------------------|----|----|----|------------------|
|                          | No.                           | L. | B. | D. |                  |
| Name of work             | Chandesh to                   |    |    |    |                  |
| Bramhan Tola Koyari Tola |                               |    |    |    |                  |
| Agency                   | Anil Kumar Singh              |    |    |    |                  |
| Agreement Date           | 22/10/2019                    |    |    |    |                  |
| Agreement No             | SBD 37/2019-20                |    |    |    |                  |
| Completion Date          | 21/10/2020                    |    |    |    |                  |
| Agmt value               | 58,93,644.00                  |    |    |    |                  |
|                          |                               |    |    |    |                  |
|                          |                               |    |    |    |                  |
|                          |                               |    |    |    |                  |

|                                  |    |       |      |              |                        |
|----------------------------------|----|-------|------|--------------|------------------------|
| TRA Pail                         |    |       |      |              |                        |
| Record Measurement Date: 20/3/20 |    |       |      |              |                        |
| (1) clearing and grubbing        |    |       |      |              |                        |
| Road (and etc):                  |    |       |      |              |                        |
|                                  | 10 | 50.00 | 3.50 |              | 1750.00                |
|                                  | 10 | 50.00 | 3.50 |              | 1750.00                |
|                                  | 10 | 50.00 | 3.50 |              | 1750.00                |
|                                  |    |       |      | Total        | 5250.00 m <sup>2</sup> |
| Say:- 5250.00                    |    |       |      | => 0.53 Hect |                        |
| 10000                            |    |       |      |              |                        |

Continuation

20/3/20

| Particulars                                       | Details of actual measurement |    |    |          | Contents of area |
|---------------------------------------------------|-------------------------------|----|----|----------|------------------|
|                                                   | No.                           | L. | B. | D.       |                  |
|                                                   |                               |    |    | 1815.569 | 4061 =           |
| (11/22) P.V. and Laying                           |                               |    |    |          |                  |
| P.C.C (1:2.5:5) for                               |                               |    |    |          |                  |
| foundation etc..                                  |                               |    |    |          |                  |
| Qty of concrete T.M.B (373) per (24) Item (11/22) |                               |    |    |          |                  |
| 4.11 m <sup>3</sup> @ 6687 = 62/m <sup>3</sup>    |                               |    |    | 18       | 27486 =          |
| (12/23) P.V. and Laying                           |                               |    |    |          |                  |
| con (1:4) for structure etc                       |                               |    |    |          |                  |
| Qty of concrete T.M.B (373) per (24) Item (12/23) |                               |    |    |          |                  |
| 27.73 m <sup>3</sup> @ 6401 = 54/m <sup>3</sup>   |                               |    |    | 18       | 177515 =         |
| (13/24) P.V. and Laying 600 mm                    |                               |    |    |          |                  |
| dia N.P.3 pipe etc..                              |                               |    |    |          |                  |
| Qty of concrete T.M.B (373) per (24) Item (13/24) |                               |    |    |          |                  |
| 15.106 m <sup>3</sup> @ 1618 = 64/m <sup>3</sup>  |                               |    |    | 18       | 24280 =          |
| (14/25) plastering con (1:4)                      |                               |    |    |          |                  |
| for con roof work                                 |                               |    |    |          |                  |
| etc..                                             |                               |    |    |          |                  |
| Qty of concrete T.M.B (373) per (23) Item (14/25) |                               |    |    |          |                  |
| 76.95 m <sup>3</sup> @ 197 = 07/m <sup>3</sup>    |                               |    |    | 18       | 15165 =          |
|                                                   |                               |    |    |          |                  |
|                                                   |                               |    |    | 1815.569 | 5938507 =        |

Continuation

Total! - 6931858 =  
 Less 10% As per Agmt (-) 693186 =  
 Net! - 6238672 =  
 Less prov. asst. paid (-) 3276495 =  
 Itc paid! - 2962177 =

27/6/20  
 J.E

27/6/20  
 A.C

C.P.P.  
 10/5/20

Scanned with CamScanner