

प्रमाणित किया जाता है कि इस मापी हुई (क)
 के मापी द्वारा अंशित दृष्टि ले हो लक
 एक से हो) दृष्ट अंशित है जिसे उरी राजपूत
 प्रमाणित दृष्टि सहामक अंशित है अथवा
 प्रमाणित दृष्टि ने नाम ले निर्धारित किया जाता है)

(Signature)

कार्यपालक आभयवर्मा
 ग्रामीण कार्य विभाग, कार्य प्रमंडल
 बिहार शरीफ (नालन्दा)
राष्ट्र प्रमुख
 20-2-19

Sch. XLV-Form No. 134

बिहार शरीफ DIVISION

अथवा प्रमंडल दृष्टि SUB-DIVISION

Measurement Book

No. 2814

Name of Officer श्री राम एन वासुदेव सिंह मादव

सहामक अंशिताना कसर प्रमुख
 Date of first entry

Date of last entry

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th and final Bill					
Name of work - Construction of Road					
from Bihar-Milay Road to					
Bhandari Village.					
Agency - Ranbhan Kumar					
Agreement No - SBD-07/2019-20					
Work Start Date - 3/8/2019					AS Per Agreement
Date of Completion - 2/5/2020					
Agreement Rate - 10% Below of BGR Rate					
Agreement Amount - Rs 1433410.00					
Date of Actual Completion - 9/6/20					
Date of Entry - 9/6/20					
① Providing and fixing of					
Working benchmark Pillars and					
reference Pillars - - - all					
Complete job					
Qty vide TMB Page No 16					0.225 Km
② Clearing and grubbing road					
Land - - - all complete job					
Qty vide TMB Page 16					0.125 Hec.
③ Construction of embankment					
with 100mm sand - - - all					
Complete job					
Qty vide TMB Page 17					330 cum
(4) Construction of Subgrade					
and earthen shoulder					
- - - all complete job					

Sch. XLV-Form No. 124

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF	P	1395276.0
(12) Provision and laying of typewritten information sign board —					
all complete sets					
Qty vide TMB Page 22 = 3 No					
@ Rs 10788.76 each =				R	32366.0
				R	1427642.0
Less 10% Below Rate As per					
Agreement =				R	142764.0
				R	1284878.0
Less Provision paid amount vide TMB					
Page 18				R	859890.0
9/6/20				R	424988.0

Material Statement (overall)

(1) Earth —	348.45 m ³
(2) Stone metal —	149.72 m ³
(3) Stone Screening —	17.20 m ³
(4) Stone Chipp —	126.34 m ³
(5) Sand —	93.53 m ³
(6) Local Sand —	1.46 m ³
(7) Bricks —	225344