

Name of work - 1
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
1st on A/c B/c					
Name of Work: Const. of road from Kharakpur					
Road to Dewariya under MMSY (G)					
Agency: - Sri. Sushil Kumar Singh					
Agreement No. 68 SBD of 2019-20					
Date of work order: 31.01.2020					
Term of completion: 9 months (30.10.2020)					
Rate quoted: 10% rate below as per Agreement					
Agreement value of Const. Cost Rs. 53,87,987=					
" " " Maint. Cost Rs. 3,27,486=					
Total Cost of Rs. 57,15,473=					

Items of work		
①	Cleaning and Graveling road land including uprooting wild vegetation, grass, bushes, shrubs, trees etc.	
	76.00 m x 6.50 m =	4932.00 m ² = 0.49 Hect
②	Removal all types of Hume pipe and dismantling of masonry works	
	3 x 7.5 m =	22.50 m
③	Const. of embankment with approved material obtained from borrow pits with a lift upto 1.5m and a lead upto 100m.	
	2 x 25 x 30.00 m x 1.05 m x 0.30 m =	472.50 m ³
	2 x 1 x 12.00 m x 1.05 m x 0.30 m =	7.56 m ³
		480.06 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
5) Cost of Granular subbase (G.S.B.) by providing well graded material vide T.M.B. Page No. 2				BF Rs	4,43,697=00
Qty. 622.08 m ³ @ Rs. 3157 = 16 m ³ - Rs. 19,64,006=00					
6) Cost of WBM good up - 3 with stone screening and rolling with roller vide T.M.B. Page No. 2					
Qty. 216.00 m ³ @ Rs. 4475 = 96 m ³ - Rs. 9,66,794=00					
7) Providing and fixing of inferior sigh leaved with H.B.G. and Citrus iron material - laid as per spec. vide T.M.B. Page No. 2					
Qty. 2.00 Nos. @ Rs. 9340 = 64 each - Rs. 18,681=00					
				Total	Rs. 33,93,178=00
Less: 10% rate Balance as per Assent					(Rs. 3,39,318=00)
				Net Payment	Rs. 30,53,860=00

M. Waseed
12.06.2020
J.E. clause