

ಮಾನ್ಯ

ಪರವರಿಗೆ ಪಾತ್ರವಾಗಿ

ಕಾರ್ನಾಟಕ ಕುಮಾರ, ಆರ್-ಅಮ್ಮಾ, ಕಾರ್ನಾಟಕ

Schedule XLV-Form No. 134

ಮಾನ್ಯ - SC

E. E. R. W. D. Rajaveli

DIVISION

A. E. R. W. D. Sivalala **SUB-DIVISION**

Measurement Book

M. B. No. 322

(SC)

2nd on A/c Bill

Name of work:- Construction of
road from Bageshwari
to Keshu Tann under
MRCY.

Agency:- Sri Kanhaiya Kumar
At Amra P.S. Muffail
Gaya.

Ag. No. 16/SBP/MRCY/2019-20.

Date of commencement 20.8.19.

Date of completion after 19.8.20

Date of entry 22.5.20.

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26 Nov. 1/5 Construction of					
granular Sub-base					

8x 30.00x4.05x0.20					194.40m ³
8x 30.00x4.05x0.20					194.40
9x 30.00x4.05x0.20					218.70
1x 20.00x4.05x0.20					16.20
					623.70
Previous Qty V.T.M.B.D. 3					753.30
					1377.00m ³
Add 1.7 for extra widening					
at current					13.77m ³
					1390.77m ³

Less Previous Qty R.P. 3					753.30
					637.47m ³

Round					
25x5.20x0.20					
12x5.20x0.20					
25					

2 Nov. 2/6 W.B.M. Grading					
Providing for					
spreading					
1st km	33x	30.00x3.75x0.075			278.44
"	1x	10.00x3.75x0.075			2.81
2nd km	23x	30.00x3.75x0.075			194.06
"	1x	10.00x3.75x0.075			2.81

Continuation

C.O. 478.12m³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				815	478.12m ³
Add 1% for waste					
underlying at surface					4.78m ³
					482.90m ³
St No. 2/4. Construction of					
subgrade and					
earth shoulder					
- 1.2m					
2x7x30.00x1.29x0.20 = 108.36					
2x12x30.00x1.17x0.075 = 63.18					
2x2x30.00x1.29x0.20 = 123.84					
2x20x30.00x1.17x0.075 = 105.30					

2x2x30.00x1.29x0.20 = 123.84	
2x16x30.00x1.17x0.075 = 84.24	
2x6x30.00x1.17x0.075 = 31.59	
	640.35m ³

10.6.2020
JE

Material Statement	
(i) Earth =	640.35m ³
(ii) GSB material =	511.17m ³
(iii) Sand =	244.79m ³
(iv) Stone/crushed gravel =	185.44m ³
(v) Stone Screening =	584.31m ³
	115.90m ³

Continuation

10.6.2020
JE

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Abolished Cart			
21 No. 1/1 Setting out					
(i) Construction of reference					
and marking Road					
V.T.M.B.P. 6					
1.70 km @ R. 3749-60 / km R. 6408					
(ii) Construction of reference					
pillar					
V.T.M.B.P. 6.					
1.70 km @ R. 1758-77 / km R. 2990					
21 No. 2/2 Clearing and					
grubbing road					
land - - - - -					
V.T.M.B.P. 6.					
0.85 km @ R. 49739-47 / km R. 42279					
21 No. 3/3 Construction of					
embankment					
- - - - - deck sl.					
V.T.M.B.P. 6.					
4386.82 m ³ @ R. 154-51 / m ³ R. 677808					
21 No. 4/4 Construction of					
subgrade and					
earthen shoulder					
- - - - - check					
479.88 m ³ V.T.M.B.P. 6.					
640.35 m ³ V.T.M.B.P. 13					
1120.23 m ³ @ R. 177-59 / m ³ R. 198942					
Continuation					
C.O. R. 928427.0					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BE B	928427m
21 No. 5/5. Cornbush m. of					
granular subbase					
--- --- dook h					
753.30 m ³ V.T.M.B.P. 6					
637.47 m ³ V.T.M.B.P. 12					
1390.77 m ³ @ R 1734-92/m ³ R					2412875m
21 No. 6/6. W.B.M. Grading 3					
Providing, laying					
--- --- kerb					
V.T.M.B.P. 13					
482.90 m ³ @ R 2024-97/m ³ R					977868m

21 No. 7/20. G.M. open trench					
in found. ---					
V.T.M.B.P. 7.					
137.09 m ³ @ R 285-71/m ³ R					39168m
21 No. 8/4. Providing P.C.C.					
M/S grade in					
open found. ---					
V.T.M.B.P. 7.					
10.15 m ³ @ R 4865-19/m ³ R					49382m
21 No. 9/22. Providing Brick					
masonry in found.					
V.T.M.B.P. 7.					
58.85 m ³ @ R 6537-88/m ³ R					384872m

Continuation

C.D. R 4792592m

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				88 B	4792592
24 No 10/23. Brick masonry					
in substructure					
Sub. No.					
V.T.M.B.P. 7					
2415 m ³ @ 6835.22/m ³ B					165072
24 No. 14/24. Brick masonry					
in C.M. (1:3) m					
Parapet					
V.T.M.B.P. 8					
12.10 m ³ @ 6808.32/m ³ B					82381
24 No. 12/25. Plastering with					
C.M. (1:4)					
V.T.M.B.P. 8					
87.36 m ² @ 172.35/m ² B					15056
24 No 13/26. Providing and					
laying R.I. NP3					
600 mm dia Pipe					
Sub. No.					
V.T.M.B.P. 7					
52.50 m ² @ 1867.56/m ² B					98047
24 No. 14/27. Laying final					
clay bedding					
Sub. No.					
V.T.M.B.P. 7					
14.63 m ³ @ 458.94/m ³ B					6714

Continuation

C.O. No 5159862

